Form 3160-5 (June 1990)

APPROVED BY_

CONDITIONS OF APPROVAL, IF ANY:

UNITED STATES DEPARTMENT OF THE INTERIOR BUREAU OF LAND MANAGEMENT

FORM APPROVED Budget Bureau No. 1004-0135

		Expires: March 31, 1993
SUNDRY NOTICES AND REPORTS ON WELLS Do not use this form for proposals to drill or to deepen or reentry to a different reservoir.		5. Lease Designation and Serial No. JIC 68
Use "APPLICATION FOR PERMIT" for such proposals		6. If Indian, Alottee or Tribe Name JICARILLA APACHE
SUBMIT IN TRIPLICATE		7. If Unit or CA, Agreement Designation
1. Type of Well: OIL SAS WELL	OTHER	8. Well Name and Number JICARILLA B
2. Name of Operator TEXACO EXPLORATION & PRODUCTION, INC.		14
3. Address and Telephone No. 3300 N. Butler Suite 100, Farmington NM 87401 325-4397		9. API Well No.
4. Location of Well (Footage, Sec., T., R., M., or Survey Description)		3003905769
Unit Letter D : 660 Feet From The NORTH Line and 660 Feet From The		10. Field and Pool, Exploaratory Area OTERO GALLUP
WEST Line Section 32	Township 25N Range 5W	11. County or Parish, State RIO ARRIBA , NEW MEXICO
12. Check Appropriate	Box(s) To Indicate Nature of Notice, F	Report, or Other Data
TYPE OF SUBMISSION TYPE OF ACTION		
Notice of Intent Subsequent Report	Abandonment Recompletion Plugging Back Casing Repair Attering Casing	Change of Plans New Construction Non-Routine Fracturing Water Shut-Off
Final Abandonment Notice	OTHER:	Conversion to Injection Dispose Water (Note: Report results of multiple completion on Well Completion or Recompletion Report and Log Form.)
Describe Proposed or Connected Toerations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If were a directional drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*. 3/14/95 NOTIFY BLM & BIA OF FLUGGING TO COMMENCE 3/15/95. 3/15/95 PULL RODS 3 TUBING. GIH WITH CIBP. SET AT 5968'. MIX AND PUMP 1 BBL. "G" NEAT CEMENT ON TOP OF BRIDGE PLUG. TOC AT 5926'. RIGGED UP BASIN PERF, PERF CASING AT 4264' AND 2560' WITH 2 JSPF. GIH WITH CEMENT RETAINER TO 4104'. TEST TUBING TO 2500#. MIX AND PUMP 62 SX "G" NEAT CEMENT THRU RETAINER, STING OUT OF RETAINER, DUMP 1 BBL ON TOP OF RETAINER. EST TOC € 3662'. TRY TO GET RATE THRU UPPER PERF, NO COMMUNICATION WITH BRADENHEAD. 3/16/95 GIH WITH CEMENT RATINER, SET AT 2515'. MIX AND PUMP 215 SX 65/35 POZ, PUMPING 10 BBL THRU RETAINER. STING OUT, SPOT REMAING POZ UP TO 349' PULL TEG TO 350'. MIX AND PUMP 65 SX G NEAT CEMENT. CIRCULATE CEMENT TO SURFACE. LOAD HOLE WILL ERECT P&A MONUMENT, RECLAIM SURFACE.		
SIGNATURE Kacked Thurse &	Operating Unit Manager	DATE 3/10/95
TYPE OR PRINT NAME Ted A. T	·	
APPROVED BY	/ Jol Chief, Lands and Mineral	Resources APR 2 6 1995

TITLE

DATE

APR 2 6 1995