

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUBMIT IN TRIPPLICATE*
(Other instructions on reverse side)

Form approved,
Bullock Bureau No. 42 R4474

5. LEASE DESIGNATION AND SERIAL NO.

SF 080136

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Kimbell Com

9. WELL NO.

1 (PC CH)

10. FIELD AND POOL OR WILDCAT

Otero Chacra
S. Blanco P.C.

11. SEC., T., R., M., OR BLK. AND

SURVEY OR AREA
Sec. 25, T-25-N, R-6-W
NMPM

12. COUNTY OR PARISH

Rio Arriba

13. STATE

New Mexico

1.

OIL WELL ☐ GAS WELL ☒ OTHER

2. NAME OF OPERATOR

El Paso Natural Gas Company

3. ADDRESS OF OPERATOR

P. O. Box 990, Farmington, New Mexico 87401

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*

See also space 17 below.)

At surface

860' N, 1670' W

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, CR, etc.)

6529' GL

16.

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

FILL OR ALTER CASING

MULTIPLE COMPLETION

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

07-18-77 PC: TD 2735'. Ran 89 joints 2 7/8", 6.4#, J-55 production casing, 2725' set at 2735'. Baffle set at 2724'. Cemented with 411 cu. ft. cement. WOC 18 hours.

07-18-77 Chacra T.D. 3572'. Ran 119 joints 2 7/8", 6.4#, J-55 production casing, 3560' set at 3572'. Baffle set at 3562'. Cemented with 305 cu. ft. cement. WOC 18 hours. Top of cement at 900'.

07-25-77 Tested casing to 4000# - ok.
P.C. perfed 2524', 2528', 2531', 2540', 2544', 2548' with 1 shot per zone. Frac'd with 24,000#-10/20 sand and 24,000 gallons treated water. Dropped no sets of balls. Flushed with 630 gallons water.
Chacra Perf'd 3364, 3368, 3370, 3373, 3375, 3385, 3469, 3472, 3475' with 1 shot per zone. Frac'd with 32,000#-10/20 sand and 32,088 gallons treated water. Dropped no sets of balls. Flushed with 882 gallons water.

18. I hereby certify that the foregoing is true and correct

SIGNED

M. G. Busco

TITLE

Drilling Clerk

DATE

July 28, 1977

(This space for Federal or State office use)

APPROVED BY

TITLE

CONDITIONS OF APPROVAL, IF ANY:

*See Instructions on Reverse Side

