

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUBMIT IN TRIPLICATE*
(*Other instructions on re-
verse side)

Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.
NM 33013

6. IF INDIAN ALLOTTEE OR TRIBE NAME

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL WELL ☒ GAS WELL ☐ OTHER ☐

2. NAME OF OPERATOR
Benson-Montin-Greer Drilling Corp.

3. ADDRESS OF OPERATOR
221 Petroleum Center Building, Farmington, NM 87401

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)
At surface

231' FNL, 2218' FEL, Sec. 32, T25N, R1W

7. UNIT AGREEMENT NAME
Canada Ojitos Unit

8. FARM OR LEASE NAME
Canada Ojitos Unit

9. WELL NO.
#25 (B-32)

10. FIELD AND POOL, OR WILDCAT
West Puerto Chiquito Mancos

11. SEC., T., S., M., OR BLK. AND
SURVEY OR AREA
Sec. 32, T25N, R1W

14. PERMIT NO.

15. ELEVATIONS (Show whether OF, RT, GR, etc.)

7599'

12. COUNTY OR PARISH

13. STATE

Rio Arriba New Mexico

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐
FRACTURE TREAT ☐
SHOOT OR ACIDIZE ☐
REPAIR WELL ☐
(Other) ☐

PULL OR ALTER CASING ☐
MULTIPLE COMPLETION ☐
ABANDON* ☐
CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐
FRACTURE TREATMENT* ☐
SHOOTING OR ACIDIZING ☐
(Other) ☒ Cementing pipe

REPAIRING WELL ☐
ALTERING CASING ☐
ABANDONMENT* ☐

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

9/12/84 Stage 3
Established circulation through stage collar at 3817'.
At 1:30 A.M. cemented through stage collar at 3817' with 550
sacks 65/30 pozmix, 12% gel with 1/4# flow seal per sack -
slurry weight 11.8# per gallon. Displaced cement with good
returns to surface throughout third stage job. Plug down at
2:45 A.M. Circulated 10 barrels cement slurry to surface.

RECEIVED

SEP 18 1984

BUREAU OF LAND MANAGEMENT
FARMINGTON RESOURCE AREA

18. I hereby certify that the foregoing is true and correct

SIGNED

W. L. Stork

TITLE Vice President

DATE 9/14/84

(This space for Federal or State office use)

APPROVED BY

TITLE

CONDITIONS OF APPROVAL, IF ANY:

DATE

*See Instructions on Reverse Side

NN:000