

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEY

SUBMIT IN TRIPLICATE\*  
(Other instructions on reverse side)

Form approved.  
Budget Bureau No. 42-B1424.

5. LEASE DESIGNATION AND SERIAL NO.

Jicarilla Contract #151

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Arizona Jicarilla #B

9. WELL NO.

#5-A

10. FIELD AND POOL, OR WILDCAT

Blanco Mesa Verde

11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA

Section 10, T26N, R5W

12. COUNTY OR PARISH

Rio Arriba

13. STATE

New Mexico

1. OIL WELL ☐ GAS WELL ☒ OTHER

2. NAME OF OPERATOR

Aztec Oil & Gas Company

3. ADDRESS OF OPERATOR

P. O. Drawer 570, Farmington, New Mexico 87401

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.\* See also space 17 below.)  
At surface

1450' FNL & 790' FWL  
Section 10, T26N, R5W

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

6977' GR.

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

FULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON\*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

CASING REPORT

REPAIRING WELL

ALTERING CASING


ABANDONMENT\*

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)\*

9-5-76 Ran 92 joints of 7", 23#, K-55 Intermediate casing. Shoe set at 3864'. Insert float valve set at 3780'. Cemented with 60 sacks of 65/35/12 followed by 70 sacks of Class "B" & 2% CaCl. Plug down.

9-9-76 Ran 59 joints of 4-1/2", 10.50#, K-55, 8rd casing. Total of 2458.66'. Shoe set at 6159'. Float collar set at 6118'. TIW liner hanger set at 3692'. Cemented with 20 barrels of gel water followed by 230 sacks of Class "B" with 4% gel, 1/4#/cubic feet of fine gilsonite per sack and 6/10 of 1% of D-19. Plug down.



18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE District Production Manager DATE September 10, 1976

(This space for Federal or State office use)

APPROVED BY  
CONDITIONS OF APPROVAL, IF ANY:

TITLE

DATE

\*See Instructions on Reverse Side