

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUBMIT IN TRIPLICATE*
(Other instructions on reverse side)

Form approved.
Budget Bureau No. 42-R1424.

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. <input type="checkbox"/> OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER		5. LEASE DESIGNATION AND SERIAL NO. <u>Oil 03261</u>
2. NAME OF OPERATOR <u>Gaulkins Oil Company</u>		6. IF INDIAN, ALLOTTEE OR TRIBE NAME
3. ADDRESS OF OPERATOR <u>P.O. Box 340, Bloomfield, New Mexico</u>		7. UNIT AGREEMENT NAME
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.* See also space 17 below.) At surface <u>930 from the North and 800 from the West</u>		8. FARM OR LEASE NAME <u>Breech "B"</u>
14. PERMIT NO.		9. WELL NO. <u>121</u>
15. ELEVATIONS (Show whether DF, RT, GR, etc.) <u>6600 Gr.</u>		10. FIELD AND POOL, OR WILDCAT <u>South Blanco-Otero Chac</u>
		11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA <u>Section 7 26N 6W</u>
		12. COUNTY OR PARISH <u>San Arriba</u>
		13. STATE <u>New Mexico</u>

16.

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

7-4-77 TD 3950'

San ES Ind. Log

Run 4 1/2" New 10.5# H-40 Casing to 3950' and cemented with 120 sacks 65-35-12 Gel cement followed by 290 sacks Neat. Plug down 4:30 AM 7-5-77.

Calculated cement top 400'.



18. I hereby certify that the foregoing is true and correct

SIGNED

Charles Dwyer

TITLE

Superintendent

DATE

7-11-77

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY: