

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir. Use Form 9-331-C for such proposals.)

1. oil well ☐ gas well ☒ other

2. NAME OF OPERATOR
Tenneco Oil Company

3. ADDRESS OF OPERATOR
Box 3249, Englewood, CO 80155

4. LOCATION OF WELL (REPORT LOCATION CLEARLY. See space 17 below.)
AT SURFACE: 790' FNL 1850' FEL "B"
AT TOP PROD. INTERVAL:
AT TOTAL DEPTH:

16. CHECK APPROPRIATE BOX TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA

REQUEST FOR APPROVAL TO:

TEST WATER SHUT-OFF ☐
FRACTURE TREAT ☐
SHOOT OR ACIDIZE ☐
REPAIR WELL ☐
PULL OR ALTER CASING ☐
MULTIPLE COMPLETE ☐
CHANGE ZONES ☐
ABANDON* ☐
(other) ☐

SUBSEQUENT REPORT OF:

☒
☐
☐
☐
☐
☐
☐
☐
☐
☐

RECEIVED
JUN 8 1981
U.S. GEOLOGICAL SURVEY
FARMINGTON DISTRICT

(NOTE: Report results of multiple completion or significant change on Form 9-330.)

RECEIVED
JUN 12 1981
OIL CON. COM.
DIST. 3

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

5/29/81. Drill to TD @ 8277'. POOH. Laid down drill pipe. RU and run 96 jts 4½" 11.6# (36 jts of 11.6#) and 10.5# (60 jts 2434') K-55 STC set @ 8275', collar @ 8228' and top of liner @ 4205'. Cmt w/20 bbls CW, 275 sx Howco Lite. Tail in 2/150sx Class B. Plug down w/1800 PSI. Reverse out 20 bbls cement wash and 10 bbls cmt. Est TOC @ 4205'. Release rig 5/29/81.

Subsurface Safety Valve: Manu. and Type _____ Set @ _____ Ft.

18. I hereby certify that the foregoing is true and correct

SIGNED Curley Hatten TITLE Asst. Div. Adm. Mgr. DATE 6-4-81

(This space for Federal or State office use)

APPROVED BY _____ TITLE _____ DATE _____
CONDITIONS OF APPROVAL, IF ANY:

NMOCC

*See Instructions on Reverse Side

JUN 10 1981

BY Dan Elliott
FARMINGTON DISTRICT