

COPIES RECEIVED		
DISTRIBUTION		
SANTA FE		
FILE		
U.S.G.S.		
LAND OFFICE		
OPERATOR		

# NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

5a. Indicate Type of Lease	
State <input type="checkbox"/>	Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.	

## SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.  
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. <input type="checkbox"/> OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER-		7. Unit Agreement Name
2. Name of Operator <b>W. M. Gallaway</b>		8. Farm or Lease Name <b>Davis</b>
3. Address of Operator <b>101-2 Petroleum Plaza Bldg., Farmington, N. M. 87401</b>		9. Well No. <b>#3</b>
4. Location of Well UNIT LETTER <b>D</b> , <b>1165</b> FEET FROM THE <b>North</b> LINE AND <b>990</b> FEET FROM THE <b>West</b> LINE, SECTION <b>10</b> TOWNSHIP <b>26N</b> RANGE <b>2W</b> NMPM.		10. Field and Pool, or Wildcat <b>Blanco Mesaverde Ext.</b>
15. Elevation (Show whether DF, RT, GR, etc.) <b>7203 GE</b>		12. County <b>110</b> <b>Arriba</b>

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data  
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <b>water shut off</b> <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

On 5-26-79 ran 205' of 8 5/8" 24# surface casing, cemented with 100 sacks, waited 8 hours, tested for 20 minutes to 1,000# held pressure.

On 6-3-79 ran 6054.67' of 4 1/2" 10.5# Long string casing, cemented with 210 sacks of cement. Bumped plug under 1500# or pressure, held 20 min., released, float held. Estimated cement top on 4 1/2" casing 4200'.

5200'



18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED W. M. Gallaway TITLE Operator DATE 7-22-80

Original Signed by FRANK T. CHAVEZ

APPROVED BY \_\_\_\_\_ TITLE SUPERVISOR DISTRICT # 3 DATE AUG 4 1980

CONDITIONS OF APPROVAL, IF ANY: