

**NEW MEXICO OIL CONSERVATION COMMISSION**  
Santa Fe, New Mexico

**MISCELLANEOUS REPORTS ON WELLS**

Submit this report in TRIPLICATE to the District Office, Oil Conservation Commission, within 10 days after the work specified is completed. It should be signed and filed as a report on Beginning Drilling Operations, Results of test of casing shut-off, result of plugging of well, result of well repair, and other important operations, even though the work was witnessed by an agent of the Commission. See additional instructions in the Rules and Regulations of the Commission.

Indicate Nature of Report by Checking Below

|                                            |  |                                                |          |                             |  |
|--------------------------------------------|--|------------------------------------------------|----------|-----------------------------|--|
| REPORT ON BEGINNING<br>DRILLING OPERATIONS |  | REPORT ON RESULT OF TEST<br>OF CASING SHUT-OFF | <b>X</b> | REPORT ON<br>REPAIRING WELL |  |
| REPORT ON RESULT<br>OF PLUGGING WELL       |  | REPORT ON RECOMPLETION<br>OPERATION            |          | REPORT ON<br>(Other)        |  |

**January 16, 1956**

(Date)

**Farmington, New Mexico**

(Place)

Following is a report on the work done and the results obtained under the heading noted above at the

**El Paso Natural Gas Company**

(Company or Operator)

**Kelly State**

(Lease)

**Company tools**

(Contractor)

Well No. **2** in the **SE**  $\frac{1}{4}$  **NW**  $\frac{1}{4}$  of Sec. **16**

T. **25N**, R. **12W**, NMPM, **Wildcat** Pool, **San Juan** County.

The Dates of this work were as follows: **January 5, 1956**

Notice of intention to do the work (was) (was not) submitted on Form C-102 on \_\_\_\_\_, 19\_\_\_\_, (Cross out incorrect words)

and approval of the proposed plan (was) (was not) obtained.


**DETAILED ACCOUNT OF WORK DONE AND RESULTS OBTAINED**

**Total Depth 4900'.**

**Ran 14 joints 5 1/2", 17#, N-80 extreme line casing 546' and 12 joints 5 1/2", 15.50#, J 55 extreme line casing 461' for a total of 26 joints of 5 1/2" extreme line liner, set at 4897'. Top of liner at 3886' (4' liner hanger on top of liner).**

**Cemented with 50 sacks regular cement, 50 sacks Pozmix, 1/8 lb./sack Flocele, 1% CaCl<sub>2</sub>, and 2% Gel. Held 1500 pounds 10 minutes.**

**Top of cement by temperature survey at 4000'.**



Witnessed by **D. C. Johnston** **El Paso Natural Gas Company** **Petroleum Engineer**  
(Name) (Company) (Title)

Approved:

**OIL CONSERVATION COMMISSION**

I hereby certify that the information given above is true and complete to the best of my knowledge.

Name **E. S. Oberly**

Position **Petroleum Engineer**

Representing **El Paso Natural Gas Company**

Address **Box 997, Farmington, New Mexico**

**PETROLEUM ENGINEER DIST. NO. 3**

(Title)

**JAN 23 1956**

(Date)

Oil Conservation Committee  
 1941-1942  
 No. 1000  
 5  
 3  
 7