

1
63)

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUBMIT IN TRIPLICATE*
(Other instructions on re-
verse side)

Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

M4-8007

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Grigsby-Federal

9. WELL NO.

#3

10. FIELD AND POOL, OR WILDCAT

Basin-Dakota

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

Sect. 8-25-N-10W

12. COUNTY OR PARISH 13. STATE

San Juan

New Mexico

1. OIL ☐ GAS ☐
WELL WELL OTHER ☒

2. NAME OF OPERATOR

Universal Resources Corporation

3. ADDRESS OF OPERATOR

910 Nat'l Foundation W. Bldg., 35th NW

Okla. City, Okla. 73112

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.
See also space 17 below.)
At surface

340' FNL & 350' FWL Sect. 8-25-N-10W

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

GL 6479 DF 6491.5'

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐

PULL OR ALTER CASING ☐

FRACTURE TREAT ☐

MULTIPLE COMPLETE ☐

SHOOT OR ACIDIZE ☐

ABANDON* ☐

REPAIR WELL ☐

CHANGE PLANS ☐

(Other) ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☒

REPAIRING WELL ☐

FRACTURE TREATMENT ☐

ALTERING CASING ☐

SHOOTING OR ACIDIZING ☐

ABANDONMENT* ☐

(Other) ☐

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

9-24-74

Coleman rig spudded 9-24-74. @ 5:00 P.M. Set 8-5/8" surface casing @ 205' cemented w/165 sacks.

10-4-74

Ran 198 ft. 4 1/2" 10.5# X-55 ST&C Casing, set @ 6375'. DV tool @ 4510'. Cemented first stage w/ 230 sacks of 50-50 poz-mix w/8% gel, 1/4# per sack. A-29, 180 sacks class "A" w/4% gel, 5% A-60 PD 10:15 A.M. Cement circulated above stage tool. Cemented second stage 475 sacks 12% gel, 5% A-60 P.D. 6:00 A.M. Set slips. Rig released @ 8:00 P.M.

10-5-74

MORT. Waiting on completion.

18. I hereby certify that the foregoing is true and correct

SIGNED

J. A. Baker

TITLE Agent

DATE 1-10-75

(This space for Federal or State office use)

APPROVED BY

CONDITIONS OF APPROVAL, IF ANY:

TITLE

DATE

*See Instructions on Reverse Side