


BYRON JACKSON INC.
FARMINGTON, NEW MEXICO
PHONE 325-6961 or 325-9861

10-47-11

Company Name Byron Jackson Inc.
Company Engineer Wood Hartgrove
Well Name Bunny et al Well #2
Casing Size and Hole Size 4 1/2" 10.5" in 7 7/8" hole TD 6710'
Stage Collars Set @ 2100' & 4550' Baker
Date of Job 12-31-64 County and State San Juan, New Mexico
Drilling Company and Pusher Wayne Sutton, Losland Prop. Drilling



1 STAGE

50 lbs. 54100

Starting Time for Pre Flush Mix 1:10 AM, Starting Time for Cement Mix 1:20 AM
Sacks of Mix 250 lbs. Type 3 Cement, 50/50 Diamix A, 6" Gel, 1/8" Gello Flake
Slurry Vol. 356 Cu. Ft., Slurry Wt. 12.87 /gal
End of Mixing Time, Flush lines with water, drop plug.
Start Disp. 1:22 AM, Cir. PSI 1300, Disp. Fluid, Type Water
Vc. , BPM req. for Turbulent Flow , " hole.
Rate of Disp. 13 bpm, Vol. of Disp. 106 bbls., Max. PSI 2000
Time Plug is Bumped 1:40 AM. Remarks: Good Circ.
Plug did not hold, wait 4 hours and open stage tool.

Stage Collar opened @ 6:00 AM @ 1000 PSI

2 STAGE

Starting Time for Pre Flush Mix Not Used, Starting Time for Cement Mix 7:45 AM
Sacks of Mix 100 lbs. Type 3 Cement, 50/50 Diamix A, 4" Gel, 1/8" Gello Flake
1/2 Cu Ft. Grate Grate 6
Slurry Vol. 102 Cu Ft, Slurry Wt. 12.77 /gal
End of Mixing Time 7:50 AM, Flush lines with water, drop plug.
Start Disp. Time 7:52 AM, Cir. PSI 700, Disp. Fluid, Type Water
Vc. , BPM req. for Turbulent Flow
Rate of Disp. 12, BPM, Vol. of Disp. 73 bbls., Max. PSI 2500
Remarks: Good Circ.

Time Plug Bumped 7:50 AM

Stage Collar opened @ 8:15 AM @ 1000 PSI

3 STAGE

Starting Time for Pre Flush Mix Not Used, Starting time for Cement Mix 1:50 AM
Sacks of Mix 100 lbs. Type 3 Cement, 50/50 Diamix A, 4" Gel, 1/8" Gello Flake
1/2 Cu Ft. Grate Grate 6
Slurry Vol. 100, Slurry Wt. 12.77 /gal
End of Mixing Time 1:52 AM, Flush lines with water, drop plug.
Start Disp. 1:56 AM, Cir. PSI 500, Disp. Fluid, Type Water
Vc. , BPM req. for Turbulent Flow
Rate of Disp. 10, Vol. of Disp. 25 bbls., Max. PSI 1500
Time Plug is Bumped 2:50 AM
Remarks: Good Circ.

Byron Jackson Inc. Engineers on this Job T. J. Connell
Trucks Used 5000, 5000, 5000
Name of man making this report T. J. Connell /by T. J. Connell