

NO. OF COPIES RECEIVED	4
DISTRIBUTION	
SANTA FE	1
FILE	1
U.S.G.S.	
LAND OFFICE	
OPERATOR	2

NEW MEXICO OIL CONSERVATION COMMISSION

4 - NMCCC, 1000 Rio Brazos Rd., Astec. N. Mex.
1 - USGS, Attn: Mr. W. L. Seelinger,
Box 959, Farmington, N. Mex.

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease
State ☐ Fed. ☒ Fee ☐

5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER-	7. Unit Agreement Name
2. Name of Operator Getty Oil Company	8. Farm or Lease Name Federal 2-W
3. Address of Operator Box 249, Hobbs, New Mexico	9. Well No. 1
4. Location of Well UNIT LETTER L 1650 FEET FROM THE South LINE AND 990 FEET FROM THE West LINE, SECTION 2 TOWNSHIP 27N RANGE 12W NMPM.	10. Field and Pool, or Wildcat Basin Dakota
11. Elevation (Show whether DE, RT, GR, etc.) 5916.5 Gr.	12. County San Juan

16.

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK ☐

PLUG AND ABANDON ☐

REMEDIAL WORK ☐

ALTERING CASING ☐

TEMPORARILY ABANDON ☐

COMMENCE DRILLING OPNS. ☐

PLUG AND ABANDONMENT ☒

PULL OR ALTER CASING ☐

CHANGE PLANS ☐

CASING TEST AND CEMENT JOB ☐

OTHER ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Ran HOWCO E-2 drill retainer and set @ 1661'. Pressured up between surface and oil string to 900#, very slow bleed-off to 600#. Pressured 4-1/2" up to 1,000# and pumped into formation @ 900# @ 4 BPM. Pumped 550 sacks Class "A" cement with 3/4% Halad "9". Pulled out and removed setting tool. Ran tubing open-ended. Mixed 150 sacks Class "A" cement with 4% HR-4. Cemented from top of retainer to surface. Set dry hole marker, cut off guy line anchors and disconnected Stak-Pak. P & A complete except for removing surface equipment and cleaning location.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

Original Signed By

C. L. WADE

TITLE **Area Superintendent**

DATE **7-24-70**

SIGNED

APPROVED BY

TITLE **SUPERVISOR DIST. #8**

DATE **JUL 27 1970**

CONDITIONS OF APPROVAL, IF ANY: