

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUBMIT IN TRIPLICATE*
(Other instructions on re-
verse side)

Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

SF 078499-A

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Hardie E

9. WELL NO.

8

10. FIELD AND POOL, OR WILDCAT

So. Blanco Pictured Cliffs Ext.

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

Sec. 9, T-28-N, R-8-W
NMPM

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

6234'GL

12. COUNTY OR PARISH

San Juan

13. STATE

New Mexico

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

<input type="checkbox"/>
<input type="checkbox"/>
<input type="checkbox"/>
<input type="checkbox"/>

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

<input type="checkbox"/>
<input type="checkbox"/>
<input type="checkbox"/>
<input type="checkbox"/>

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

<input checked="" type="checkbox"/>
<input checked="" type="checkbox"/>
<input type="checkbox"/>

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

<input type="checkbox"/>
<input type="checkbox"/>
<input type="checkbox"/>

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

2-15-73

T.D. 2818'. Ran 90 joints 2 7/8", 6.4#, J-55 production casing, 2808' set at 2818'. Baffle set at 2807'. Cemented with 443 cu. ft. cement. WOC 18 hours. Top of cement at 1450'.

4-30-73

PBTD 2807'. Tested casing to 4000#. Perf'd 2676-92', 2704-28', and 2768-84' with 30 shots per zone. Frac'd with 32,000# 10/20 sand and 32,000 gallons treated water. Dropped two sets of 30 balls each. Flushed with 700 gallons.



18. I hereby certify that the foregoing is true and correct

SIGNED

J. H. Wood

TITLE

Petroleum Engineer

DATE

May 2, 1973

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY: