Form 9-331 (May 1963)	UNITED STATES SUBMIT IN TRIPLICATE*		Form approved, Budget Bureau No. 42-R1424. 5. LEASE DESIGNATION AND SERIAL NO.			
,,,,,,	DEPARTMENT OF THE INTERIOR verse side)					
	GEOLOGICAL SURVEY			SF 078889		
(Do not t	SUNDRY NOT	ICES AND REPORT	S ON WELLS lug back to a different reservoir. ch proposals.)	6. IF INDIAN, ALLOTTEE	OR TRIBE NAME	
1.		7. UNIT AGREEMENT NAME				
OIL	WELL XX OTHER	Rosa Garage				
2. NAME OF OPER	ATOR	8. FARM OR LEASE NAME				
Mitchell	Energy Corpo	ration				
3. ADDRESS OF O		9. WELL NO.				
1719 Col	orado Nationa	43				
4. LOCATION OF V	VELL (Report location	10. FIELD AND POOL, OR WILDCAT				
See also space At surface	· 17 Delow.)	Dakota				
1550' FSL, 1590' FEL, Sec. 19, T31N, R4W			11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA			
				Sec. 19, T3	lN, R4W	
14. PERMIT NO.		15. ELEVATIONS (Show wheth	er DF, RT, GR, etc.)	12. COUNTY OR PARISH	13. STATE	
		6589' DF - 65	77' GL	Rio Arriba	New Mexic	
16.	Check A	ppropriate Box To Indica	te Nature of Notice, Report, or C	other Data		
	NOTICE OF INTE	JENT REPORT OF:				
TEST WATER	au II more	PULL OR ALTER CASING	WATER SHUT-OFF	REPAIRING W	VELL	
		MULTIPLE COMPLETE	FRACTURE TREATMENT	ALTERING CA	SING	
		ABANDON*	SHOOTING OR ACIDIZING	ABANDONMEN	T.	
FRACTURE TE			(Other)			
FRACTURE TR	$\overline{\mathbf{x}}$	CHANGE PLANS		(Note: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)		
FRACTURE TE	XX	CHANGE PLANS	(Norg: Report results	of multiple completion etion Report and Log for	on Well m.)	

Well is cased with 7-5/8" casing from surface to 4897' and a 5-1/2" liner from 39/0' to 8305'. A casing leak is suspected in the Menefee section of the Mesa Verde (5740' to 5895'). Plans to repair the 5-1/2" casing are as follows:

- 1) Pull tbg & go in w/4-3/4" bit & scraper to check PBTD. Reverse out any fill.
- 2) Pull bit & go in w/RBP & packer to pressure test casing & locate bad interval.
- 3) Design cement & squeeze thru packer to max. final pressure of 1000#.
- 4) Drill out w/bit & scraper & pressure test.
- 5) Remove RBP.
- 6) Run production string, swab well in & place on production.

NOTE: All surface work will be coordinated w/the U.S. Forest Service, Blanco, New Mexico. No new surface disturbance is planned at this time.

SIGNED J.D. Keisling	TITLE District Production Manage	r DATE	July 24, 1978
(This space for Federal or State office use)			
APPROVED BYCONDITIONS OF APPROVAL, IF ANY:	TITLE	DATE	

*See Instructions on Reverse Side

Obar