

U.S. G.S. FORM 1
MAY 1963

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUBMIT IN TRIPPLICATE
(Other instructions on reverse side)

Budget Bureau No. 42 R1421.

5. LEASE DESIGNATION AND SERIAL NO.

SF 078439

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Johnston-Federal

9. WELL NO.

8

10. FIELD AND POOL, OR WILDCAT

Blanco Mesaverde Field

11. SEC., T., R., M., OR BLE. AND
SURVEY OR AREA

Section 7-T31N-R9W

12. COUNTY OR PARISH

San Juan

13. STATE

New Mexico

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

6619 GL

16.

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

Equipment Installation

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.) *

MIRU unit 11-28-77. POH with 1-1/4" IJ tubing. POH with 2-7/8" tubing to install seat nipple. Exterior of tubing indicated probable hole in casing. Set BP at 5005'. Ran packer and located hole at 3412'. Squeezed in two stages with total of 350 sx. Located second hole at 4245'. Squeezed in two stages with a total of 275 sx to pressure of 3100 psi. Drill out cement. Checked both squeeze jobs and held O.K. Clean out to 5775'. Ran 2-7/8" OD tubing and seat nipple. Set seat nipple at 5733'. Ran pump and rods and hung off. Subsurface work completed 12-10-77. Turned back into line 12-11-77. Wait on pumping unit and engine. Received and set pumping unit 12-23-77. Waiting on engine.

18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE Asst. Dist. Prod. Manager

DATE February 24, 1978

(This space for Federal or State office use)

APPROVED BY

CONDITIONS OF APPROVAL, IF ANY:

TITLE

DATE

RECEIVED

FEB 27 1978

*See Instructions on Reverse Side

US

