		/
Form 9-331 (May 1963)	UNITED STATES SUBMIT IN TRIPLICATE* Other instructions on re- Other instructions on re- verse side) GEOLOGICAL SURVEY	SF-77282
(Do not	SUNDRY NOTICES AND REPORTS ON WELLS use this form for proposals to drill or to deepen or plug back to a different reservoir. Use "APPLICATION FOR PERMIT" for such proposals.)	6. IF INDIAN, ALLOTTEE OR TRIBE NAME
OIL WE'LL 2. NAME OF OP	GAS WELL XX OTHER ERATOR Southland Royalty Company	8. FARM OR LEASE NAME Grenier "A"
ADDRESS OF LOCATION OF See also spe At surface		#8 10 FIELD AND POOL OR WILDCAT Blanco Mesa Verde Basin Dakota
	1450' FNL & 1450' FWL	11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data 16. SUBSEQUENT REPORT OF: NOTICE OF INTENTION TO: REPAIRING WELL WATER SHUT-OFF PULL OR ALTER CASING

TEST WATER SHUT-OFF FRACTURE TREATMENT MULTIPLE COMPLETE FRACTURE TREAT SHOOTING OR ACIDIZING ABANDON* SHOOT OR ACIDIZE CHANGE PLANS REPAIR WELL

14. PERMIT NO.

(Other)

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

6122' GR

ALTERING CASING ABANDONMENT* (Other) <u>Casing report.</u> (Note: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

San Juan

Section 35, T30N, RlOW 12. COUNTY OR PARISH | 13. STATE

New Mexico

- 17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.) *
 - Ran 133 joints of 7", 23 \ddagger , K-55, set at 5346'. Cemented 1st stage with 130 sacks Class "B", 50/50 Poz with 6% gel, 0.6% D-60 and 1/4#gel flake per sack followed by 70 sacks Class "B" with 2% CaCl, 0.6% D-60 and 1/4 cu. ft. gilsonite per sack. Plug down at 7:15 A.M., 7-9-78. Good circulation thru job. Cemented 2nd stage with 280 sacks Class "B", 50/50 Poz with 6% gel. Plug down at 11:10 A.M., 7-9-78 Good circulation thru job.
 - 7-23-78 Ran 4-1/2", 10.5# and 11.6#, K-55 liner, set from 5198' to 7225'. Cemented with 240 sacks Class B, 50/50 Poz with 6% gel, 1/4# gel flake per sack and 0.6% Halad 9. Plug down at 6:45 A.M., 7-24-78.

				3 1 _{4 1}					_
18.	I hereby certify that the foregoing is true and correct	TITLE	District	Production	Manager	DATE July	24,	1978	_
	(This space for Federal or State office use) APPROVED BY CONDITIONS OF APPROVAL, IF ANY:	TITLE				DATE			