UNITED STATES DEPARTMENT OF THE INTERIOR **GEOLOGICAL SURVEY**

| Dec. 1973 | Budget Bureau No. 42-R1424 |
|---|--|
| UNITED STATES | 5. LEASE |
| DEPARTMENT OF THE INTERIOR | NM 0607 |
| GEOLOGICAL SURVEY | 6. IF INDIAN, ALLOTTEE OR TRIBE NAME |
| SUNDRY NOTICES AND REPORTS ON WELLS (Do not use this form for proposals to drill or to deepen or plug back to a different | 7. UNIT AGREEMENT NAME |
| reservoir. Use Form 9–331–C for such proposals.) | 8. FARM OR LEASE NAME |
| 1. oil gas well other | Atlantic C |
| | 9. WELL NO. |
| 2. NAME OF OPERATOR | 6A = 1 |
| El Paso Natural Gas Company | 10. FIELD OR WILDCAT NAME |
| 3. ADDRESS OF OPERATOR | Blanco PC Ext. Blanco Mesa Verde |
| Box 289, Farmington, New Mexico 87401 | 11. SEC., T., R., M., OR BLK. AND SURVEY OR |
| 4. LOCATION OF WELL (REPORT LOCATION CLEARLY. See space 17 | AREA Sec. 6, T-30-N, R-10-W |
| below.) 1105'N, 810'W | N.M.P.M. |
| AT SURFACE: | 12. COUNTY OR PARISH 13. STATE |
| AT TOP PROD. INTERVAL: | San Juan New Mexico |
| AT TOTAL DEPTH: | 14. API NO. |
| 16. CHECK APPROPRIATE BOX TO INDICATE NATURE OF NOTICE, | |
| REPORT, OR OTHER DATA | 15. ELEVATIONS (SHOW DF, KDB, AND WD) |
| | 6034' GL |
| REQUEST FOR APPROVAL TO: SUBSEQUENT REPORT OF: | |
| TEST WATER SHUT-OFF [] | |
| FRACTURE TREAT SHOOT OR ACIDIZE | ED 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 |
| FRACTURE TREAT SHOOT OR ACIDIZE REPAIR WELL | (NOTE: Report results of multiple completion or zone |
| | The state of married completion of zone |

REQUEST FOR APPROVAL TO: SUBSEQUENT REPORT OF: TEST WATER SHUT-OFF FRACTURE TREAT SHOOT OR ACIDIZE REPAIR WELL PULL OR ALTER CASING change on Form 9-330.) MULTIPLE COMPLETE U. S. GEOLOGICAL SURVEY CHANGE ZONES ABANDON* FARMINGTON, N. M. (other) 17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)* TD 3008'. Ran 78 jpints 7", 20#, K-55 intermediate casing 2996' set at 3008'. 2-21-80: Cemented w/393 cu. ft. cement. WOC 12 hours; held 1200#30 minutes. Top of cement 1450'. TD 5353'. Ran 81 joints 4 1/2", 10.5#, K-55 casing liner 2549' set 2804-5353'. 2-24-80: Float collar set at 5335'. Cemented w/440 cu. ft. cement. WOC 18 hours

OIL CON. COM. DIST. 3 F Subsurface Safety Valve: Manu. and Type ... 18. I hereby certify that the foregoing is true and correct February 25, 1980 TITLEDrilling Clerk DATE SIGNED Z

(This space for Federal or State office use)

TITLE

APPROVED BY CONDITIONS OF APPROVAL, IF ANY: DATE

ACCEPTED FOR RECORD

Baren Com

1. 1000

MAR 5 1980