

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

SUBMIT IN TRIPPLICATE*
(Other instructions on re-
verse side)

Form approved.
Budget Bureau No. 1004-0135
Expires August 31, 1985

5. LEASE DESIGNATION AND SERIAL NO.

SF-077922

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

McGrath

9. WELL NO.

4

10. FIELD AND POOL, OR WILDCAT

Flora Vista Mesaverde

11. SEC., T., R., M., OR B.L.K. AND
SURVEY OR AREA

Section 34, T30N, R12W

12. COUNTY OR PARISH

San Juan

13. STATE

New Mexico

SUNDRY NOTICES AND REPORTS ON WELLS
(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

OIL WELL ☐ GAS WELL ☒ OTHER

1. NAME OF OPERATOR

Southland Royalty Company

2. ADDRESS OF OPERATOR

P. O. Drawer 570, Farmington, New Mexico 87499

3. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)

At surface

800' FNL & 1730' FEL

14. PERMIT NO.

15. ELEVATIONS (Show whether D.F., RT, GR, etc.)

5749' GL

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

Spud & 8-5/8" Csg, Cmt & Pressx Tst

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

9/03/84 MIRU Four Corners Rig #12

9/04/84 Spudded 12-1/4" surface hole at 6:00 PM and drilled to 240'.

Ran 5 joints (219') of 8-5/8", 24#, K-55 casing set at 231'.

Cemented with 230 sacks (271 cu.ft.) of Class "B" with 1/4# celloflake per sack and 3% CaCl2. Plug down at 11:30 PM 9-4-84. Circulated 5 bbls cement to surface.

9/05/84 Pressure tested to 1000 psi for 30 minutes-OK.

18. I hereby certify that the foregoing is true and correct

SIGNED

Ester Guey

TITLE Secretary

DATE 9-06-84

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

ACCEPTED FOR RECORD

SEP 21 1984

*See Instructions on Reverse Side

FARMINGTON RESOURCE AREA

RV

Smm