Union Texas Petroleum Company Johnston Federal #29 1550 FSL & 1210' FWL Section 7, T31N, R9W San Juan County, New Mexico

Elevation 6647' GL

Drilling History Ol. CON. DIV.)

07-07-90 Drilling 12 1/4" at 323'. Move in and Rig up 4-Corners Rig #5. Spud 12 1/4" hole at 11:30 p.m. 07-06-90.

> Surveys: 1/2 degree at 96' degree at 220'

07-08-90 Drilling 8 3/4" hole at 1273'. Drilled 12 1/4" hole to 372'. Surveys: 1/4 degree at 345' 1/2 degrée at 593' 1 1/4 degree at 800' 3/4 degree at 1101'

Ran 8 jts 9 5/8" 34.86# J-55 ST&C casing all measuring 352.05' and landed at 364' KB. Cemented with 210 sx Class "B", 2% CC, 1/4#/sx Celoflake. Circulated 15 bbls good cement to pit. Plug down 9:00 a.m. 7-7-90. WOC 4 hrs and weld on 9 5/8" 3000 psi casinghead. Nipple up BOP stack and pressure test blind rams and casing 750 psi, 15 min., OK. RIH and pressure tested pipe rams, 750 psi, 15 min., OK.

07-09-90 Drilling 8 3/4" at 3024'. Mudding up. Surveys: 3/4 degree at 1605' degree at 2106' degree at 2106' 1 3/4 degree at 2604'

07-10-90 Trip out with core barrel at 3329'. Cored from 3300' to 3329'. SLM 3297.41, board 3300', no correction. Surveys: 2 degree at 3263' Cut 7 7/8" X 3 1/2" core. From drilling time, looks like 12' of coal cut.

<u>07-11-90</u> Logging at TD of 3600'. Mud 10-65-18.6cc. Lost 60 bbls mud from 3442-3516'. Survey 2 1/4 degree at 3570'. Logger TD 3594' KB.

DOROTHY M. ANDREWS NOTARY PUBLIC State of Texas Comm. Exp. 09-30-94

Zu allete - key bruit coard