

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

RECEIVED
BLM

FORM APPROVED
Budget Bureau No. 1004-0135
Expires: March 31, 1993

SUNDRY NOTICES AND REPORTS ON WELLS

Do not use this form for proposals to drill or to deepen or reentry to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.

90 MAR 17 PM 12:23
070 FARMINGTON, NM

SUBMIT IN TRIPLICATE

1. Type of Well

☐ Oil Well ☒ Gas Well ☐ Other

2. Name of Operator

ROBERT L. BAYLESS, PRODUCER LLC

3. Address and Telephone No.

PO BOX 168 FARMINGTON, NM 87499 (505)326-2659

4. Location of Well (Footage, Sec., T., R., M., or Survey Description)

543 FSL & 685 FEL

P SEC. 33, T30N, R13W

5. Lease Designation and Serial No.

SF 078214

6. If Indian, Allottee or Tribe Name

7. If Unit or CA, Agreement Designation

8. Well Name and No.

TIGER #4

9. API Well No.

30-045-29521

10. Field and Pool, or Exploratory Area

FULCHER KUTZ-PICTURED CLIFFS

11. County or Parish, State

SAN JUAN COUNTY, NM

12. CHECK APPROPRIATE BOX(s) TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA

TYPE OF SUBMISSION

- ☐ Notice of Intent
☒ Subsequent Report
☐ Final Abandonment Notice

TYPE OF ACTION

- ☐ Abandonment
☐ Recompletion
☐ Plugging Back
☐ Casing Repair
☐ Altering Casing
☒ Other SPUD, CEMENT SURFACE CASING

- ☐ Change of Plans
☐ New Construction
☐ Non-Routine Fracturing
☐ Water Shut-Off
☐ Conversion to Injection
☐ Dispose Water

(Note: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

13. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)

PLEASE SEE ATTACHED MORNING REPORT.

RECEIVED
MAR 24 1998
OIL CON. DIV.
DIST. 3

ACCEPTED FOR RECORD

MAR 18 1998

FARMINGTON DISTRICT OFFICE

BY

14. I hereby certify that the foregoing is true and correct

Signed

[Signature]

Title

ENGINEER

Date

3/16/98

(This space for Federal or State office use)

Approved by

Title

Date

Conditions of approval, if any:

ROBERT L. BAYLESS

Tiger #4
543 FSL & 685 FEL
SECTION 33, T30N, R13W

MORNING REPORT-DRILLING

3/10/98

Start building location.

3/11/98

Continue building location. Dig mud pit and line pit. Set up temporary panels.

3/12/98

Move in rig and spot all equipment. Haul water for drilling.

3/13/98

Rig up rig and spud well at 10:00 am. Drill 8 3/4" hole to 210 feet. Circulate and condition hole for casing. Shut down overnight.

3/14/98

Drop survey tool and trip out of hole. Deviation 1/4° at 210 feet. Run 5 joints (204.45 feet) 7" 23.0#/ft J-55 new casing and land at 209 feet. Rig up Cementers Inc and cement casing with 115 sx (135.7 cf) Class G cement with 4% CaCl and 1/4 #/sx celloflake. Good returns throughout job with 4 bbls good cement circulated to pit. Plug down at 8:45 am 3/13/98. WOC. Nipple up BOP and pressure test. BOP and choke manifold test to 600 psi and hold OK. Trip in hole and tag cement at 160 feet. Drill out cement and drill new formation to 300 feet. Shut down overnight. Set up Chief Security to provide security on 24 hour basis.

3/15/98

Drill to 700 feet. Condition hole and run survey. Deviation 1/2° at 700 feet. Continue drilling to 900 feet. Shut down overnight.

3/16/98

Did not work on Sunday due to permit restrictions.