

Submit 3 Copies
to Appropriate
District Office

State of New Mexico
Energy, Minerals and Natural Resources Department

COPY

Form C-103
Revised 1-1-89

DISTRICT I
P.O. Box 1980, Hobbs, NM 88240

DISTRICT II
P.O. Box DD, Artesia, NM 88210

DISTRICT III
1000 Rio Brazos Rd., Aztec, NM 87410

OIL CONSERVATION DIVISION

2040 Pacheco St.
Santa Fe, NM 87505

WELL API NO.

30-045-30227

5. INDICATE TYPE OF LEASE

STATE ☒ FEE ☐

6. STATE OIL & GAS LEASE NO.

STATE

7. LEASE NAME OR UNIT AGREEMENT NAME

STATE

1. TYPE OF WELL:

OIL WELL ☐ GAS WELL ☒ OTHER ☐

2. NAME OF OPERATOR

CONOCO INC.

3. ADDRESS OF OPERATOR

P.O. Box 2197, DU 3066, Houston, TX 77252-2197 (281) 293-1613

4. WELL LOCATION

Unit Letter **I**: **2180'** Feet From The **SOUTH** Line and **660'** Feet From The **EAST** Line

Section **36** Township **30N** Range **11W** NMPM **SAN JUAN** County

10. ELEVATION (Show whether DF, RKB, RT, GR, etc.)

11. Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐

PLUG AND ABANDON ☐

TEMPORARILY ABANDON ☐

CHANGE PLANS ☐

PULL OR ALTER CASING ☐

OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐

ALTERING CASING ☐

COMMENCE DRILLING OPNS. ☐

PLUG AND ABANDONMENT ☐

CASING TEST AND CEMENT JOBS ☒

OTHER: ☐

12. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

6/13/00 Ran 6 joints, 9-5/8 casing, set at 292'. Cemented with 150 sxs Type III + 2% CaCl₂ + 0.25lbs/sk Cello Flake @ 14.5 ppg. Displaced with 19.4 bbls freshwater, returned 9.5 bbl to surface. Floats did not hold. Bumped plug on 6/19/00 at 5:30pm, with 275 psi.

6/15/00 Ran 40 joints, 7" casing, set at 1932'. Lead cement of 269 sxs 35:65 Poz Type III + 2%CaCl₂ + *5 Gel, + 0.25 lbs/sk Cello Flake. Tail cement with 63 sx Type III + 2% CaCl₂, + 0.25 lbs/sx Cello Flake. Displaced with 75 bbls fresh water. Float held. Bumped plug on 6/15/00 at 9:30 p.m. with 1,400 psi.

6/19/00 Ran 122 joints, 4-1/2" casing set at 5,155'. Cemented with 250 sxs of 35:65 Poz, Type III Blend + 10.0 LB/SK CSE + 6.0 BWOC Bentonite + .65 BWOC FL-62 + .20 BWOC CD-32 + .25 LB/SK Cello-Flake. Displaced with 81 bbls fresh water. Float Held. Bumped plug on 6/19/00 at 6:30 p.m. with 1,500 psi.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE: Debra Sittner

TITLE: AGENT FOR CONOCO INC.

DATE 8/1/00

TYPE OR PRINT NAME: DEBRA SITTNER

TELEPHONE NO. (970) 385-9100 ext. 125

(This space for State Use)

ORIGINAL SIGNED BY CHARLIE T. PERRIN

DEPUTY OIL & GAS INSPECTOR, DIST. 4

AUG - 4 2000

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

Report Cement Tops