


NO. OF COPIES RECEIVED	3
DISTRIBUTION	
SANTA FE	1
FILE	1
U.S.G.S.	
LAND OFFICE	
OPERATOR	1

# NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65



5a. Indicate Type of Lease
State <input type="checkbox"/> Fed <input type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.
SF078438

## SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK OR TO OFFER TO RESERVE. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER-	7. Unit Agreement Name
2. Name of Operator	San Juan 32-9 Unit
3. Address of Operator	8. Farm or Lease Name
P. O. Box 990, Farmington, NM 87401	San Juan 32-9 Unit
4. Location of Well	9. Well No.
UNIT LETTER H, 1650 FEET FROM THE N LINE AND 990 FEET FROM THE E LINE, SECTION 8 TOWNSHIP 31N RANGE 9W NMPM.	16 (OWWO)
15. Elevation (Show whether DF, RT, GR, etc.)	10. Field and Pool, or Wildcat
6750' GL	Blanco MV
	12. County
	San Juan

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data	
NOTICE OF INTENTION TO:	SUBSEQUENT REPORT OF:
PERFORM REMEDIAL WORK <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input type="checkbox"/>
OTHER <input type="checkbox"/>	OTHER Squeeze, Case Cement and Frac <input checked="" type="checkbox"/>
PLUG AND ABANDON <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
CHANGE PLANS <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>

## 17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

01-30-75 Pulled tubing.  
01-31-75 Set cement retainer at 5374'. Squeezed open hole with 235 cu. ft. cement. Located hole in 7" casing at 1327'. Perf'd 1 sq. hole at 2887' near base of Ojo Alamo; Set retainer at 2829'. Squeezed Ojo Alamo with 148 cu. ft. cement. Set retainer at 1267'. Squeezed casing leak with 118 cu. ft. cement.  
02-01-75 Drilled retainer at 1267'. Found additional holes at 1460' to 1960'.  
02-02-75 Set retainer at 1295'. Sq. casing leaks with 236 cu. ft. cement.  
02-03-75 Drilled retainer at 1295', located leak near 1950'. Set retainer at 1723'. Sq with 118 cu. ft. cement.  
02-04-75 Drilled retainer at 1723'. Tested 7" casing to 800 psi for 30 minutes, held OK.  
02-05-75 Drilled retainer at 2829'. Squeeze did not hold. Set retainer at 2821'. Re-sq. Ojo Alamo with 206 cu. ft. cement.  
02-06-75 Drilled retainer at 2821', casing tested OK.  
02-08-75 Drilled retainer at 5374' and cement to 5455'. Began sidetrack hole.  
02-11-75 TD 6286'. Ran 159 joints 4 1/2" production casing, 10.5#, K-55, 6276' set at 6286'. Float collar at 6270'. Cemented with 150 cu. ft. cement. WOC 18 hours. Top of cement at 5060'.  
02-12-75 PBD 6270'. Perf'd lower Point Lookout 6118-28', 6152-64', 6176-84', 6194-6200', 6246-54' with 12 shots per zone. Frac'd with 50,000#--20/40 sand, 51,410 gallons treated water. Dropped 4 sets of 12 balls each. Flushed with 5250 gallons water; Perf'd upper Point Lookout 5888-94', 5902-08', 5916-28', 5952-60', 5976-84', 6000-10', 6022-32', 6070-80' with 12 shots per zone. Frac'd with 80,000#--20/40 sand, 80,640 gallons treated water. Dropped 7 sets of 12 balls each. Flushed with 4080 gallons water. Perf'd Cliff House 5487-99', 5509-15', 5525-29', 5539-55' with 12 shots per zone. Frac'd with 45,000#--20/40 sand, 43,200 gallons treated water. Dropped 3 sets of 12 balls each. Flushed with 3740 gallons water.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED A. G. Bucco TITLE Drilling Clerk DATE March 04, 1975

APPROVED BY Emmy C. C. C. TITLE SUPERVISOR DIST. #3 DATE MAR 5 1975

CONDITIONS OF APPROVAL, IF ANY: