

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

# NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. <b>MM - 1008</b>
7. Unit Agreement Name
8. Farm or Lease Name <b>State S "ID"</b>
9. Well No. <b>21</b>
10. Field and Pool, or Wildcat <b>Saunders</b>
12. County <b>Lea</b>

## SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.  
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. <input checked="" type="checkbox"/> OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER-
2. Name of Operator <b>Amerada Petroleum Corporation</b>
3. Address of Operator <b>P. O. Box 668 - Hobbs, New Mexico</b>
4. Location of Well UNIT LETTER <b>N</b> , <b>660</b> FEET FROM THE <b>South</b> LINE AND <b>1980</b> FEET FROM THE <b>West</b> LINE, SECTION <b>4</b> TOWNSHIP <b>158</b> RANGE <b>33E</b> NMPM.
15. Elevation (Show whether DF, RT, GR, etc.) <b>4215 DF</b>

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data  
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK ☐  
TEMPORARILY ABANDON ☐  
PULL OR ALTER CASING ☐  
OTHER ☐

PLUG AND ABANDON ☐  
CHANGE PLANS ☐  
OTHER ☐

REMEDIAL WORK ☒  
COMMENCE DRILLING OPNS. ☐  
CASING TEST AND CEMENT JOB ☐  
OTHER ☐  
ALTERING CASING ☐  
PLUG AND ABANDONMENT ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Pulled rods, pump and tubing. Ran ret. bridge plug and packer on tubing with bridge plug set at 9852' and packer at 9660'. Attempted to acidize perfs. 9740' to 9824' with 1000 gals. CRA acid. Tubing split. Replaced tubing. Acidized perfs. 9740' to 9824' with 250 gals. 15% reg. acid. Tested. Pulled bridge plug, packer and tubing. Reran rods, pump and tubing. Resumed production.

Test prior to remedial work:  
4-5-65: 24 Hrs. Pumped 22 BO & 22 BW on 5-144" SPM.

Test after remedial work:  
6-17-65: 24 Hrs. Pumped 22 BO & 22 BW on 6-1/2-144" SPM. Gas Vol. 92.698 MCFFD  
GOR 4213.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED D.C. Cappe TITLE District Superintendent DATE June 18, 1965  
APPROVED BY [Signature] TITLE \_\_\_\_\_ DATE \_\_\_\_\_  
CONDITIONS OF APPROVAL, IF ANY: