

30-025-28197

RECEIVED

RECEIVED

JUN 03 2008

HOBBS OCD

INVOICE

INVOICE

Mayo Marrs Casing Pulling Inc.
Box 863- Phone 586-2844
Kermit, Texas 79745

OIL CONSERVATION DIVISION/ARTESIA DISTRICT
STATE OF NEW MEXICO
1625 N. FRENCH DRIVE
HOBBS, NEW MEXICO 88240
ATTN: CHRIS WILLIAMS

DATE 5/27/2008
INV. # 08-5769-1
CONTRACT: # 70-521-00-02445

Company: NMOCD
Lease: FOWLER B 14992 # 1

(SEE REPORT)

BID PRICE \$32,872.66

NEW MEXICO SALES TAX	LEA	COUNTY	5.38%	\$1,281.20
TOTAL SALVAGE				

L-5 TUBING 2 7/8" @ \$0.35	4,000 /FT	(\$1,400.00)
FINAL PLUGGING COST FOR THIS WELL		\$32,753.86

OK to pay
Chris Williams
6/3/08

DB
6/6/08

Oil Conservation Commission
Cases 13859 & 14052 De Noyo
Pronghorn Management Corp.
OCD Exhibit 22

MAYO MARRS CASING PULLING INC.

Lease: NMOCD
 Project: FOWLER B 14992 # 1
 ATTN: P & A
 CHRIS WILLIAMS

FAX 505-393-9758
 PUSHER - FRANK
 Tracking # 08-5769-1

4/22/2008

12 HRS

SAFETY MEETING - SUPERVISOR LOCATE WELL - MOVE IN EQUIPMENT - RIG UP - SDFD

12 A-5 - DOUBLE DERRICK RIG	\$260.00 /HR	=	\$3,120.00
1 A-1 - SUPERVISOR	\$300.00 /DAY	=	\$300.00
4 A-2 - CREW TRAVEL, ROUND TRIP TIME	\$175.00 /HR	=	\$700.00
5 B-1.1 CEMENTING EQUIPMENT ON LOCATION/5 DAY MINIMUM	\$525.00 /DAY	=	\$2,625.00
150 B-2 CEMENT EQUIPMENT TRAVEL, ROUND TRIP MILES	\$3.00 /MILE	=	\$450.00
4 C-1.1 WIRELINE UNIT ON LOCATION/4 DAY MINIMUM	\$250.00 /DAY	=	\$1,000.00
150 C-2 WIRELINE TRAVEL, ROUND TRIP MILES	\$3.00 /MILE	=	\$450.00
1 E-3.1 BOP RAM RENTAL 1 1/4", 1 1/2", 2-1/16, 3 1/2" FIRST 5 DAYS	\$450.00	=	\$450.00
1 E-6.1 BOP COMPANION FLANGE/FIRST 5 DAYS	\$400.00	=	\$400.00
5 E-12 BLOW DOWN TANK WITH STEEL LINES/5 DAY MINIMUM	\$125.00 /DAY	=	\$625.00
4 G-1 TANDEM RIG UP TRUCK WITH DRIVER	\$125.00 /HR	=	\$500.00
4 G-2 HELPER OR SWAMPER	\$25.00 /HR	=	\$100.00
4 G-5 NON-VACUUM TRUCK WITH DRIVER 120 BBL	\$85.00 /HR	=	\$340.00
2 C-5 GAUGE RING RUN IN TUBING OR CASING	\$200.00	=	\$400.00
1 G-12 TEST EXISTING ANCHORS	\$500.00	=	\$500.00

Total Daily Cost = \$11,960.00

4/23/2008

10 HRS

SAFETY MEETING - POH WITH 171 RODS ND WELLHEAD - NU BOP - ANCHOR STUCK - WORKED LOOSE - START OUT OF HOLE WITH TUBING - SDFD

10 A-5 - DOUBLE DERRICK RIG	\$260.00 /HR	=	\$2,600.00
1 A-1 - SUPERVISOR	\$300.00 /DAY	=	\$300.00
4 A-2 - CREW TRAVEL, ROUND TRIP TIME	\$175.00 /HR	=	\$700.00

Total Daily Cost = \$15,560.00

4/24/2008

16 HRS

SAFETY MEETING - RIG UP MUD BUCKET - POH WITH 136 JOINTS OF 2 7/8" TUBING - RIH WITH CIBP TO 4060' - DUMP 35' ON TOP - POH - RIH WITH TUBING - CIRCULATE PLUGGING MUD - SDFD

12 A-5 - DOUBLE DERRICK RIG	\$260.00 /HR	=	\$3,120.00
1 A-1 - SUPERVISOR	\$300.00 /DAY	=	\$300.00
4 A-2 - CREW TRAVEL, ROUND TRIP TIME	\$175.00 /HR	=	\$700.00
8 G-5 NON-VACUUM TRUCK WITH DRIVER 120 BBL	\$85.00 /HR	=	\$680.00
120 G-15 COST FOR BRINE WATER	\$1.25 /BBL	=	\$150.00
2 G-14 COST FOR FRESH WATER	\$0.85 /BBL	=	\$1.70
1 C-10.4 CIBP 5 1/2"	\$650.00	=	\$650.00
343.07 H-1 ALL ITEMS PROVIDED BY 3RD PARTY, HANDLING FEE(PATE)	1.08	=	\$370.52

Total Daily Cost = \$21,532.22

4/25/2008

11 HRS

SAFETY MEETING - TEST CASING TO 700# - PUH TO 2830' - SPOT 25 SACKS - PUH TO 1700' - SPOT 25 SACKS - POH - RIH AND PERF @ 410' - RIH WITH PACKER - COULD NOT PUMP INTO IT - RIH TO 460' - PUMP 60 SACKS CIRCULATED TO SURFACE - SDFD

11 A-5 - DOUBLE DERRICK RIG	\$260.00 /HR	=	\$2,860.00
1 A-1 - SUPERVISOR	\$300.00 /DAY	=	\$300.00
4 A-2 - CREW TRAVEL, ROUND TRIP TIME	\$175.00 /HR	=	\$700.00
10 G-5 NON-VACUUM TRUCK WITH DRIVER 120 BBL	\$85.00 /HR	=	\$850.00
110 B-5 ASTM TYPE C	\$13.00	=	\$1,430.00
35 G-14 COST FOR FRESH WATER	\$0.85 /BBL	=	\$29.75

Total Daily Cost = \$27,701.97

4/28/2008

11 HRS

SAFETY MEETING - RIG DOWN - DIG OUT CELLAR - CUT OFF WELL HEAD - INSTALL DRY HOLE MARKER - CLEAN UP LOCATION - START MOVING TRUCKS OUT

11 A-5 - DOUBLE DERRICK RIG	\$260.00 /HR	=	\$2,860.00
1 A-1 - SUPERVISOR	\$300.00 /DAY	=	\$300.00
4 A-2 - CREW TRAVEL, ROUND TRIP TIME	\$175.00 /HR	=	\$700.00
4 G-10 WELDER, INCLUDING TRAVEL & EQUIPMENT/4 HR MINIMUM	\$50.00 /HR	=	\$200.00
1 G-11 P&A MARKER	\$175.00	=	\$175.00
4 G-7 BACKHOE SERVICES WITH OPERATOR/4 HR MINIMUM	\$50.00 /HR	=	\$200.00
681.2 H-1 ALL ITEMS PROVIDED BY 3RD PARTY, HANDLING FEE(DAVID	1.08	=	\$735.70

Total Daily Cost = \$32,872.66

RECEIVED

JUN 02 2008

HOBBS OCD

INVOICE

30-025-26686

RECEIVED

2008 JUN 16 PM 1 41

INVOICE

Mayo Marrs Casing Pulling Inc.
Box 863- Phone 586-2844
Kermit, Texas 79745

Hobbs

OIL CONSERVATION DIVISION/ARTESIA DISTRICT

STATE OF NEW MEXICO

1625 N. FRENCH DRIVE

HOBBS, NEW MEXICO 88240

ATTN: CHRIS WILLIAMS

DATE 5/21/2008

INV. # 08-5750-1

CONTRACT: # 70-521-00-02445

Company: NMOCD

Lease: J.F. BLACK # 3

(SEE REPORT)

BID PRICE

\$48,239.72

NEW MEXICO SALES TAX

LEA

COUNTY

5.38%

\$1,857.66

TOTAL SALVAGE

FINAL PLUGGING COST FOR THIS WELL

\$50,097.38

RECEIVED

JUN 03 2008

HOBBS OCD

OK to pay
Chris Williams
6/3/08
DB
6/6/08

MAYO MARRS CASING PULLING INC.

Lease: NMOCD
 Project: J.F. BLACK # 3
 P & A
 ATTN: CHRIS WILLIAMS

FAX 505-393-9758
 PUSHHER - FRANK
 Tracking # 08-5750-1

3/17/2008 15 HRS
 SAFETY MEETING - SUPERVISOR LOCATE WELL - MOVE IN EQUIPMENT - SDFD

15 A-5 - DOUBLE DERRICK RIG	\$260.00 /HR	=	\$3,900.00
1 A-1 - SUPERVISOR	\$300.00 /DAY	=	\$300.00
4 A-2 - CREW TRAVEL, ROUND TRIP TIME	\$175.00 /HR	=	\$700.00
5 B-1.1 CEMENTING EQUIPMENT ON LOCATION/5 DAY MINIMUM	\$525.00 /DAY	=	\$2,625.00
110 B-2 CEMENT EQUIPMENT TRAVEL, ROUND TRIP MILES	\$3.00 /MILE	=	\$330.00
4 C-1.1 WIRELINE UNIT ON LOCATION/4 DAY MINIMUM	\$250.00 /DAY	=	\$1,000.00
110 C-2 WIRELINE TRAVEL, ROUND TRIP MILES	\$3.00 /MILE	=	\$330.00
1 E-3.1 BOP RAM RENTAL 1 1/4", 1 1/2", 2-1/16, 3 1/2" FIRST 5 DAYS	\$450.00	=	\$450.00
1 E-6.1 BOP COMPANION FLANGE/FIRST 5 DAYS	\$400.00	=	\$400.00
5 E-12 BLOW DOWN TANK WITH STEEL LINES/5 DAY MINIMUM	\$125.00 /DAY	=	\$625.00
6 G-1 TANDEM RIG UP TRUCK WITH DRIVER	\$125.00 /HR	=	\$750.00
6 G-2 HELPER OR SWAMPER	\$25.00 /HR	=	\$150.00
6 G-5 NON-VACUUM TRUCK WITH DRIVER 120 BBL	\$85.00 /HR	=	\$510.00
1 G-12 TEST EXISTING ANCHORS	\$500.00	=	\$500.00

Total Daily Cost = \$12,570.00

3/18/2008 12 HRS
 SAFETY MEETING - RIG UP DIG OUT CELLAR - WELLHEAD NO GOOD - NO TUBING IN WELL - REPAIR WELLHEAD - RIH WITH GUAGERING TO 2114' - POH - RIH WITH TUBING TO 2268' - BUDDY HILL ON LOCATION - WILL RUN IMPRESSION BLOCK IN THE MORNING - SDFD

10 A-5 - DOUBLE DERRICK RIG	\$260.00 /HR	=	\$2,600.00
1 A-1 - SUPERVISOR	\$300.00 /DAY	=	\$300.00
4 A-2 - CREW TRAVEL, ROUND TRIP TIME	\$175.00 /HR	=	\$700.00
4 G-10 WELDER, INCLUDING TRAVEL & EQUIPMENT/4 HR MINIMUM	\$50.00 /HR	=	\$200.00
4 G-7 BACKHOE SERVICES WITH OPERATOR/4 HR MINIMUM	\$50.00 /HR	=	\$200.00
1 C-5 GAUGE RING RUN IN TUBING OR CASING	\$200.00	=	\$200.00
2268 E-1.1 TUBING WORKSTRING, SIZE 2 3/8" EUE/4 DAY MINIMUM	\$0.04 /FT/DAY	=	\$362.88
0 H-1 ALL ITEMS PROVIDED BY 3RD PARTY, HANDLING FEE(pate)	1.08	=	\$0.00

Total Daily Cost = \$17,132.88

3/19/2008 12 HRS
 SAFETY MEETING - RIH WITH IMPRESSION BLOCK - POH - COULD NOT TELL ANYTHING ON BLOCK - RIH WITH BIT - PUMP FRESH WATER AND BRINE - MADE 30' - SDFD

12 A-5 - DOUBLE DERRICK RIG	\$260.00 /HR	=	\$3,120.00
1 A-1 - SUPERVISOR	\$300.00 /DAY	=	\$300.00
4 A-2 - CREW TRAVEL, ROUND TRIP TIME	\$175.00 /HR	=	\$700.00
6 G-5 NON-VACUUM TRUCK WITH DRIVER 120 BBL	\$85.00 /HR	=	\$510.00
90 G-15 COST FOR BRINE WATER	\$1.25 /BBL	=	\$112.50
40 G-14 COST FOR FRESH WATER	\$0.85 /BBL	=	\$34.00
800 H-1 ALL ITEMS PROVIDED BY 3RD PARTY, HANDLING FEE(IMPRESSII	1.08	=	\$864.00
600 H-1 ALL ITEMS PROVIDED BY 3RD PARTY, HANDLING FEE(BIT)	1.08	=	\$648.00
150 H-1 ALL ITEMS PROVIDED BY 3RD PARTY, HANDLING FEE(STRIPPING	1.08	=	\$162.00

Total Daily Cost = \$23,583.38

3/20/2008

11 HRS

SAFETY MEETING - RIH WITH CIBP - TAG @ 2457' - PUH TO 2454' - SET CIBP - CIRCULATE PLUGGING MUD - SPOT 25 SACKS ON TOP OF CIBP - POH - WOC - RIH AND TAG 2239' - POH - FIND HOLE IN CASING FROM 1260' TO 1291' - WITH MORE BAD CASING ABOVE - RIH WITH TUBING 1348' - SPOT 50 SACKS - POH - WOC - SDFD

11 A-5 - DOUBLE DERRICK RIG	\$260.00 /HR	=	\$2,860.00
1 A-1 - SUPERVISOR	\$300.00 /DAY	=	\$300.00
4 A-2 - CREW TRAVEL, ROUND TRIP TIME	\$175.00 /HR	=	\$700.00
8 G-5 NON-VACUUM TRUCK WITH DRIVER 120 BBL	\$85.00 /HR	=	\$680.00
75 B-5 ASTM TYPE C	\$13.00	=	\$975.00
110 G-15 COST FOR BRINE WATER	\$1.25 /BBL	=	\$137.50
35 G-14 COST FOR FRESH WATER	\$0.85 /BBL	=	\$29.75
32 B-7 SALT GEL, 50# BAG - FOB LOCATION	\$11.00	=	\$352.00
1 C-10.5 CIBP 7"	\$750.00	=	\$750.00
1 D-2.1 PACKER RENTAL 7", 7 5/8" OR 8 5/8" CASING	\$500.00	=	\$500.00
431.28 H-1 ALL ITEMS PROVIDED BY 3RD PARTY, HANDLING FEE(pate)	1.08	=	\$465.78

Total Daily Cost = \$31,333.41

3/24/2008

11 HRS

SAFETY MEETING - RIH AND TAG @ 1107' - LOAD HOLE - TEST - FOUND HOLE @ 12' - CALL MARK WHITAKER - RIH AND PERF @ 176' - CIRCULATE 70 SACKS OF CEMENT TO SURFACE - FALLING BACK - WOC - SDFD

11 A-5 - DOUBLE DERRICK RIG	\$260.00 /HR	=	\$2,860.00
1 A-1 - SUPERVISOR	\$300.00 /DAY	=	\$300.00
4 A-2 - CREW TRAVEL, ROUND TRIP TIME	\$175.00 /HR	=	\$700.00
35 G-14 COST FOR FRESH WATER	\$0.85 /BBL	=	\$29.75
6 G-5 NON-VACUUM TRUCK WITH DRIVER 120 BBL	\$85.00 /HR	=	\$510.00
70 B-5 ASTM TYPE C	\$13.00	=	\$910.00
15 G-15 COST FOR BRINE WATER	\$1.25 /BBL	=	\$18.75
3 B-7 SALT GEL, 50# BAG - FOB LOCATION	\$11.00	=	\$33.00
1 C-3 PERFORATE 3 HOLES INCLUDING DEPTH CHARGE	\$500.00	=	\$500.00
431.28 H-1 ALL ITEMS PROVIDED BY 3RD PARTY, HANDLING FEE(PATE)	1.08	=	\$465.78

Total Daily Cost = \$37,660.69

3/25/2008

11 HRS

SAFETY MEETING -RIH AND TAG @ 30' - CIRCULATE 15 SACKS FROM 60' TO SURFACE - RIG DOWN - DIG OUT CELLAR - CUT OFF WELL HEAD - INSTALL DRY HOLE MARKER - CLEAN UP LOCATION - SDFD

11 A-5 - DOUBLE DERRICK RIG	\$260.00 /HR	=	\$2,860.00
1 A-1 - SUPERVISOR	\$300.00 /DAY	=	\$300.00
4 A-2 - CREW TRAVEL, ROUND TRIP TIME	\$175.00 /HR	=	\$700.00
15 B-5 ASTM TYPE C	\$13.00	=	\$195.00
30 G-14 COST FOR FRESH WATER	\$0.85 /BBL	=	\$25.50
4 G-10 WELDER, INCLUDING TRAVEL & EQUIPMENT/4 HR MINIMUM	\$50.00 /HR	=	\$200.00
1 G-11 P&A MARKER	\$175.00	=	\$175.00
4 G-7 BACKHOE SERVICES WITH OPERATOR/4 HR MINIMUM	\$50.00 /HR	=	\$200.00
5484.8 H-1 ALL ITEMS PROVIDED BY 3RD PARTY, HANDLING FEE(DAVID M O	1.08	=	\$5,923.53

Total Daily Cost = \$48,239.72

30-025-11183

RECEIVED

JUN 03 2008

RECEIVED

HOBBS OGD

JUN 6 PM 1:41

INVOICE

INVOICE

Mayo Marrs Casing Pulling Inc.
Box 863- Phone 586-2844
Kermit, Texas 79745

OIL CONSERVATION DIVISION/ARTESIA DISTRICT
STATE OF NEW MEXICO
1625 N. FRENCH DRIVE
HOBBS, NEW MEXICO 88240
ATTN: CHRIS WILLIAMS

DATE 5/27/2008
INV. # 08-5754-1
CONTRACT: # 70-521-00-02445

Company: NMOCD
Lease: J.F. BLACK # 4

(SEE REPORT)

BID PRICE \$33,334.15

NEW MEXICO SALES TAX	LEA	COUNTY	5.38%	\$768.25
TOTAL SALVAGE				

FINAL PLUGGING COST FOR THIS WELL	\$34,102.40
-----------------------------------	-------------

RECEIVED

JUN 03 2008

HOBBS OGD

OK to pay.
Chris Williams
6/3/08

DP
6/6/08

MAYO MARRS CASING PULLING INC.

Lease: NMOCD
 Project: J.F. BLACK #4
 ATTN: P & A
 CHRIS WILLIAMS

FAX 505-393-9758
 PUSHER - FRANK
 Tracking # 08-5754-1

3/25/2008 11 HRS

SAFETY MEETING - SUPERVISOR LOCATE WELL - MOVE IN EQUIPMENT - DIG OUT CELLAR - NO WELLHEAD - NO TUBING IN WELL - RIH WITH GUAGERING TO 3015' - POH - RIH WITH CIBP - COULDN'T GO A PAST 2212' - CALL BUDDY HILL - POH - SDFD

11 A-5 - DOUBLE DERRICK RIG	\$260.00 /HR	=	\$2,860.00
1 A-1 - SUPERVISOR	\$300.00 /DAY	=	\$300.00
4 A-2 - CREW TRAVEL, ROUND TRIP TIME	\$175.00 /HR	=	\$700.00
5 B-1.1 CEMENTING EQUIPMENT ON LOCATION/5 DAY MINIMUM	\$525.00 /DAY	=	\$2,625.00
150 B-2 CEMENT EQUIPMENT TRAVEL, ROUND TRIP MILES	\$3.00 /MILE	=	\$450.00
4 C-1.1 WIRELINE UNIT ON LOCATION/4 DAY MINIMUM	\$250.00 /DAY	=	\$1,000.00
150 C-2 WIRELINE TRAVEL, ROUND TRIP MILES	\$3.00 /MILE	=	\$450.00
1 E-3.1 BOP RAM RENTAL 1 1/2", 1 1/2", 2-1/16, 3 1/2" FIRST 5 DAYS	\$450.00	=	\$450.00
1 E-6.1 BOP COMPANION FLANGE/FIRST 5 DAYS	\$400.00	=	\$400.00
5 E-12 BLOW DOWN TANK WITH STEEL LINES/5 DAY MINIMUM	\$125.00 /DAY	=	\$625.00
6 G-1 TANDEM RIG UP TRUCK WITH DRIVER	\$125.00 /HR	=	\$750.00
6 G-2 HELPER OR SWAMPER	\$25.00 /HR	=	\$150.00
6 G-5 NON-VACUUM TRUCK WITH DRIVER 120 BBL	\$85.00 /HR	=	\$510.00
2 C-5 GAUGE RING RUN IN TUBING OR CASING	\$200.00	=	\$400.00
1 G-12 TEST EXISTING ANCHORS	\$500.00	=	\$500.00

Total Daily Cost = \$12,170.00

3/26/2008 12 HRS

SAFETY MEETING - RIH AND SET CIBP @ 2510' - POH - RIH WITH MMCP1 TUBING TO 2510' - SPOT 35 SACKS ON TOP - CIRCULATE PLUGGING MUD - TEST CASING TO 500# - POH - RIH AND PERF @ 1350' - POH - RIH WITH PACKER - PRESSURE UP TO 500# - RIH TO 1400# SPOT 35 SACKS - POH - PRESSURE UP TO 500# AND WOC - SDFD

12 A-5 - DOUBLE DERRICK RIG	\$260.00 /HR	=	\$3,120.00
1 A-1 - SUPERVISOR	\$300.00 /DAY	=	\$300.00
4 A-2 - CREW TRAVEL, ROUND TRIP TIME	\$175.00 /HR	=	\$700.00
52 B-7 SALT GEL, 50# BAG - FOB LOCATION	\$11.00	=	\$572.00
1 C-10.5 CIBP 7"	\$750.00	=	\$750.00
1 C-3 PERFORATE 3 HOLES INCLUDING DEPTH CHARGE	\$500.00	=	\$500.00
1 C-4 ADDITIONAL HOLES WHEN PERFORATING, PER HOLE	\$450.00	=	\$450.00
10 G-5 NON-VACUUM TRUCK WITH DRIVER 120 BBL	\$85.00 /HR	=	\$850.00
70 B-5 ASTM TYPE C	\$13.00	=	\$910.00
240 G-15 COST FOR BRINE WATER	\$1.25 /BBL	=	\$300.00
65 G-14 COST FOR FRESH WATER	\$0.85 /BBL	=	\$55.25
35 B-7 SALT GEL, 50# BAG - FOB LOCATION	\$11.00	=	\$385.00
10040 E-1.1 TUBING WORKSTRING, SIZE 2 3/8" EUE/4 DAY MINIMUM	\$0.04 /FT/DAY	=	\$1,606.40
0 H-1 ALL ITEMS PROVIDED BY 3RD PARTY, HANDLING FEE(pate)	1.08	=	\$0.00

Total Daily Cost = \$22,668.65

3/27/2008 11 HRS

SAFETY MEETING - RIH AND TAG @ 1271' - POH - RIH AND PERF @ 242' - POH - RIH WITH PACKER - CIRCULATE 90 SACKS TO SURFACE - FELL BACK PUMP 20 SACKS ON TOP - SDFD

11 A-5 - DOUBLE DERRICK RIG	\$260.00 /HR	=	\$2,860.00
1 A-1 - SUPERVISOR	\$300.00 /DAY	=	\$300.00
4 A-2 - CREW TRAVEL, ROUND TRIP TIME	\$175.00 /HR	=	\$700.00
10 G-5 NON-VACUUM TRUCK WITH DRIVER 120 BBL	\$85.00 /HR	=	\$850.00
35 G-15 COST FOR BRINE WATER	\$1.25 /BBL	=	\$43.75
35 G-14 COST FOR FRESH WATER	\$0.85 /BBL	=	\$29.75
1 C-3 PERFORATE 3 HOLES INCLUDING DEPTH CHARGE	\$500.00	=	\$500.00
1 C-4 ADDITIONAL HOLES WHEN PERFORATING, PER HOLE	\$450.00	=	\$450.00
110 B-5 ASTM TYPE C	\$13.00	=	\$1,430.00

Total Daily Cost = \$29,832.15

3/28/2008

8 HRS

SAFETY MEETING - RIH AND TAG @ 30' - CIRCULATE 5 SACKS TO SURFACE - ND WELLHEAD - CUT OFF
WELLHEAD - INSTALL PA MARKER - SDFD

8 A-5 - DOUBLE DERRICK RIG	\$260.00 /HR	=	\$2,080.00
1 A-1 - SUPERVISOR	\$300.00 /DAY	=	\$300.00
4 A-2 - CREW TRAVEL, ROUND TRIP TIME	\$175.00 /HR	=	\$700.00
4 G-5 NON-VACUUM TRUCK WITH DRIVER 120 BBL	\$85.00 /HR	=	\$340.00
5 B-5 ASTM TYPE C	\$13.00	=	\$65.00
20 G-14 COST FOR FRESH WATER	\$0.85 /BBL	=	\$17.00
0 H-1 ALL ITEMS PROVIDED BY 3RD PARTY, HANDLING FEE(pate)	1.08	=	\$0.00

Total Daily Cost = \$33,334.15

RECEIVED

30-025-21401

JUN 03 2008

RECEIVED

INVOICE

HOBBS OCD 2008 JUN 6 PM 1 41

INVOICE

Mayo Marrs Casing Pulling Inc.
Box 863- Phone 586-2844
Kermit, Texas 79745

OIL CONSERVATION DIVISION/ARTESIA DISTRICT
STATE OF NEW MEXICO
1625 N. FRENCH DRIVE
HOBBS, NEW MEXICO 88240
ATTN: CHRIS WILLIAMS

DATE 5/27/2008
INV. # 08-5757-1
CONTRACT: # 70-521-00-02445

Company: NMOCD
Lease: J.F. BLACK # 5

(SEE REPORT)

BID PRICE \$68,227.54

NEW MEXICO SALES TAX	LEA	COUNTY	5.38%	\$3,042.98
TOTAL SALVAGE				

FINAL PLUGGING COST FOR THIS WELL \$71,270.52

OK to pay
Chris Williams
6/3/08

MAYO MARRS CASING PULLING INC.

NMOCD
Lease: J.F. BLACK #5
Project: P & A
ATTN: CHRIS WILLIAMS

FAX 505-393-9758
PUSHER - FRANK
Tracking # 08-5757-1

3/31/2008

8 HRS

SAFETY MEETING - SUPERVISOR LOCATE WELL - MOVE IN EQUIPMENT - RIG UP - SDFD

8 A-5 - DOUBLE DERRICK RIG	\$260.00 /HR	=	\$2,080.00
1 A-1 - SUPERVISOR	\$300.00 /DAY	=	\$300.00
4 A-2 - CREW TRAVEL, ROUND TRIP TIME	\$175.00 /HR	=	\$700.00
5 B-1.1 CEMENTING EQUIPMENT ON LOCATION/5 DAY MINIMUM	\$525.00 /DAY	=	\$2,625.00
150 B-2 CEMENT EQUIPMENT TRAVEL, ROUND TRIP MILES	\$3.00 /MILE	=	\$450.00
4 C-1.1 WIRELINE UNIT ON LOCATION/4 DAY MINIMUM	\$250.00 /DAY	=	\$1,000.00
150 C-2 WIRELINE TRAVEL, ROUND TRIP MILES	\$3.00 /MILE	=	\$450.00
1 E-3.1 BOP RAM RENTAL 1 1/4", 1 1/2", 2-1/16, 3 1/2" FIRST 5 DAYS	\$450.00	=	\$450.00
1 E-6.1 BOP COMPANION FLANGE/FIRST 5 DAYS	\$400.00	=	\$400.00
5 E-12 BLOW DOWN TANK WITH STEEL LINES/5 DAY MINIMUM	\$125.00 /DAY	=	\$625.00
6 G-1 TANDEM RIG UP TRUCK WITH DRIVER	\$125.00 /HR	=	\$750.00
6 G-2 HELPER OR SWAMPER	\$25.00 /HR	=	\$150.00
6 G-5 NON-VACUUM TRUCK WITH DRIVER 120 BBL	\$85.00 /HR	=	\$510.00
2 C-5 GAUGE RING RUN IN TUBING OR CASING	\$200.00	=	\$400.00
1 C-12 TEST EXISTING ANCHORS	\$500.00	=	\$500.00

Total Daily Cost = \$11,390.00

4/2/2008

12 HRS

SAFETY MEETING - RIH WITH GUAGE RING TO 3250' - RIH AND SET CIBP @ 3250' - POH - RIH WITH MMCPH TUBING TO 3250' - SPOT 35 SACKS ON TOP - CIRCULATE PLUGGING MUD - TEST CASING - NO TEST - CAL BUDDY HILL - POH TO 2550 - SPOT 25 SACKS - POH - SDFD

12 A-5 - DOUBLE DERRICK RIG	\$260.00 /HR	=	\$3,120.00
1 A-1 - SUPERVISOR	\$300.00 /DAY	=	\$300.00
4 A-2 - CREW TRAVEL, ROUND TRIP TIME	\$175.00 /HR	=	\$700.00
22 B-7 SALT GEL, 50# BAG - FOB LOCATION	\$11.00	=	\$242.00
1 C-10.5 CIBP 7"	\$750.00	=	\$750.00
8 G-5 NON-VACUUM TRUCK WITH DRIVER 120 BBL	\$85.00 /HR	=	\$680.00
60 B-5 ASTM TYPE C	\$13.00	=	\$780.00
80 G-15 COST FOR BRINE WATER	\$1.25 /BBL	=	\$100.00
30 G-14 COST FOR FRESH WATER	\$0.85 /BBL	=	\$25.50
13000 E-1.1 TUBING WORKSTRING, SIZE 2 3/8" EUE/4 DAY MINIMUM	\$0.04 /FT/DAY	=	\$2,080.00
2089.6 H-1 ALL ITEMS PROVIDED BY 3RD PARTY, HANDLING FEE(pate)	1.08	=	\$2,256.79

Total Daily Cost = \$22,424.29

4/3/2008

10 HRS

SAFETY MEETING - RIH AND TAG @ 2115' - PUMPED WATER CASING DID NOT TEST - CALL BUDDY - RIH WITH PACKER - FOUND HOLE IN CASING FROM 868' TO 837' - POH - RIH AND PERF @ 1800' - POH - RIH COULD NOT PUMP INTO IT - CALL BUDDY - RIH TO 1860' - SPOT 25 SACKS POH - WOC - SDFD

10 A-5 - DOUBLE DERRICK RIG	\$260.00 /HR	=	\$2,600.00
1 A-1 - SUPERVISOR	\$300.00 /DAY	=	\$300.00
4 A-2 - CREW TRAVEL, ROUND TRIP TIME	\$175.00 /HR	=	\$700.00
8 G-5 NON-VACUUM TRUCK WITH DRIVER 120 BBL	\$85.00 /HR	=	\$680.00
45 G-15 COST FOR BRINE WATER	\$1.25 /BBL	=	\$56.25
30 G-14 COST FOR FRESH WATER	\$0.85 /BBL	=	\$25.50
1 C-3 PERFORATE 3 HOLES INCLUDING DEPTH CHARGE	\$500.00	=	\$500.00
1 C-4 ADDITIONAL HOLES WHEN PERFORATING, PER HOLE	\$450.00	=	\$450.00
25 B-5 ASTM TYPE C	\$13.00	=	\$325.00
0 H-1 ALL ITEMS PROVIDED BY 3RD PARTY, HANDLING FEE(STRIP)	1.08	=	\$0.00

Total Daily Cost = \$28,061.04

4/7/2008

9 HRS

SAFETY MEETING - RIH AND TAG @ 1488' - POH TO 930' - SPOT 25 SACKS - POH - PUMP 2 BBLs - WOC - RIH AND TAG @ 752' - POH - RIH AND PERF @ 300' - RIH - COULD NOT PUMP INTO IT - CALL BUDDY - SDFD DUE TO WIND

9 A-5 - DOUBLE DERRICK RIG	\$260.00 /HR	=	\$2,340.00
1 A-1 - SUPERVISOR	\$300.00 /DAY	=	\$300.00
4 A-2 - CREW TRAVEL, ROUND TRIP TIME	\$175.00 /HR	=	\$700.00
6 G-5 NON-VACUUM TRUCK WITH DRIVER 120 BBL	\$85.00 /HR	=	\$510.00
20 G-15 COST FOR BRINE WATER	\$1.25 /BBL	=	\$25.00
25 B-5 ASTM TYPE C	\$13.00	=	\$325.00
20 G-14 COST FOR FRESH WATER	\$0.85 /BBL	=	\$17.00
1 C-3 PERFORATE 3 HOLES INCLUDING DEPTH CHARGE	\$500.00	=	\$500.00
1 C-4 ADDITIONAL HOLES WHEN PERFORATING, PER HOLE	\$450.00	=	\$450.00
9954.4 H-1 ALL ITEMS PROVIDED BY 3RD PARTY, HANDLING FEE(CUATR	1.08	=	\$10,750.75

Total Daily Cost = \$43,978.79

4/8/2008

12 HRS

SAFETY MEETING - RIH TO 350' - CIRCULATE 35 SACKS TO SURFACE - RIG DOWN - DIG OUT CELLAR - CUT OFF WELL HEAD - INSTALL DRY HOLE MARKER - CLEAN UP LOCATION - SDFD

12 A-5 - DOUBLE DERRICK RIG	\$260.00 /HR	=	\$3,120.00
1 A-1 - SUPERVISOR	\$300.00 /DAY	=	\$300.00
4 A-2 - CREW TRAVEL, ROUND TRIP TIME	\$175.00 /HR	=	\$700.00
15 G-14 COST FOR FRESH WATER	\$0.85 /BBL	=	\$12.75
6 G-5 NON-VACUUM TRUCK WITH DRIVER 120 BBL	\$85.00 /HR	=	\$510.00
35 B-5 ASTM TYPE C	\$13.00	=	\$455.00
4 G-10 WELDER, INCLUDING TRAVEL & EQUIPMENT/4 HR MINIMUM	\$50.00 /HR	=	\$200.00
1 G-11 P&A MARKER	\$175.00	=	\$175.00
4 G-7 BACKHOE SERVICES WITH OPERATOR/4 HR MINIMUM	\$50.00 /HR	=	\$200.00
17200 H-1 ALL ITEMS PROVIDED BY 3RD PARTY, HANDLING FEE(DAVID	1.08	=	\$18,576.00

Total Daily Cost = \$68,227.54

RECEIVED

30-025-2142

JUN 03 2008

RECEIVED

HOBBS OCD

JUN 6 PM 1 41

INVOICE

INVOICE

Mayo Marrs Casing Pulling Inc.
Box 863- Phone 586-2844
Kermit, Texas 79745

OIL CONSERVATION DIVISION/ARTESIA DISTRICT
STATE OF NEW MEXICO
1625 N. FRENCH DRIVE
HOBBS, NEW MEXICO 88240
ATTN: CHRIS WILLIAMS

DATE 5/27/2008
INV. # 08-5764-1
CONTRACT: # 70-521-00-02445

Company: NMOCD
Lease: J.F. BLACK # 6

(SEE REPORT)

BID PRICE \$37,392.79

NEW MEXICO SALES TAX	LEA	COUNTY	5.38%	\$1,352.81
TOTAL SALVAGE				

L-4	TUBING 2 3/8" @ \$0.30	2,400 /FT	(\$720.00)
FINAL PLUGGING COST FOR THIS WELL			\$38,025.60

OK to pay
Chris Williams
6/3/08
WJB
6/6/08

MAYO MARRS CASING PULLING INC.

Lease: NMOCD
 Project: J.F. BLACK #6
 ATTN: P & A
 CHRIS WILLIAMS

FAX 505-393-9758
 PUSHER - FRANK
 Tracking # 08-5764-1

4/8/2008 12 HRS

SAFETY MEETING - SUPERVISOR LOCATE WELL - MOVE IN EQUIPMENT - RIG UP - ND WELLHEAD - NU BOP - UNSET
 PACKER - POH WITH 1 JOINT OF TUBING - SDFD

12 A-5 - DOUBLE DERRICK RIG	\$260.00 /HR	=	\$3,120.00
1 A-1 - SUPERVISOR	\$300.00 /DAY	=	\$300.00
4 A-2 - CREW TRAVEL, ROUND TRIP TIME	\$175.00 /HR	=	\$700.00
5 B-1.1 CEMENTING EQUIPMENT ON LOCATION/5 DAY MINIMUM	\$525.00 /DAY	=	\$2,625.00
150 B-2 CEMENT EQUIPMENT TRAVEL, ROUND TRIP MILES	\$3.00 /MILE	=	\$450.00
4 C-1.1 WIRELINE UNIT ON LOCATION/4 DAY MINIMUM	\$250.00 /DAY	=	\$1,000.00
150 C-2 WIRELINE TRAVEL, ROUND TRIP MILES	\$3.00 /MILE	=	\$450.00
1 E-3.1 BOP RAM RENTAL 1 1/4", 1 1/2", 2-1/16, 3 1/2" FIRST 5 DAYS	\$450.00	=	\$450.00
1 E-6.1 BOP COMPANION FLANGE/FIRST 5 DAYS	\$400.00	=	\$400.00
5 E-12 BLOW DOWN TANK WITH STEEL LINES/5 DAY MINIMUM	\$125.00 /DAY	=	\$625.00
4 G-1 TANDUM RIG UP TRUCK WITH DRIVER	\$125.00 /HR	=	\$500.00
4 G-2 HELPER OR SWAMPER	\$25.00 /HR	=	\$100.00
4 G-5 NON-VACUUM TRUCK WITH DRIVER 120 BBL	\$85.00 /HR	=	\$340.00
2 C-5 GAUGE RING RUN IN TUBING OR CASING	\$200.00	=	\$400.00
1 G-12 TEST EXISTING ANCHORS	\$500.00	=	\$500.00

Total Daily Cost = \$11,960.00

4/9/2008 12 HRS

SAFETY MEETING - CHANGE BOP RAMS TO 1.5" - CALL BUDDY - POH - RIH TO 3247' - SPOT 10 SACKS - POH - WDC -
 RIH AND TAG @ 2861' - POH - ND WELLHEAD - CAN NOT GET OF SLIPS - SDFD

12 A-5 - DOUBLE DERRICK RIG	\$260.00 /HR	=	\$3,120.00
1 A-1 - SUPERVISOR	\$300.00 /DAY	=	\$300.00
4 A-2 - CREW TRAVEL, ROUND TRIP TIME	\$175.00 /HR	=	\$700.00
10 B-7 SALT GEL, 50# BAG - FOB LOCATION	\$11.00	=	\$110.00
6 G-5 NON-VACUUM TRUCK WITH DRIVER 120 BBL	\$85.00 /HR	=	\$510.00
10 B-5 ASTM TYPE C	\$13.00	=	\$130.00
10 G-15 COST FOR BRINE WATER	\$1.25 /BBL	=	\$12.50
10 G-14 COST FOR FRESH WATER	\$0.85 /BBL	=	\$8.50
0 H-1 ALL ITEMS PROVIDED BY 3RD PARTY, HANDLING FEE(pate)	1.08	=	\$0.00

Total Daily Cost = \$16,851.00

4/10/2008 5 HRS

SAFETY MEETING - OPEN UP WELL NO PRESSURE - RIH AND CUT TUBING @ 2400' - CAME APART AND OFF SLIPS -
 SDFD DUE TO WIND

5 A-5 - DOUBLE DERRICK RIG	\$260.00 /HR	=	\$1,300.00
1 A-1 - SUPERVISOR	\$300.00 /DAY	=	\$300.00
4 A-2 - CREW TRAVEL, ROUND TRIP TIME	\$175.00 /HR	=	\$700.00
1 C-6 JET CUT TUBING (1 1/4 TO 2 7/8")	\$950.00	=	\$950.00

Total Daily Cost = \$20,101.00

4/11/2008

12 HRS

SAFETY MEETING - WELD ON PULL NIPPLE TO TUBING - NU BOP - POH WITH 9 JOINTDS OF TUBING
 PARTED - RIH WITH MMCPI TUBING AND OVERSHOT - COULD NOT LATCH ON - CALL MARK W. - POH WITH
 OVERSHOT - SDFD

12 A-5 - DOUBLE DERRICK RIG	\$260.00 /HR	=	\$3,120.00
1 A-1 - SUPERVISOR	\$300.00 /DAY	=	\$300.00
4 A-2 - CREW TRAVEL, ROUND TRIP TIME	\$175.00 /HR	=	\$700.00
4 G-10 WELDER, INCLUDING TRAVEL & EQUIPMENT/4 HR MINIMUM	\$50.00 /HR	=	\$200.00
2400 E-1.2 TUBING WORKSTRING, SIZE 1 1/2", U/4 DAY MINIMUM	\$0.08 /FT/DA	=	\$3,072.00
3628.3 H-1 ALL ITEMS PROVIDED BY 3RD PARTY, HANDLING FEE(CHANC	1.08	=	\$3,918.54

Total Daily Cost = \$31,411.54

4/14/2008

11 HRS

SAFETY MEETING - CIRCULATE 65 SACKS FROM 270' TO SURFACE - RIG DOWN - DIG OUT CELLAR - CUT OFF
 WELL HEAD - INSTALL DRY HOLE MARKER - CLEAN UP LOCATION - SDFD

11 A-5 - DOUBLE DERRICK RIG	\$260.00 /HR	=	\$2,860.00
1 A-1 - SUPERVISOR	\$300.00 /DAY	=	\$300.00
4 A-2 - CREW TRAVEL, ROUND TRIP TIME	\$175.00 /HR	=	\$700.00
25 G-14 COST FOR FRESH WATER	\$0.85 /BBL	=	\$21.25
8 G-5 NON-VACUUM TRUCK WITH DRIVER 120 BBL	\$85.00 /HR	=	\$680.00
65 B-5 ASTM TYPE C	\$13.00	=	\$845.00
4 G-10 WELDER, INCLUDING TRAVEL & EQUIPMENT/4 HR MINIMUM	\$50.00 /HR	=	\$200.00
1 G-11 P&A MARKER	\$175.00	=	\$175.00
4 G-7 BACKHOE SERVICES WITH OPERATOR/4 HR MINIMUM	\$50.00 /HR	=	\$200.00
0 H-1 ALL ITEMS PROVIDED BY 3RD PARTY, HANDLING FEE(DAVID	1.08	=	\$0.00

Total Daily Cost = \$37,392.79

30-025-00477
RECEIVED

RECEIVED

JUN 03 2008

2008 JUN 6 PM 1:41

INVOICE

HOBBS OCD

INVOICE

Mayo Marrs Casing Pulling Inc.
Box 863- Phone 586-2844
Kermit, Texas 79745

OIL CONSERVATION DIVISION/ARTESIA DISTRICT

STATE OF NEW MEXICO

1625 N. FRENCH DRIVE

HOBBS, NEW MEXICO 88240

ATTN: **CHRIS WILLIAMS**

DATE 5/27/2008

INV. # 08-5764-1

CONTRACT: # 70-521-00-02445

Company: NMOCD

Lease: J.F. BLACK #7

(SEE REPORT)

BID PRICE

\$36,869.12

NEW MEXICO SALES TAX

LEA

COUNTY

5.38%

\$1,217.78

TOTAL SALVAGE

FINAL PLUGGING COST FOR THIS WELL

\$38,086.90

*OK to Pay
Chris Williams
6/3/08*

MAYO MARRS CASING PULLING INC.

Lease: NMOCD
 Project: J.F. BLACK # 7
 ATTN: P & A
 CHRIS WILLIAMS

FAX 505-393-9758
 PUSH - FRANK
 Tracking # 08-5764-1

4/15/2008 12 HRS

SAFETY MEETING - SUPERVISOR LOCATE WELL - MOVE IN EQUIPMENT - RIG UP - ND WELLHEAD - NU BOP - NO TUBING IN WELL - RIH WITH MMCPI TUBING TO 295' CALL BUDDY HILL - WORK TUBING DOWN TO 3300' - SDFD

12 A-5 - DOUBLE DERRICK RIG	\$260.00 /HR	=	\$3,120.00
1 A-1 - SUPERVISOR	\$300.00 /DAY	=	\$300.00
4 A-2 - CREW TRAVEL, ROUND TRIP TIME	\$175.00 /HR	=	\$700.00
5 B-1.1 CEMENTING EQUIPMENT ON LOCATION/5 DAY MINIMUM	\$525.00 /DAY	=	\$2,625.00
150 B-2 CEMENT EQUIPMENT TRAVEL, ROUND TRIP MILES	\$3.00 /MILE	=	\$450.00
4 C-1.1 WIRELINE UNIT ON LOCATION/4 DAY MINIMUM	\$250.00 /DAY	=	\$1,000.00
150 C-2 WIRELINE TRAVEL, ROUND TRIP MILES	\$3.00 /MILE	=	\$450.00
1 E-3.1 BOP RAM RENTAL 1 1/4", 1 1/2", 2-1/16, 3 1/2" FIRST 5 DAYS	\$450.00	=	\$450.00
1 E-6.1 BOP COMPANION FLANGE/FIRST 5 DAYS	\$400.00	=	\$400.00
5 E-12 BLOW DOWN TANK WITH STEEL LINES/5 DAY MINIMUM	\$125.00 /DAY	=	\$625.00
4 G-1 TANDEM RIG UP TRUCK WITH DRIVER	\$125.00 /HR	=	\$500.00
4 G-2 HELPER OR SWAMPER	\$25.00 /HR	=	\$100.00
4 G-5 NON-VACUUM TRUCK WITH DRIVER 120 BBL	\$85.00 /HR	=	\$340.00
2 C-5 GAUGE RING RUN IN TUBING OR CASING	\$200.00	=	\$400.00
1 G-12 TEST EXISTING ANCHORS	\$500.00	=	\$500.00
3300 E-1.2 TUBING WORKSTRING, SIZE 1 1/4", 11/4 DAY MINIMUM	\$0.08 /FT/DA	=	\$4,224.00

Total Daily Cost = \$16,184.00

4/16/2008 10 HRS

SAFETY MEETING - SPOT 10 SACKS @ 3300' - POH - WOC - RIH AND TAG @ 2535' POH - SDFD

10 A-5 - DOUBLE DERRICK RIG	\$260.00 /HR	=	\$2,600.00
1 A-1 - SUPERVISOR	\$300.00 /DAY	=	\$300.00
4 A-2 - CREW TRAVEL, ROUND TRIP TIME	\$175.00 /HR	=	\$700.00
5 B-7 SALT GEL, 50# BAG - FOB LOCATION	\$11.00	=	\$55.00
4 G-5 NON-VACUUM TRUCK WITH DRIVER 120 BBL	\$85.00 /HR	=	\$340.00
10 B-5 ASTM TYPE C	\$13.00	=	\$130.00
10 G-15 COST FOR BRINE WATER	\$1.25 /BBL	=	\$12.50
15 G-14 COST FOR FRESH WATER	\$0.85 /BBL	=	\$12.75
367.01 H-1 ALL ITEMS PROVIDED BY 3RD PARTY, HANDLING FEE(pate)	1.08	=	\$396.37

Total Daily Cost = \$20,730.62

4/17/2008 12 HRS

SAFETY MEETING - ND BOP - NU WELLHEAD - NU BOP - RIH AND SPOT 10 SACKS @ 2300' - POH TO 1100 - PUMP 10 SACKS - POH - WOC - RIH AND TAG @ 1042' - OK'ED BY BUDY HILL - LAYDOWN 1 1/2" TUBING - RIH AND CUT TUBING @ 284' - SDFD

12 A-5 - DOUBLE DERRICK RIG	\$260.00 /HR	=	\$3,120.00
1 A-1 - SUPERVISOR	\$300.00 /DAY	=	\$300.00
4 A-2 - CREW TRAVEL, ROUND TRIP TIME	\$175.00 /HR	=	\$700.00
4 G-5 NON-VACUUM TRUCK WITH DRIVER 120 BBL	\$85.00 /HR	=	\$340.00
10 B-5 ASTM TYPE C	\$13.00	=	\$130.00
10 G-15 COST FOR BRINE WATER	\$1.25 /BBL	=	\$12.50
15 G-14 COST FOR FRESH WATER	\$0.85 /BBL	=	\$12.75
1 C-6 JET CUT TUBING (1 1/4 TO 2 7/8")	\$950.00	=	\$950.00

Total Daily Cost = \$26,295.87

4/18/2008

11 HRS

SAFETY MEETING - PUMP 60 SACKS - WELL DID NOT CIRCULATE - POH - WOC - RIH AND TAG @ 275' - POH -
CALL OCD - PUMP 60 SACKS CIRCULATED TO SURFACE - SDFD

11 A-5 - DOUBLE DERRICK RIG	\$260.00 /HR	=	\$2,860.00
1 A-1 - SUPERVISOR	\$300.00 /DAY	=	\$300.00
4 A-2 - CREW TRAVEL, ROUND TRIP TIME	\$175.00 /HR	=	\$700.00
8 G-5 NON-VACUUM TRUCK WITH DRIVER 120 BBL	\$85.00 /HR	=	\$680.00
120 B-5 ASTM TYPE C	\$13.00	=	\$1,560.00
45 G-14 COST FOR FRESH WATER	\$0.85 /BBL	=	\$38.25

Total Daily Cost = \$32,434.12

4/21/2008

11 HRS

SAFETY MEETING - RIG DOWN - DIG OUT CELLAR - CUT OFF WELL HEAD - INSTALL DRY HOLE MARKER -
CLEAN UP LOCATION - START MOVING TRUCKS OUT

11 A-5 - DOUBLE DERRICK RIG	\$260.00 /HR	=	\$2,860.00
1 A-1 - SUPERVISOR	\$300.00 /DAY	=	\$300.00
4 A-2 - CREW TRAVEL, ROUND TRIP TIME	\$175.00 /HR	=	\$700.00
4 G-10 WELDER, INCLUDING TRAVEL & EQUIPMENT/4 HR MINIMUM	\$50.00 /HR	=	\$200.00
1 G-11 P&A MARKER	\$175.00	=	\$175.00
4 G-7 BACKHOE SERVICES WITH OPERATOR/4 HR MINIMUM	\$50.00 /HR	=	\$200.00
0 H-1 ALL ITEMS PROVIDED BY 3RD PARTY, HANDLING FEE(DAVID	1.08	=	\$0.00

Total Daily Cost = \$36,869.12

30-025-03524

RECEIVED

INVOICE

2008 JUN 6 PM 1 41 INVOICE

Mayo Marrs Casing Pulling Inc.
Box 863- Phone 586-2844
Kermit, Texas 79745

OIL CONSERVATION DIVISION/ARTESIA DISTRICT
STATE OF NEW MEXICO
1625 N. FRENCH DRIVE
HOBBS, NEW MEXICO 88240
ATTN: **CHRIS WILLIAMS**

DATE 5/27/2008
INV. # 08-5772-1
CONTRACT: # 70-521-00-02445

Company: NMOCD
Lease: NM B-2 STATE NCT 5 # 4

(SEE REPORT)

BID PRICE \$34,339.41

NEW MEXICO SALES TAX LEA COUNTY 5.38% \$1,462.17
TOTAL SALVAGE

L-2	RODS	139 RODS	(\$417.00)
LI-1	TUBING 1 1/2" @ \$0.10	3,475 /FT	(\$347.50)
FINAL PLUGGING COST FOR THIS WELL			\$35,037.08

OK to pay
Chris Williams
6/3/08

DB

6/6/08

MAYO MARRS CASING PULLING INC.

Lease: NMOCD
 Project: NM B-2 STATE NCT 5 # 4
 ATTN: P & A
 CHRIS WILLIAMS

FAX 505-393-9758
 PUSHHER - FRANK
 Tracking # 08-5772-1

4/29/2008 12 HRS

SAFETY MEETING - SUPERVISOR LOCATE WELL - MOVE IN EQUIPMENT - INSTALL NEW ANCHORS - RIG UP - POH
 WITH 25 RODS - SDFD

12 A-5 - DOUBLE DERRICK RIG	\$260.00 /HR	=	\$3,120.00
1 A-1 - SUPERVISOR	\$300.00 /DAY	=	\$300.00
4 A-2 - CREW TRAVEL, ROUND TRIP TIME	\$175.00 /HR	=	\$700.00
5 B-1.1 CEMENTING EQUIPMENT ON LOCATION/5 DAY MINIMUM	\$525.00 /DAY	=	\$2,625.00
75 B-2 CEMENT EQUIPMENT TRAVEL, ROUND TRIP MILES	\$3.00 /MILE	=	\$225.00
4 C-1.1 WIRELINE UNIT ON LOCATION/4 DAY MINIMUM	\$250.00 /DAY	=	\$1,000.00
75 C-2 WIRELINE TRAVEL, ROUND TRIP MILES	\$3.00 /MILE	=	\$225.00
1 E-3.1 BOP RAM RENTAL 1 1/2", 1 1/2", 2-1/16, 3 1/2" FIRST 5 DAYS	\$450.00	=	\$450.00
1 E-6.1 BOP COMPANION FLANGE/FIRST 5 DAYS	\$400.00	=	\$400.00
5 E-12 BLOW DOWN TANK WITH STEEL LINES/5 DAY MINIMUM	\$125.00 /DAY	=	\$625.00
4 G-1 TANDEM RIG UP TRUCK WITH DRIVER	\$125.00 /HR	=	\$500.00
4 G-2 HELPER OR SWAMPER	\$25.00 /HR	=	\$100.00
4 G-5 NON-VACUUM TRUCK WITH DRIVER 120 BBL	\$85.00 /HR	=	\$340.00
2 C-5 GAUGE RING RUN IN TUBING OR CASING	\$200.00	=	\$400.00
1 G-12 TEST EXISTING ANCHORS	\$500.00	=	\$500.00
705.74 H-1 ALL ITEMS PROVIDED BY 3RD PARTY, HANDLING FEE(DAVID	1.08	=	\$762.20

Total Daily Cost = \$12,272.20

4/30/2008 11 HRS

SAFETY MEETING - POH WITH 94 RODS ND WELLHEAD - NU BOP - SDFD DUE TO WIND

8 A-5 - DOUBLE DERRICK RIG	\$260.00 /HR	=	\$2,080.00
1 A-1 - SUPERVISOR	\$300.00 /DAY	=	\$300.00
4 A-2 - CREW TRAVEL, ROUND TRIP TIME	\$175.00 /HR	=	\$700.00

Total Daily Cost = \$15,352.20

5/1/2008 8 HRS

SAFETY MEETING - POH WITH 2 STANDS - SDFD DUE TO WIND

2 A-5 - DOUBLE DERRICK RIG	\$260.00 /HR	=	\$520.00
1 A-1 - SUPERVISOR	\$300.00 /DAY	=	\$300.00
4 A-2 - CREW TRAVEL, ROUND TRIP TIME	\$175.00 /HR	=	\$700.00

Total Daily Cost = \$16,872.20

5/2/2008

10 HRS

SAFETY MEETING - FINISH STRIPPING OUT OF HOLE - 139 RODS - 110 JOINTS OF 1 1/2" TUBING - RIH AND SPOT 15 SACKS @ 3465' - POH - SDFD

10 A-5 - DOUBLE DERRICK RIG	\$260.00 /HR	=	\$2,600.00
1 A-1 - SUPERVISOR	\$300.00 /DAY	=	\$300.00
4 A-2 - CREW TRAVEL, ROUND TRIP TIME	\$175.00 /HR	=	\$700.00
8 G-5 NON-VACUUM TRUCK WITH DRIVER 120 BBL	\$85.00 /HR	=	\$680.00
15 B-5 ASTM TYPE C	\$13.00	=	\$195.00
15 G-14 COST FOR FRESH WATER	\$0.85 /BBL	=	\$12.75

Total Daily Cost = \$21,359.95

5/5/2008

11 HRS

SAFETY MEETING - RIH AND TAG @ 2874' - CIRCULATE PLUGGING MUD - TEST CASING TO 300# - RIH AND PERF # 1900' - POH - COULD NOT GET A PAST 567 WITH 1.5" TUBING - CALL MARK WITH OCD - PUMP 45 SACKS DOWN 2 7/8" CASING - WOC - RIH AND TAG @ 1321' WITH WIRELINE - RIH AND PERF @ 260' - CIRCULATE 80 SACKS TO SURFACE - OUT 8 5/8" CASING - SDFD

11 A-5 - DOUBLE DERRICK RIG	\$260.00 /HR	=	\$2,860.00
1 A-1 - SUPERVISOR	\$300.00 /DAY	=	\$300.00
4 A-2 - CREW TRAVEL, ROUND TRIP TIME	\$175.00 /HR	=	\$700.00
2 C-3 PERFORATE 3 HOLES INCLUDING DEPTH CHARGE	\$500.00	=	\$1,000.00
125 B-5 ASTM TYPE C	\$13.00	=	\$1,625.00
40 G-14 COST FOR FRESH WATER	\$0.85 /BBL	=	\$34.00
30 G-15 COST FOR BRINE WATER	\$1.25 /BBL	=	\$37.50
8 G-5 - NON-VACUUM TRUCK WITH DRIVER 120 BBL	\$85.00 /HR	=	\$680.00
12 B-7 SALT GEL, 50# BAG - FOB LOCATION	\$11.00	=	\$132.00
846.46 H-1 ALL ITEMS PROVIDED BY 3RD PARTY, HANDLING FEE(pate)	1.08	=	\$914.18

Total Daily Cost = \$29,642.63

5/6/2008

11 HRS

SAFETY MEETING - RIG DOWN - DIG OUT CELLAR - CUT OFF WELL HEAD - INSTALL DRY HOLE MARKER - CLEAN UP LOCATION - SDFD

11 A-5 - DOUBLE DERRICK RIG	\$260.00 /HR	=	\$2,860.00
1 A-1 - SUPERVISOR	\$300.00 /DAY	=	\$300.00
4 A-2 - CREW TRAVEL, ROUND TRIP TIME	\$175.00 /HR	=	\$700.00
4 G-10 WELDER, INCLUDING TRAVEL & EQUIPMENT/4 HR MINIMUM	\$50.00 /HR	=	\$200.00
1 G-11 P&A MARKER	\$175.00	=	\$175.00
4 G-7 BACKHOE SERVICES WITH OPERATOR/4 HR MINIMUM	\$50.00 /HR	=	\$200.00
242.39 H-1 ALL ITEMS PROVIDED BY 3RD PARTY, HANDLING FEE(chance)	1.08	=	\$261.78

Total Daily Cost = \$34,339.41