

Bertha Barber 12 Measured Bottom Hole Pressure Test

Pg 1 of 2

Well: Bertha Barber 12
Company: Sapient Energy Corp.

Run Depth: 6262'
Start Date: 2001-Oct-22
End Date: 2001-Oct-24

Date	Cum Hour	Pres psia	Comments
10/22/01			SITP = 1020 psig
10/22/01	4.9417	1217.62	On bottom w/ gauge @ 6262'
10/22/01	5.3000	1217.59	Made gradient stops - no evidence
10/22/01	5.4000	1217.72	of fluid in hole
10/22/01	5.5000	1217.78	
10/22/01	5.6000	1217.74	
10/22/01	5.7000	1217.82	
10/22/01	5.8000	1217.94	
10/22/01	5.9000	1217.88	
10/22/01	6.0000	1217.93	
10/22/01	6.4000	1218.04	
10/22/01			Off location
10/22/01	6.6000	1218.24	
10/22/01	6.8000	1218.19	
10/22/01	7.0000	1218.31	
10/22/01	7.2000	1218.4	
10/22/01	7.5083	1218.54	
10/22/01	7.7583	1218.63	
10/22/01	8.0250	1218.63	
10/22/01	8.5250	1218.97	
10/22/01	9.0083	1219.07	
10/22/01	9.5083	1219.34	
10/22/01	10.0083	1219.48	
10/22/01	11.0333	1219.9	
10/23/01	12.0167	1220.17	
10/23/01	13.0667	1220.62	
10/23/01	14.0583	1220.98	
10/23/01	15.0500	1221.35	
10/23/01	16.0333	1221.71	
10/23/01	17.1000	1222.15	
10/23/01	18.1167	1222.47	
10/23/01	19.0667	1222.69	
10/23/01	20.0750	1223.12	
10/23/01	20.9667	1223.43	SITP = 1020 psig
10/23/01	22.1167	1223.83	
10/23/01	23.1333	1224.24	
10/23/01	24.2167	1224.51	
10/23/01	26.0750	1225.08	
10/23/01	28.1083	1225.79	
10/23/01	30.0583	1226.36	
10/23/01	32.1667	1226.97	
10/23/01	34.1083	1227.63	
10/24/01	36.2000	1228.42	
10/24/01	38.0500	1228.94	
10/24/01	40.0167	1229.5	
10/24/01	42.0917	1230.05	

BEFORE THE
OIL CONSERVATION COMMISSION
Case No. 12605 Denovo Exhibit No. 17
Submitted By:
Sapient Energy Corp.
Hearing Date: November 6, 2001

Bertha Barber 12 Measured Bottom Hole Pressure Test

Pg 2 of 2

Well: Bertha Barber 12
Company: Sapient Energy Corp.

Run Depth: 6262'
Start Date: 2001-Oct-22
End Date: 2001-Oct-24

Date	Cum Hour	Pres psia	Comments
10/24/01	44.7500	1230.8	SITP = 1030 psig
10/24/01			On location
10/24/01	45.2083	1231.1	
10/24/01	45.6750	1231.13	
10/24/01	46.1417	1231.3	
10/24/01	46.1500	1231.17	
10/24/01			Off location
10/26/01			SITP = 1040 psi
10/27/01			SITP = 1040 psi
10/28/01			SITP = 1040 psi
10/29/01			SITP = 1040 psi