

DIRECTOR
JOE D. RAMEY

OIL CONSERVATION COMMISSION

STATE OF NEW MEXICO 1000 RIO BRAZOS RD. - AZTEC

> 87410 LAND COMMISSIONER PHIL R. LUCERO



STATE GEOLOGIST
EMERY C. ARNOLD

MEMORANDUM

5-25-77

TO:

INTERESTED PARTIES

FROM: N. E. MAXWELL, JR., ENGINEER, DIST. #3
PROJECT: MESAVERDE INFILL WELL DATA, REPORT #4

Attached is a compilation of data on the Mesaverde Infill completion program thru 5-20-77. Operator, well name and location are given. The initial shutin is tabulated and CAOF where available. The average 1976 pressure of the four wells offset to each infill well has been tabulated and the latest shutin pressure ($P_{\rm C}$) and Q rate for the infill well is shown.

Test data for 53 wells, received since 2-22-77 show that these infill wells had an average initial shut-in pressure (P_c) of 777# while their offsets only had 461#. A difference of 316#.

Sixteen of the new completions or 30% were in Township 26 North, Range 3 West; Township 26 North, Range 7 West; Township 27 North, Range 3 West and Township 29 North, Range 6 West. The 16 infill wells had an average $P_{\rm C}$ of 978#. The remaining 37 new infill wells only had an average $P_{\rm C}$ of 689#.

503 infill locations have appeared on our scout letter. As of 5-20-77, 306 infill wells have been completed.

All infill wells have been numbered according to the dates they appeared on the scout letter.

#1 - #105 appeared during 1975 #106- #214 appeared during 1976 #215- #306 have been shown on the scout letters for 1977.

Our records show Mesa Petroleum Corporation, State Com #10-A located in 0-29N-8W to be the first infill completion on 1-16-75, carried on scout letter 2-27-75.

MESAVERDE INFILL WELLS

COMPLETIONS	NO. OF WELLS	INITIAL AVE. SIP	LATEST P _C	TEST Q	1976 OFFSET Pc
1975 1976 1977 thru May	105 109 92	678 758 764	510 636 588*	905 1114 838*	474 479 461
TOTAL	306	732	571	993	452

*1977 test data available on 20 infill wells completed in 1977 thru May 20.

