

Submit 1 Copy To Appropriate District Office
District I - (575) 393-6161
1625 N. French Dr., Hobbs, NM 88240
District II - (575) 748-1283
811 S. First St., Artesia, NM 88210
District III - (505) 334-6178
1000 Rio Brazos Rd., Aztec, NM 87410
District IV - (505) 476-3460
1220 S. St. Francis Dr., Santa Fe, NM 87505

State of New Mexico
Energy, Minerals and Natural Resources

Form C-103
Revised August 1, 2011

OIL CONSERVATION DIVISION
1220 South St. Francis Dr.
Santa Fe, NM 87505

WELL API NO.
30-015-05683

5. Indicate Type of Lease

STATE ☒ FEE ☐

6. State Oil & Gas Lease No.

7. Lease Name or Unit Agreement Name
East Shugart

8. Well Number 3

9. OGRID Number

10. Pool name or Wildcat

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well: Oil Well ☐ Gas Well ☒ Other

2. Name of Operator
Americo Energy Resources, LLC.

3. Address of Operator
7575 San Felipe, Ste 200 Houston, TX 77063

4. Well Location

Unit Letter A : 990 feet from the North line and 330 feet from the East line
Section 34 Township 18-S Range 31E NMPM Eddy County

11. Elevation (Show whether DR, RKB, RT, GR, etc.)
KB (CTF) 3643'

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
PULL OR ALTER CASING ☐ MULTIPLE COMPL ☐
DOWNHOLE COMMINGLE ☐

SUBSEQUENT REPORT OF:


REMEDIAL WORK ☒ ALTERING CASING ☐
COMMENCE DRILLING OPNS. ☐ P AND A ☐
CASING/CEMENT JOB ☐

OTHER: ☐

OTHER: ☐

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 19.15.7.14 NMAC. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

- On 4/5/13 MIRU WOR, Pulled TBG. RIH with Test PKR and isolated/located CSG leak @ 97 feet. Install RBP @ 194 feet. Move in Par Five Cementer and performed casing squeeze
- On 4/11/13 good returns to surface. W.O.C.
- On 4/12/13, Drill CMT and test CSG- Leaked down very slowly.
- On 4/13/13 Re-squeeze Casing after perforating @ 98 feet. W.O.C.
- On 4/15/13, drill out CMT again, Re-test CSG to 550 psi- Held good. Remove RBP from 194'
- On 4/18/13 MU/RIH with new PKR and test TBG on way in hole. Set PKR and test CSG (4/19/13) again to 550 Psi - Good Test No Leakage. Hang well off. RD/MO WO Rig. Pkr set @ 3068' ✓



Spud Date:

4-5-13

Rig Release Date:

4-19-13

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE

TITLE Operations Manager

DATE 4-21-13

Type or print name Glenn Bertrand E-mail address: glenn.bertrand@americoenergy.com PHONE: 713-984-9700

For State Use Only

APPROVED BY:

TITLE Compliance Officer

DATE

1/16/14

Conditions of Approval (if any):