

Mewbourne Oil Company

Well Name: Derringer Federal SWD #1

Updated by: R. Sharpe

Date Updated: 5/1/2014

Spud Date: 2/17/14

30-015-30828

20" 94# J55 BT&C

Set @ 375.00'

Cement to surface: Yes

13 3/8" 54.5# H40

Set @ 1245'

Cement to surface: yes

Circ 100 sks to pit.

9 5/8" 36# K55

Set @ 3229'

Cement to surface: Yes

7" 26# HCP110 LT&C

Set @ 12660'

cement to surface: yes

Packer set @ 12619.61'

8 3/4" Open hole  
12660'-13200'

NM OIL CONSERVATION  
ARTESIA DISTRICT

AUG 19 2014

RECEIVED

**Tubing Detail:**

|     |  |          |
|-----|--|----------|
| 1   | 7" x 3 1/2" 1X Pkr w/carbide slips       | 7.15     |
| 1   | T2 O/O Tool w/2.81" X profile            | 1.84     |
| 383 | 3 1/2" 9.3# L80 tbg (IPC w/Permian 1850) | 12610.62 |
|     | Total Tubing                             | 12619.61 |
|     | KB Correction                            | 0        |
|     | Tubing Set @                             | 12619.61 |