

Submit 1 Copy To Appropriate District Office

District I - (575) 393-6161  
1625 N. French Dr., Hobbs, NM 88240  
District II - (575) 748-1283  
811 S. First St., Artesia, NM 88210  
District III - (505) 334-6178  
1000 Rio Brazos Rd., Aztec, NM 87410  
District IV - (505) 476-3460  
1220 S. St. Francis Dr., Santa Fe, NM 87505

State of New Mexico  
Energy, Minerals and Natural Resources

OIL CONSERVATION DIVISION

1220 South St. Francis Dr.  
Santa Fe, NM 87505

Form C-103

Revised July 18, 2013

WELL API NO.  
30-015-41649

5. Indicate Type of Lease

STATE ☒ FEE ☐

6. State Oil & Gas Lease No.

7. Lease Name or Unit Agreement Name

Cotton Draw Unit SWD

8. Well Number 181

9. OGRID Number

6137

10. Pool name or Wildcat

SWD; Devonian

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well: Oil Well ☐ Gas Well ☒ Other SWD

2. Name of Operator

DEVON ENERGY PRODUCTION COMPANY, L.P.

3. Address of Operator

333 WEST SHERIDAN AVE., OKLAHOMA CITY, OKLAHOMA 73102-5010

4. Well Location

Unit Letter \_\_\_\_\_ H \_\_\_\_\_ :1568' feet from the \_\_\_\_\_ FNL \_\_\_\_\_ line and 1189 feet from the \_\_\_\_\_ FEL \_\_\_\_\_ line

Section 36 Township 24S Range 31E NM County Eddy

11. Elevation (Show whether DR, RKB, RT, GR, etc.)

3,511

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐

TEMPORARILY ABANDON ☐ CHANGE PLANS ☐

PULL OR ALTER CASING ☐ MULTIPLE COMPL. ☐

DOWNHOLE COMMINGLE ☐

CLOSED-LOOP SYSTEM ☐

OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐

COMMENCE DRILLING OPNS. ☐ P AND A ☐

CASING/CEMENT JOB ☐

OTHER: Upgrade failed tubing string & ran MIT ☒

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 19.15.7.14 NMAC. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

10/19/2016 - 11/14/2016 Upgrade failed tubing string and ran MIT. Pressured BS good to 530 psi for 32 minutes between 4.5" tbg and 7" csg; No leak off.

Summary report & Chart attached.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Linda Good TITLE Regulatory Compliance Specialist DATE 11/28/2016

Type or print name Linda Good E-mail address: linda.good@dmn.com PHONE: (405) 552-6558

For State Use Only

APPROVED BY: Ryann Nae TITLE Compliance Officer DATE 12/1/16

Conditions of Approval (if any):

COTTON DRAW UNIT SWD 181  
OH - Property #: 33873

DELAWARE BASIN UNRESTRICTED

## Operation Summary (Ascending) no cost

Sub-Division	Region	Field Name	County	State/Province
DELAWARE BASIN	EDDY COUNTY CORE	PADUCA	EDDY	NM
Surface Legal Location	APRIL 1989	Latitude (°)	Longitude (°)	Ground Elev MS
SEC 36 T24S R31E	3001541849	32° 10' 36.403" N	103° 43' 36.503" W	3,511.30
Tubing Head Elevation (ft)				

Job: EQUIP UPGRD/REPL - UPGRADE/INSTALL - 10/19/2016 05:00

Job Category	Primary Job Type	Secondary Job Type	Status 1
EQUIP UPGRD/REPL	UPGRADE/INSTALL	TUBING	IN PROGRESS

WBS Number	Job Start Date	Job End Date
BB-121713.15 UPG	10/19/2016 05:00	

Objective  
UPGRADE FAILED TBG STRING; NEW PKR LATCH/SEAL ASSY; INSTALL NEW WH COMPONENTS

Summary

Contractor Rpt Name	Rpt Number	Rpt Type
ENERGY SERVICE	243	WO/COMP/PU-ONSHORE

Rpt# 1, 10/19/2016 05:00 - 10/20/2016 05:00

24 Hour Summary

MI MIT EQUIP

Start Time	End Time	Dur (hr)	Ops Status	Operation	Description	NPT
05:00	17:00	12.00	ACTIVE	SHUTDOWN	NO ACTIVITY	
17:00	17:30	0.50	ACTIVE	SAFETY	PJSM	
17:30	18:00	0.50	ACTIVE	PCHECK	TP/CP 0 PSI	
18:00	20:30	2.50	ACTIVE	TST	RU/PLUMB FRAC TANK TO CSG VALVE RU PMP TRUCK W/ 5000# CHART RECORDER PMPD 100 BBLs 2% KCL, STILL ON VAC. CLOSE MASTER & CSG VALVES.	
20:30	05:00	8.50	ACTIVE	SHUTDOWN	NO ACTIVITY	

Rpt# 2, 10/20/2016 05:00 - 10/21/2016 05:00

24 Hour Summary

ISOLATE TBG/PKR LEAK

Start Time	End Time	Dur (hr)	Ops Status	Operation	Description	NPT
05:00	07:00	2.00	ACTIVE	SHUTDOWN	NO ACTIVITY	
07:00	07:30	0.50	ACTIVE	SAFETY	PJSM	
07:30	08:00	0.50	ACTIVE	PCHECK	TP/CP 0 PSI	
08:00	18:30	10.50	ACTIVE	WLHEAD	SHOT 3 FL RANGING 0' - 600' FR/ SFC. TSTD 4.50 ANNULAR SEALS GOOD. TSTD 9.625 ANNULAR SEALS. TOP SEAL FAILED, BUT SHOWING NO INCR IN PRESSURE ON 13.375 CSG. GREASED MASTER AND CSG VALVES. PMPD 246 BTW (346 BBLs TOTAL). STILL ON VAC. SD 30 MINS. SHOT 3 FL 960' - 980' SD 30 MINS. SHOT 3 FL FL DECR'D TO 1197' SD 30 MINS. SHOT 3 FL, DECR'D TO 1250' DISCONNECT/CAPPED FL LINE FR/ PROD TREE. CLOSE MASTER & CSG VALVES.	WELLHEAD
18:30	05:00	10.50	ACTIVE	SHUTDOWN	SDFN	

Rpt# 3, 10/21/2016 05:00 - 10/22/2016 05:00

24 Hour Summary

RIH 3.4" GR

Start Time	End Time	Dur (hr)	Ops Status	Operation	Description	NPT
05:00	07:00	2.00	ACTIVE	SHUTDOWN	NO ACTIVITY	
07:00	07:30	0.50	ACTIVE	SAFETY	PJSM	
07:30	08:00	0.50	ACTIVE	PCHECK	TP/CP 0 PSI	
08:00	08:30	0.50	ACTIVE	CSG	SHOT 3 FL ON 9.625 CSG. FL 1300' FR/ SFC.	
08:30	11:30	3.00	ACTIVE	WIRELINE	RU WL. PU 5K LUBRICATOR. RIH 1.16 SB. COLLAR LOCATOR. JB 3.4" GR. TAGGED @ 34' POH LD TOOL. RIH 1.16 SB. FELT SB GO THRU BAD SPOT @ 34' POH. RD WL. CLOSED MASTER AND CSG VALVES.	
11:30	05:00	17.50	ACTIVE	RIGU	SDFN	

Rpt# 4, 10/22/2016 05:00 - 10/23/2016 05:00

24 Hour Summary

MIRU WSU AND RENTALS

Start Time	End Time	Dur (hr)	Ops Status	Operation	Description	NPT
05:00	07:00	2.00	ACTIVE	SHUTDOWN	NO ACTIVITY	
07:00	07:30	0.50	ACTIVE	SAFETY	PJSM	
07:30	08:00	0.50	ACTIVE	PCHECK	TP/CP 0 PSI	
08:00	19:30	11.50	ACTIVE	RIGU	MIRU WSU, RENTALS, 10K PMP & PIT. SPOTTED BASE BEAM. UNLOAD/RACK PIPE SPOTTED LD MACHINE. RU LIGHT PLANTS. PJSM.	
19:30	23:30	4.00	ACTIVE	WLHEAD	NO TREE. HANGER THREADS. BAD. NO TREE. REL'D HANGER PINS. NO TREE. HANGER LODGED IN TREE. NO TBG UNDER HANGER. NUT/STD BOP GOOD.	
23:30	05:00	5.50	ACTIVE	FISH	RIH 5-3/4" 6112 SERIES OS W/ 4.5 SPIRAL GRAPPLE W/ 3' EXT (6.65'); 4-1/4" BUMPER SUB W/ 20' STROKE (4.97' CLOSED); 1-4-1/4" DC.	

Rpt# 5, 10/23/2016 05:00 - 10/24/2016 05:00

24 Hour Summary

FISH CSG. REL'D PKR. TOH LD 4-1/2" CSG.

Start Time	End Time	Dur (hr)	Ops Status	Operation	Description	NPT
05:00	05:30	0.50	ACTIVE	SAFETY	PJSM	
05:30	06:00	0.50	ACTIVE	PCHECK	TP/CP 0 PSI	
06:00	10:00	4.00	ACTIVE	FISH	PU 3.25 SWIVEL. TIH; TAG TOF @ 36'. SWALLOWED 3.5' FISH W/ GRAPPLE. PU WT 196,000#. ROTATED 10.5 RIGHT TURNS. LOST ALL TORQUE. SW DECR'D TO 192,000#. LD SWIVEL.	
10:00	05:00	19.00	ACTIVE	TRIP OUT	RU CSG CREW. INSPECT & LD 65 JTS 4.50 11.6# BTC. P110 POLYCORE. 45 BAD JTS W/ LINERS. 20 GOOD JTS. PJSM. CONT OOH. TOTAL 219 POLY COATED JTS (58 BAD). 70 INNERTUBE JTS (NONE BAD). 11 ULTRA JTS (11 BAD). CONT OOH.	

Rpt# 6, 10/24/2016 05:00 - 10/25/2016 05:00

24 Hour Summary

TOH LD CSG. TIH 2-7/8" TBG

Start Time	End Time	Dur (hr)	Ops Status	Operation	Description	NPT
05:00	05:30	0.50	ACTIVE	SAFETY	PJSM	
05:30	06:00	0.50	ACTIVE	PCHECK	TP/CP 0 PSI	
06:00	15:00	9.00	ACTIVE	TRIP OUT	CONT OOH 4.5" CSG. TOTAL OOH LD. 220 POLY COATED JTS (58 BAD). 70 INNERTUBE JTS (NONE BAD). 113 JTS ULTRA (79 BAD). SENT LATCH SEAL ASSY FOR REDRESSING.	

## Operation Summary (Ascending) no cost

Sub-Division DELAWARE BASIN		Region EDDY COUNTY CORE		Field Name PADUCA		County EDDY		State/Province NM			
Surface Legal Location SEC36 T24S R31E				APN 3003521949		Latitude (°) 32° 10' 36.403" N		Longitude (°) 103° 43' 36.503" W		Ground Elev. MS. 3,511.30	Tubing Head Elevation (ft)
Start Time	End Time	Dur (hr)	Ops Status	Operation	Description					NPT	
15:00	05:00	14:00	ACTIVE	TRIP IN	RACKED/TALLY 2-7/8" PH6 P110 TBG. WO LATCH SEAL ASSY. PJSM. TIH LATCH-TYPE SEAL ASSY. ON/OFF TOOL & 330 JTS 2-7/8" PH6 TBG. 10,530' IH.						
Rpt# 7, 10/25/2016 05:00 - 10/26/2016 05:00											
24 Hour Summary TIH 2-7/8" TBG. TST CSG. RIH RBP											
Start Time	End Time	Dur (hr)	Ops Status	Operation	Description					NPT	
05:00	05:30	0:50	ACTIVE	SAFETY	PJSM					WELLHEAD	
05:30	06:00	0:50	ACTIVE	PCHECK	T/CP 0 PSI						
06:00	09:30	3:50	ACTIVE	TRIP IN	TIH LATCH-TYPE SEAL ASSY. ON/OFF TOOL & 528 JTS 2-7/8" PH6 TBG. LATCHED PKR @ 16,715'. SW 122,000# SET DN 10 PTS ON PKR						
09:30	11:30	2:00	ACTIVE	TST	RU CHART RECORDER. LOAD CSG W/ 53 BPW TSTG CSG GOOD TO 1000 PSI 30 MINS. FL @ 15,757'						
11:30	17:00	5:50	ACTIVE	TRIP OUT	RU 3.5 SWIVEL. REL'D FR/ PKR. RD SWIVEL. LD 1 JT TBG. TOH SB 263 STDS TBG.						
17:00	17:30	0:50	ACTIVE	SAFETY	PJSM						
17:30	02:00	8:50	ACTIVE	TRIP IN	TIH 7' RBP & 362 JTS 2-7/8" PH6 TBG. SET RBP @ 11,493'. REL'D RBP W/ ON/OFF TOOL. TOH LD 2 JTS TBG. SPOTTED 20' SAND ON TOP OF PLUG						
02:00	05:00	3:00	ACTIVE	TRIP OUT	TOH LD WORKSTRING						
Rpt# 8, 10/26/2016 05:00 - 10/27/2016 05:00											
24 Hour Summary TOH LD WS. NU 10K TBG HEAD. INSTALL TREE. SWI. RDMO											
Start Time	End Time	Dur (hr)	Ops Status	Operation	Description					NPT	
05:00	05:30	0:50	ACTIVE	SAFETY	PJSM					WELLHEAD	
05:30	17:00	11:50	ACTIVE	TRIP OUT	TOH LD 535 JTS WORKSTRING. WO 10K TBG HEAD 2 HRS.						
17:00	17:30	0:50	ACTIVE	SAFETY	PJSM						
17:30	22:30	5:00	ACTIVE	WL HEAD	ND 5K TBG HEAD. NU 10K TBG HEAD. INSTALL TREE. SWI.						
22:30	01:00	2:50	ACTIVE	RIGD	RDMO WSU & EQUIP. MO TBG & FRAC/REV/PIT PW.						
01:00	05:00	4:00	ACTIVE	SHUTDOWN	SD PENDING TBG STRING UPGRADE.						
Rpt# 9, 11/4/2016 05:00 - 11/5/2016 05:00											
24 Hour Summary MIRU RENTALS. SPOT WSU & REV UNIT											
Start Time	End Time	Dur (hr)	Ops Status	Operation	Description					NPT	
05:00	07:00	2:00	ACTIVE	SHUTDOWN	NO ACTIVITY.						
07:00	07:30	0:50	ACTIVE	SAFETY	PJSM						
07:30	19:00	11:50	ACTIVE	RIGU	MIRU RENTALS. SPOTTED WSU AND REV UNIT. CSG VALVE. LOWER & TOP MASTER VALVES CLOSED.						
19:00	05:00	10:00	ACTIVE	SHUTDOWN	SDFN						
Rpt# 10, 11/5/2016 05:00 - 11/6/2016 05:00											
24 Hour Summary RU WSU. RACK/TALLY WORKSTRING											
Start Time	End Time	Dur (hr)	Ops Status	Operation	Description					NPT	
05:00	05:30	1:50	ACTIVE	SHUTDOWN	NO ACTIVITY.						
05:30	07:00	0:50	ACTIVE	SAFETY	PJSM						
07:00	09:00	2:00	ACTIVE	RIGU	RU WSU						
09:00	10:00	1:00	ACTIVE	BOPS	0 PSI. ND TREE. NU 7-1/16" 5M BOP. SWI.						
10:00	11:00	1:00	ACTIVE	RIGU	RU FLOOR. SET LD MACHINE. PIPE RACKS. UNLOAD/TALLY PIPE. SET LIGHT TOWERS. SECURED.						
11:00	05:00	18:00	ACTIVE	SHUTDOWN	SDFN						
Rpt# 11, 11/6/2016 05:00 - 11/7/2016 05:00											
24 Hour Summary TIH RETRIEVING HEAD & TBG TO 11,500'											
Start Time	End Time	Dur (hr)	Ops Status	Operation	Description					NPT	
05:00	05:30	0:50	ACTIVE	SHUTDOWN	NO ACTIVITY.						
05:30	06:00	0:50	ACTIVE	SAFETY	PJSM						
06:00	15:30	9:50	ACTIVE	TRIP IN	SICP 0 PSI. TIH WTF RETREIVING TOOL. TAG 11,292'. 181' HIGH.						
15:30	17:00	1:50	ACTIVE	CIRC	RU SWIVEL. WASH SAND 11,292' - 11,493'. CIRC CLEAN. REL'D RBP.						
17:00	17:30	0:50	ACTIVE	SAFETY	PJSM						
17:30	00:00	6:50	ACTIVE	TRIP OUT	TOH LD RBP						
00:00	05:00	5:00	ACTIVE	TRIP IN	TIH 5-7/8" VAREL ROCK BIT & 125 STDS (8000') TBG.						
Rpt# 12, 11/7/2016 05:00 - 11/8/2016 05:00											
24 Hour Summary CLEANOUT TOP OF PKR. TOH WS & BIT. LD BIT.											
Start Time	End Time	Dur (hr)	Ops Status	Operation	Description					NPT	
05:00	05:30	0:50	ACTIVE	TRIP IN	TIH 5-7/8" BIT. CLEANING WB.						
05:30	06:00	0:50	ACTIVE	SAFETY	PJSM						
06:00	11:00	5:00	ACTIVE	TRIP IN	CONT IH 8500' - 16,715'						
11:00	17:00	6:00	ACTIVE	TRIP OUT	TOH LD 310 JTS WS. EOT 6965'						
17:00	17:30	0:50	ACTIVE	SAFETY	PJSM						
17:30	02:00	8:50	ACTIVE	TRIP OUT	TOH LD 2-7/8" PH6 WORKSTRING & BIT. LD 5-7/8" BIT. SWI. SECURED. CHANGE TO 4.5 RAMS. PREP CSG TOOLS.						
02:00	05:00	3:00	ACTIVE	SHUTDOWN	SDFN						
Rpt# 13, 11/8/2016 05:00 - 11/9/2016 05:00											
24 Hour Summary UNLOAD/RACK 4.5" TBG. PREP TBG TOOLS.											
Start Time	End Time	Dur (hr)	Ops Status	Operation	Description					NPT	
05:00	05:30	0:50	ACTIVE	SHUTDOWN	NO ACTIVITY.						
Page 2/4											
Report Printed: 11/28/2016											





## Operation Summary (Ascending) no cost

Sub-Division DELAWARE BASIN		Region EDDY COUNTY CORE		Field Name PADUCA		County EDDY		State/Province NM	
Surface Legal Location SEC36 T24S R31E				API/Well 3001541649		Latitude (°) 32° 10' 36.403" N		Longitude (°) 103° 43' 36.503" W	
						Ground Elev MS. 3,511.30		Tubing Head Elevation (ft)	
Start Time	End Time	Dur. (hr)	Ops Status	Operation	Description				NPT
05:30	06:00	0:50	ACTIVE	SAFETY	PJSM				
06:00	16:00	10:00	ACTIVE	REMD	UNLOAD/RACKED 436 JTS 4.5" INJ STRING; 2' 6", 8', 10' 10" x 4.5" SUBS. LOAD OUT 550 JTS 2-7/8" TBG. SWI.				
16:00	05:00	13:00	ACTIVE	SHUTDOWN	SDFN				
Rpt# 14, 11/9/2016 05:00 - 11/10/2016 05:00									
24 Hour Summary CLEAN/INSPECT 4.5" TBG									
Start Time	End Time	Dur. (hr)	Ops Status	Operation	Description				NPT
05:00	05:30	0:50	ACTIVE	SHUTDOWN	NO ACTIVITY				
05:30	06:00	0:50	ACTIVE	SAFETY	PJSM				
06:00	18:00	12:00	ACTIVE	TST	CLEAN, INSPECT AND DOPE 436 JTS 4.5" TBG.				
18:00	06:00	12:00	ACTIVE	SHUTDOWN	SDFN				
Rpt# 15, 11/10/2016 05:00 - 11/11/2016 05:00									
24 Hour Summary TIH SEAL ASSY & 4.5" TBG. WO NEW TBG LINE									
Start Time	End Time	Dur. (hr)	Ops Status	Operation	Description				NPT
05:00	05:30	0:50	ACTIVE	SHUTDOWN	NO ACTIVITY				WORKOVER RIG/SNUBBI NG UNIT. WORKOVER RIG/SNUBBI NG
05:30	06:00	0:50	ACTIVE	SAFETY	PJSM				
06:00	08:30	2:50	ACTIVE	RIGU	MIRU CSG, TORQUE TESTER				
08:30	17:00	8:50	ACTIVE	TRIP IN	TIH WTF SEAL ASSY & 175 JTS 4.5" 16.20# JSF BEAR TBG TO 6300'				
17:00	17:30	0:50	ACTIVE	SAFETY	PJSM				
17:30	05:00	11:50	ACTIVE	TRIP IN	CONT IH 4.5" CSG, 289 JTS IH @ 11,307', BAD TBG LINE. WO NEW TBG LINE.				
Rpt# 16, 11/11/2016 05:00 - 11/12/2016 05:00									
24 Hour Summary CONT IH TO 13,416'; 343 JTS IH. WORKING ON RIG; SD. WO RPLCMNT RIG									
Start Time	End Time	Dur. (hr)	Ops Status	Operation	Description				NPT
05:00	15:00	10:00	ACTIVE	TRIP IN	RIG REPAIRS, CHANGE DRLG LINE 7.5 HRS - PJSM. CONT IH TO 13,416'; 343 JTS IH				WORKOVER RIG/SNUBBI NG UNIT. WORKOVER RIG/SNUBBI NG
15:00	18:00	3:00	ACTIVE	RIGU	WORK ON DRUM, NEW LINE WONT SPOOL, WEARING & KINKING LINE.				
18:00	18:30	0:50	ACTIVE	SAFETY	PJSM				
18:30	00:00	5:50	ACTIVE	TRIP IN	WORKING ON RIG; GROOVES ON SPOOL FOR TBG LINE COMPROMISED PREVENTING LINE SEAT. RD WSU 243; WO WSU 304				
00:00	05:00	5:00	ACTIVE	SHUTDOWN	SDFN				
Rpt# 17, 11/12/2016 05:00 - 11/13/2016 05:00									
24 Hour Summary RU WSU 304. TIH LAND TBG. CIRC PKR FLUID									
Start Time	End Time	Dur. (hr)	Ops Status	Operation	Description				NPT
05:00	09:30	4:50	ACTIVE	SHUTDOWN	SD				WORKOVER RIG/SNUBBI NG UNIT. WORKOVER RIG/SNUBBI NG UNIT. WORKOVER RIG/SNUBBI NG UNIT. WORKOVER RIG/SNUBBI NG UNIT
09:30	10:00	0:50	ACTIVE	SAFETY	PJSM				
10:00	17:00	7:00	ACTIVE	RIGU	MIRU WSU 304. PULL 8 LINE BLOCKS AND DRLG LINE FR/ WSU 24. STRING WSU 304 W/ 8 LINES				
17:00	17:30	0:50	ACTIVE	SAFETY	PJSM				
17:30	19:00	1:50	ACTIVE	RIGU	RU WSU 304.				
19:00	04:00	9:00	ACTIVE	TRIP IN	CONT IH 4.5" CSG, 426 JTS IH, 10' SUB, 6' SUB, 22.61' SUB AND HANGER, LATCHED IN, SPACED OUT, REL'D PKR.				
04:00	04:30	0:50	ACTIVE	RIGU	RU REV UNIT				
04:30	05:00	0:50	ACTIVE	CIRC	CIRC PKR FLUID.				
Rpt# 18, 11/13/2016 05:00 - 11/14/2016 05:00									
24 Hour Summary CIRC PKR FLUID; LAND TBG									
Start Time	End Time	Dur. (hr)	Ops Status	Operation	Description				NPT
05:00	05:30	0:50	ACTIVE	CIRC	CIRC PKR FLUID				
05:30	06:00	0:50	ACTIVE	SAFETY	PJSM				
06:00	12:30	6:50	ACTIVE	CIRC	CIRC, TOTAL 400 BBLs PKR FLUID. SW 228,000# SLACKOFF; COULDN'T LATCH. PU 4' SUB, STING IN W/ 27K DN ON PKR. LOADED BS W/ 30 BF. PRES TSTD GOOD TO 500 PSI 30 MINS. ND BOP. NU 5M WH. TSTD SEALS TO 5M. NU INJ LINE.				
12:30	15:00	2:50	ACTIVE	RIGD	RDMO, REL'D ALL EQUIP. SWI.				
15:00	05:00	14:00	ACTIVE	SHUTDOWN	SDFN				

Page 3/4

Report Printed: 11/28/2016



COTTON DRAW UNIT SWD 181  
OH- Property #: 33873

DELAWARE BASIN UNRESTRICTED

Operation Summary (Ascending) no cost

Sub-Division	Region	Field Name	County	State/Province	
DELAWARE BASIN	EDDY COUNTY CORE	PADUCA	EDDY	NM	
Surface Legal Location	APR/APS	Latitude (°)	Longitude (°)	Ground Elev. MS.	Tubing Head Elevation (ft)
SEC36 T24S R31E	3001541849	32° 10' 36.403" N	103° 43' 36.503" W	3,511.30	
Rpt# 19, 11/14/2016 05:00 - 11/15/2016 05:00					

24 Hour Summary

MIT

Start Time	End Time	Dur (hr)	Ops Status	Operation	Description	NPT
05:00	07:00	2.00	ACTIVE	SHUTDOWN	NO ACTIVITY	
07:00	07:30	0.50	ACTIVE	SAFETY	PJSM	
07:30	10:00	2.50	ACTIVE	RIGU	RU PMP	
10:00	11:00	1.00	ACTIVE	LKOFF	PRESSURED BS GOOD TO 530 PSI 32 MINS BETWEEN 4.5" TBG AND 7" CSG NO LEAK OFF SWI	
11:00	12:00	1.00	ACTIVE	RIGD	RDMO REV UNIT	
12:00	05:00	17.00	ACTIVE	SHUTDOWN	SD PENDING RTN TO SVC	