

Submit 3 Copies To Appropriate District  
Office  
District I  
1625 N. French Dr , Hobbs, NM 88240  
District II  
1301 W. Grand Ave , Artesia, NM 88210  
District III  
1000 Rio Brazos Rd , Aztec, NM 87410  
District IV  
1220 S. St. Francis Dr , Santa Fe, NM  
87505

State of New Mexico  
Energy, Minerals and Natural Resources

OIL CONSERVATION DIVISION  
1220 South St. Francis Dr.  
Santa Fe, NM 87505

AUG 18 2009

Form C-103  
June 19, 2008

RM

WELL API NO. 30-015-36942	
5. Indicate Type of Lease STATE <input type="checkbox"/> FEE <input checked="" type="checkbox"/>	
6. State Oil & Gas Lease No.	
7. Lease Name or Unit Agreement Name Limousine 15 N	
8. Well Number 1	
9. OGRID Number 14744	
10. Pool name or Wildcat North Seven Rivers; Glorieta Yeso	
11. Elevation (Show whether DR, RKB, RT, GR, etc.) 3434	

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:	SUBSEQUENT REPORT OF:
PERFORM REMEDIAL WORK <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>
DOWNHOLE COMMINGLE <input type="checkbox"/>	P AND A <input type="checkbox"/>
	CASING/CEMENT JOB <input checked="" type="checkbox"/>
OTHER: <input type="checkbox"/>	OTHER: <input type="checkbox"/>

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 1103. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

08/05/09...MI & spud 11" hole. Ran 800' 8 5/8" 24# J55 ST&C csg. Cemented with 100 sks Thixad Class H with additives. Mixed @ 14.6 #/g w/ 1.52 yd. Tail with 400 sks Class C with additives. Mixed @ 14.8 /g w/1.34 yd. Plug down @ 9:00 pm 08/06/09. Did not circ cmt. Slow rate lift pressure @ 215# @ 3 BPM. WOC. Ran temp survey indication TOC @ 95'. RIH with 1" pipe. Tag at 100'. Ran 1" pipe in 7 stages with 325 sks Thixad Class H with additives. Mixed @ 14.6 #/g w/ 1.52 yd. Circ 5 sks to pit. WOC 18 hrs. At 2:00 pm 08/08/09 tested BOPE and casing to 1000# for 30 minutes, held OK. Drilled out with 7 7/8" bit.

08/11/09 TD'ed 7 7/8" hole @ 3153'. Ran 3153' 4 1/2" 11.6# P110/J55 LT&C csg. Cemented w/200 sks BJ Lite Class C (50:50:10) with additives. Mixed @ 11.5 /g w/2.71 yd. Tail with 425 sks Class H with additives. Mixed @ 15.1 /g w/1.29 yd. Plug down @ 5:00 pm 08/12/09. Circ 34 sks cement to pit. At 5:00 pm on 08/12/09, tested csg to 1500# for 30 mins, held OK. Set wellhead slips w/45k.

11/27/08...Released rig at 10:00 pm.

Spud Date: 08/05/09

Rig Release Date: 08/12/09

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Jackie Lathan TITLE Hobbs Regulatory DATE 08/13/09

Type or print name Jackie Lathan E-mail address: jlathan@mewbourne.com PHONE: 575-393-5905

For State Use Only

APPROVED BY: [Signature] TITLE Geologist DATE 8/19/09

Conditions of Approval (if any):