

Submit 3 Copies To Appropriate District
Office
District I
1625 N. French Dr., Hobbs, NM 87240
District II
1301 W. Grand Ave., Artesia, NM 88210
District III
1000 Rio Brazos Rd., Aztec, NM 87410
District IV
1220 S. St. Francis Dr., Santa Fe, NM 87505

State of New Mexico
Energy, Minerals and Natural Resources

Form C-103
Revised May 08, 2003

OIL CONSERVATION DIVISION
1220 South St. Francis Dr.
Santa Fe, NM 87505

WELL API NO. 30-015-34544
5. Indicate Type of Lease STATE <input checked="" type="checkbox"/> FEE <input type="checkbox"/>
6. State Oil & Gas Lease No.
7. Lease Name or Unit Agreement Name: 1624 STATE
8. Well Number 361
9. OGRID Number 218885
10. Pool name or Wildcat COTTONWOOD CREEK-WOLFCAMP

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A
DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH
PROPOSALS.)

1. Type of Well:
Oil Well ☐ Gas Well ☒ Other

RECEIVED

2. Name of Operator
LCX Energy, LLC

JUN 16 2006

3. Address of Operator
110 N. Marienfeld, Ste. 200, Midland, TX 79701

4. Well Location

Unit Letter P : 760 feet from the SOUTH line and 660 feet from the EAST line

Section 36 Township 16S Range 25E NMPM County EDDY

11. Elevation (Show whether DR, RKB, RT, GR, etc.)
3633' GR

12. Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
PULL OR ALTER CASING ☐ MULTIPLE COMPLETION ☐

OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐
COMMENCE DRILLING OPNS. ☒ PLUG AND ABANDONMENT ☐
CASING TEST AND CEMENT JOB ☐

OTHER: ☐

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 1103. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

06/13/06 RIG UP CASING CREW. RUN 1 9.625" GUIDE SHOE, 31 JTS 9.625" CASING 36# J55 LTC, INSERT FLOAT AT 1273'. SET CASING AT 1318'. CIRCULATE THROUGH CASING. RIG UP CEMENTERS. PUMP 20 BBLS FW AND 185 SX PVL+200 SX C +1% CACL2, 100 SX C+2% CACL2. DISPLACE W 94 BBLS FW. CIRCULATED 58 SX TO RESERVE PIT. WOC. RIG DOWN CEMENTERS. SET SLIPS, NIPPLE UP BOP. TEST BOP TO 2000 PSI, OK. TAG CEMENT 1248'. TOTAL WOC TIME 22 HOURS.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Kanicia David TITLE Regulatory Agent DATE 6/15/06

Type or print name KANICIA DAVID Telephone No. 432-848-0214

(This space for State use)

APPROVED BY FOR RECORDS ONLY TITLE _____ DATE JUN 27 2006
Conditions of approval, if any: