

Submit 1 Copy To Appropriate District
Office
District I
1625 N. French Dr., Hobbs, NM 88240
District II
1301 W. Grand Ave., Artesia, NM 88210
District III
1000 Rio Brazos Rd., Aztec, NM 87410
District IV
1220 S. St. Francis Dr., Santa Fe, NM
87505

State of New Mexico
Energy, Minerals and Natural Resources

Form C-103
October 13, 2009

OIL CONSERVATION DIVISION
1220 South St. Francis Dr.
Santa Fe, NM 87505

WELL API NO. 30-015-36913
5. Indicate Type of Lease STATE <input checked="" type="checkbox"/> FEE <input type="checkbox"/>
6. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A
DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH
PROPOSALS.)

1. Type of Well: Oil Well ☒ Gas Well ☐ Other

2. Name of Operator
Yates Petroleum Corporation

3. Address of Operator
105 South Fourth Street, Artesia, NM 88210

4. Well Location

Surface	M	:	660	feet from the	South	line and	330	feet from the	West	line
BHL	P	:	660	feet from the	South	line and	330	feet from the	East	line
Section	27		Township	25S	Range	28E	NMPM	Eddy	County	

11. Elevation (Show whether DR, RKB, RT, GR, etc.)
2946'GR

7. Lease Name of Unit Agreement Name Bonbon BNN State Com
8. Well Number 1H
9. OGRID Number 025575
10. Pool name or Wildcat Wildcat; Bone Spring

RECEIVED
APR - 8 2010
NMOCD ARTESIA

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
PULL OR ALTER CASING ☐ MULTIPLE COMPL ☐
DOWNHOLE COMMINGLE ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐
COMMENCE DRILLING OPNS. ☐ P AND A ☐
CASING/CEMENT JOB ☐

OTHER: ☐

OTHER: Production casing ☒

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 19.15.7.14 NMAC. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

3/4/10 - Reached TVD 8700'.

3/5/10 - Cement isolation plug #1 with 190 sx Class "H" cement with additives from 7200'-7700'. Cement isolation plug #2 with 270 sx Class "H" cement with additives from 6000'-6499'.

3/6/10 - Waiting on cement plugs to harden. Picked up directional tools. Tagged cement at 5867'.

3/7/10 - Slide to 6460'. Continue to drill directionally.

3/13/10 - Reached TMD 11,094' at 4:00 PM.

3/14/10 - Set 5-1/2" 17# HCP-110 LT&C casing at 11,094'. Float collar at 11,047'. Cemented with 833 sx Pecos Valley Lite + 0.2% D046 + 1% D112 + 30% D151 + 2% D174 + 0.3% D800 (yld 1.83, wt 13). DV tool at 5513'.

3/17/10 - Rig released at 5:45 AM.

2 stages?

Spud Date:

1/30/09

Rig Release Date:

3/17/10

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Tina Huerta TITLE Regulatory Compliance Supervisor DATE April 6, 2010

Type or print name Tina Huerta E-mail address: tinah@yatespetroleum.com PHONE: 575-748-4168

For State Use Only

APPROVED BY: David Gray TITLE Field supervisor DATE 4-8-2010

Conditions of Approval (if any): Report cmt. info for both stages of cmt. job, if DV Tool was utilized.