

MAY 5 1981

O. C. D.

SUNDRY NOTICES AND REPORTS ON WELLS

ARTESIA, OFFICE

DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.

5a. Indicate Type of Lease

State ☐

Fee ☒

5. State Oil & Gas Lease No.

7. Unit Agreement Name

8. Farm or Lease Name

Hill

9. Well No.

1

10. Field and Pool, or Wildcat

Wildcat

15. Elevation (Show whether DF, RT, GR, etc.)

3602

12. County

Chaves

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK ☐

PLUG AND ABANDON ☐

REMEDIAL WORK ☐

ALTERING CASING ☐

TEMPORARILY ABANDON ☐

COMMENCE DRILLING OPNS. ☐

PLUG AND ABANDONMENT ☐

PULL OR ALTER CASING ☐

CHANGE PLANS ☐

CASING TEST AND CEMENT JOBS ☒

OTHER ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

14.00 = RBM
121.95 = 3 Jts. 5 1/2 17# K-55 LT&C csg.
3192.15 = 77 Jts. 5 1/2 15.50# K-55 LT&C csg.
3.00 = Howco Multiple Stage Cmtr.
3545.69 = 85 Jts. 5 1/2 15.50# K-55 LT&C csg.
1218.10 = 30 Jts. 5 1/2 17.# K-55 LT&C csg.
1.63 = Howco Float Collar
40.65 = 1 Jt. 5 1/2 17# K-55 LT&C csg.
1.10 = Howco Float Shoe
8138.27 = 196 Jts. 5 1/2 K-55 LT&C csg.

(SEE BACK)

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Ken White Ken White

TITLE Regulatory Manager

DATE 5/4/81

APPROVED BY W. A. Gressett

TITLE SUPERVISOR, DISTRICT II

DATE MAY 2 1 1981

CONDITIONS OF APPROVAL, IF ANY:

Csg. set @ 8125. MSC Mtr. set @ 3328.10
Float Collar set @ 8094.89.
Pumped 1000 gal. mud flush.

1st stage cement - 800 sks. 50-50 POZ "H" W/6# salt, 1/4# flocele,
.5% of 1% CFR-2. 1.42 yield = 1136 cu. ft. 13.8# weight.
Plug down 2:15 p.m. 4-15-81, open ms cmt. circ. 4 hrs.

2nd stage = 750 sks. 50-50 "C" POZ. w/ 1/4# flocele, 6# salt.
1.72 yield = 1290 cu. ft. 13.0# weight. Plug down 7:30 p.m.
4-15-81

1290 cu. ft. 2nd stage
1136 cu. ft. 1st stage
2426 cu. ft. 2 stages = 1550 sks cement.