

McCLELLAN OIL CORPORATION
 PECOS RANCH FEDERAL NO. 1
 4-POINT BACK PRESSURE TEST AND
 BOTTOM HOLE PRESSURE BUILD-UP TEST
 TABULATION OF TIMES AND PRESSURES

TEST CONDUCTED BY:
 JOHN WEST ENGINEERING COMPANY

TEST DATE: JANUARY 21 to 24, 1982
 TEST DEPTH: 4000 FEET
 ELEMENT NO: 18129 (0-2500 PSI)
 OPERATOR: M.T.

<u>DATE</u>	<u>TIME</u>	<u>CUM HRS. / MIN.</u>		<u>PSIG @ 4000 FEET</u>
1-21-82	12:30 P.M.			1099 Gauge reached 4000 Feet
	12:45 P.M.			1101
	1:00 P.M.	00 Hrs.	00 Min.	1101 Open Choke, Begin Test.
		00	15	1089
		00	30	1084
1-21-82		00	45	1079
	2:00 P.M.	01	00	1074 End Rate I
		01	15	1054
		01	30	1048
		01	45	1041
	3:00 P.M.	02	00	1036 End Rate II
		02	15	896
		02	30	825
		02	45	755
	4:00 P.M.	03	00	723 End Rate III
		03	15	630
		03	30	568
		03	45	539
	5:00 P.M.	04	00	518 End Rate IV, Shut-In
		00 Hrs.	00 Min.	518 Shut-In
		00	15	618
		00	30	668
		00	45	718
	6:00 P.M.	01	00	763
		01	30	799
1-22-82	7:00 P.M.	02	00	835
		02	30	861
	8:00 P.M.	03	00	886
		03	30	898
	9:00 P.M.	04	00	910
	10:00 P.M.	05	00	933
	11:00 P.M.	06	00	950
	1-23-82	07	00	963
	1:00 A.M.	08	00	973
	2:00 A.M.	09	00	984
1-22-82	3:00 A.M.	10	00	991
	5:00 A.M.	12	00	1004
	8:00 A.M.	15	00	1018
	1-22-82	20	00	1033
	6:00 P.M.	25	00	1041
	1-22-82	30	00	1049
	1-23-82	40	00	1058
	1-23-82	50	00	1063
	1-24-82	60	00	1068
	1-24-82	67	00	1072 Chart ran down, End Test.