

## OIL CONSERVATION DIVISION

P. O. BOX 2088

SANTA FE, NEW MEXICO 87501

RECEIVED

Form C-103  
Revised 10-1-78

MAR 11 1982

O. C. D.

ARTESIA, OFFICE

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	1
FILE	1
U.S.G.S.	
LAND OFFICE	
OPERATOR	1

## SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE APPLICATION FOR PERMIT TO DRILL (FORM C-101) FOR SUCH PROPOSALS.)

OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER-		5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
Name of Operator Yates Petroleum Corporation ✓		5. State Oil & Gas Lease No. LG-2463
Address of Operator 207 South 4th St., Artesia, NM 88210		7. Unit Agreement Name
Location of Well UNIT LETTER <u>M</u> <u>660</u> FEET FROM THE <u>South</u> LINE AND <u>660</u> FEET FROM THE <u>West</u> LINE, SECTION <u>16</u> TOWNSHIP <u>7S</u> RANGE <u>25E</u> NMPM.		8. Farm or Lease Name Papalote OI State
		9. Well No. 2
		10. Field and Pool, or Wildcat Pecos Slope-Abo Gas
15. Elevation (Show whether DF, RT, GR, etc.) 3781' GR		12. County Chaves

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐

TEMPORARILY ABANDON ☐

PULL OR ALTER CASING ☐

PLUG AND ABANDON ☐

CHANGE PLANS ☐

OTHER ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐

COMMENCE DRILLING OPNS. ☐

CASING TEST AND CEMENT JOBS ☐

OTHER Intermediate casing ☒

ALTERING CASING ☐

PLUG AND ABANDONMENT ☐

7. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Ran 39 joints of 7" 20# J-55 ST&C casing set at 1627'. 1-Texas Pattern guide shoe at 1627'. Insert float at 1584'. Cemented w/150 sacks Howco "C" and .5% CFR-2. Tailed in w/1 sack CaCl<sub>2</sub> and 1 sack flocele. PD 12:49 AM 2-26-82. Bumped plug to 750 psi, released pressure and float held okay. WOC. Drilled out at 12:50 AM 2-27-82. WOC 24 hours. Nippled up and tested to 1000 psi, okay. Reduced hole to 6-1/4". Drilled plug and resumed drilling.

8. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

CHIEF Francis G. O'Brien

TITLE Engineering Secretary

DATE 3-9-82

APPROVED BY W. A. Gressett

TITLE SUPERVISOR, DISTRICT II

DATE MAR 15 1982

CONDITIONS OF APPROVAL, IF ANY: