

IL CONSERVATION DIVISION

P. O. BOX 2088

SANTA FE, NEW MEXICO 87501

Form C-101  
Revised 10-1-78

|                        |   |
|------------------------|---|
| NO. OF COPIES RECEIVED | 3 |
| DISTRIBUTION           |   |
| SANTA FE               | 7 |
| FILE                   | 1 |
| U.S.G.S.               |   |
| LAND OFFICE            |   |
| OPERATOR               | 1 |

RECEIVED

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

JUL 1 1982

|   |  |  |
|---|--|--|
| 1. OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER <input type="checkbox"/>                            |  | 7. Unit Agreement Name                             |
| 2. Name of Operator<br>MESA PETROLEUM CO. ✓   |  | 8. Farm or Lease Name<br>SAND COM                  |
| 3. Address of Operator<br>1000 VAUGHN BUILDING/MIDLAND, TEXAS 79701-4493  |  | 9. Well No.<br>1                                   |
| 4. Location of Well<br>UNIT LETTER F 1980 FEET FROM THE NORTH LINE AND 1980 FEET FROM THE WEST LINE, SECTION 10 TOWNSHIP 7S RANGE 26E NMPM. |  | 10. Field and Pool, or Wildcat<br>UNDESIGNATED ABO |
| 15. Elevation (Show whether DF, RT, GR, etc.)<br>3709' GR   |  | 12. County<br>CHAVES                               |

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data  
NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐  
TEMPORARILY ABANDON ☐  
PULL OR ALTER CASING ☐  
OTHER ☐

PLUG AND ABANDON ☐  
CHANGE PLANS ☐  
OTHER ☐

REMEDIAL WORK ☐  
COMMENCE DRILLING OPNS. ☒  
CASING TEST AND CEMENT JOBS ☒  
OTHER ☐

ALTERING CASING ☐  
PLUG AND ABANDONMENT ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spudded well with 14 3/4" hole on 6-26-82. Drilled with mud to 950' and ran 22 jts 10 3/4", 40.5#, K-55 casing set at 943'. Cemented with 700 sx Thixalite + 1/4# flocele + 4% CaCl and tailed in with 200 sx "C" + 2% CaCl. PD @ 11:30 AM 6-27-82. Circulated 75 sx. Tested BOPs and casing to 600 psi for 30 mins - OK. Reduced hole to 9 7/8" and drill-d ahead on 6-28-82. WOC total of 18 hours.

XC: NMOC (3), TLS, CEN RCDS, ACCTG, MEC, ROSWELL, REM, PARTNERS, FILE

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED R. E. Math TITLE REGULATORY COORDINATOR DATE 6-29-82  
APPROVED BY W. A. Gussert TITLE SUPERVISOR, DISTRICT 11 DATE JUL 2 1982  
CONDITIONS OF APPROVAL, IF ANY: