

STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	<input checked="" type="checkbox"/>
FILE	<input checked="" type="checkbox"/>
U.S.G.S.	
LAND OFFICE	
OPERATOR	<input checked="" type="checkbox"/>

OIL CONSERVATION DIVISION

P. O. BOX 2088

SANTA FE, NEW MEXICO 87501

APR 06 1983

O. C. D.
ARTESIA, OFFICE

Form C-103
Revised 10-1-73

SUNDRY NOTICES AND REPORTS ON WELLS

DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT - 1" (FORM C-101) FOR SUCH PROPOSALS.)

1. <input type="checkbox"/> OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER	5a. Indicate Type of Lease State <input type="checkbox"/> Fee <input checked="" type="checkbox"/>
2. Name of Operator Mesa Petroleum Co. <input checked="" type="checkbox"/>	5. State Oil & Gas Lease No.
3. Address of Operator P.O. Box 2009 / Amarillo, Texas 79189	7. Unit Agreement Name
4. Location of Well UNIT LETTER <u>P</u> <u>860</u> FEET FROM THE <u>South</u> LINE AND <u>660</u> FEET FROM THE <u>East</u> LINE, SECTION <u>1</u> TOWNSHIP <u>7S</u> RANGE <u>22E</u> N.M.P.M.	8. Farm or Lease Name Haley Com
	9. Well No. 2
	10. Field or Pool, or Lease <u>Undesignated ABO</u>
15. Elevation (Show whether DF, RT, GR, etc.) 4147' GR	12. County Chaves

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐
TEMPORARILY ABANDON ☐
PULL OR ALTER CASING ☐
OTHER ☐

PLUG AND ABANDON ☐
CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐
COMMENCE DRILLING OPNS. ☒
CASING TEST AND CEMENT JOB ☒
OTHER ☐
ALTERING CASING ☐
PLUG AND ABANDONMENT ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spudded well with 12 1/4" hole on 3-31-83. Lost circulation at 45' & 85', set 250 sx "C" + 4% CaCl and 9 yds redimix. Drilled without returns to 1200' and ran 28 jts 8 5/8", 24#, K55, ST&C casing set at 1200'. Cemented with 450 sx "C" + 10% Gypseal + 4% CaCl + 1/4# Cello-flakes and tailed in with 200 sx "C" + 2% CaCl. PD at 0400 4-3-83. Cement did not circulate. Ran temp survey - - TOC at 410'. Set 100 sx "C" + 4% CaCl with 1" pipe at 410' - - no fill up; set 200 sx "C" + 4% CaCl and then 16 yds redimix to fillup to surface. Tested BOPS and casing to 600 psi for 30 min - - ok. Reduced hole to 7 7/8" and drilled ahead on 4-4-83. WOC total of 21 1/2 hours.

XC: NMOC-D-A (O+2), CEN RCDS, ACCTG, MAT CONT, OPS(FILE), MIDLAND, ROSWELL, PARTNERS

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED R. E. Madh TITLE REGULATORY COORDINATOR DATE APRIL 4, 1983

APPROVED BY _____ TITLE Original Signed By
Leslie A. Clements
Supervisor District II DATE APR 07 1983

CONDITIONS OF APPROVAL, IF ANY: