



RECEIVED

SEP 14 '88

C. C. D.
ARTESIA OFFICE

PACKER INSTALLATION PLAN

	PREPARED FOR			COMPANY			DATE	
	Witz UN State			Yates Pet. Corp.			8-19-88	
	LEASE	WELL No.	FIELD	PARISH	STATE	☒ NEW COMPLETION ☐ WORKOVER		
		3		CHARLES	N. M.			
	INSTALLATION	ITEM	LENGTH	FROM	TO	DESCRIPTION	OD	ID
			8.00			K.B.		
			8.00	8.00	5264.40	165 JT. + 345' SWB J-55		
			19.45	5264.40	5283.85	2 7/8" Blast JT.		
			5.00	5271.00	5276.00	Perts.		
			573.25	5283.85	5287.10	18 JT. 2 7/8" J-55		
			2.85	5287.10	5289.95	Sliding sleeve w/ 2.750 F		
			31.80	5289.95	5291.75	1 JT. 2 7/8" J-55		
			1.60	5291.75	5293.35	Xh Old Tool w/ 1.81 F		
			6.75	5293.35	5290.10	5 1/2" 13-15 1/2" 2 7/8" UN DL		
			51.00	5296.00	6040.00	Perts.		
				6040.00	5 1/2" 13-15 1/2" W.H. RBP			
		43.00	6054.00	6097.00	Perts.			
GENERAL REMARKS						PACKER TYPE		RETRIEVING METHOD Include shear release or collet snap value
						top		
						middle		
						lower		
COMP. FLUID TYPE AND WEIGHT		ESTIMATED BHT	ESTIMATED EHP					
MAX. ANGLE AND KICKOFF DEPTH (ft)		SAND CONTROL						
DATE		OPERATOR'S NAME		AREA		DELIVERY TICKET No.		