

Submit 3 Copies
to Appropriate
District Office

State of New Mexico
Energy, Minerals and Natural Resources Department

Form C-103
Revised 1-1-89

DISTRICT I
P.O. Box 1980, Hobbs, NM 88240

DISTRICT II
P.O. Drawer DD, Artesia, NM 88210

DISTRICT III
1000 Rio Brazos Rd., Aztec, NM 87410

OIL CONSERVATION DIVISION
P.O. Box 2088
Santa Fe, New Mexico 87504-2088

WELL API NO. 30-005-62641
5. Indicate Type of Lease STATE <input checked="" type="checkbox"/> FEE <input type="checkbox"/>
6. State Oil & Gas Lease No.
7. Lease Name or Unit Agreement Name L.E.R. "30"
8. Well No. #1
9. Pool name or Wildcat Wildcat - SA

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR REPERMITS" (FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well: OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	2. Name of Operator Fred Pool Drilling, Inc. ✓
3. Address of Operator P.O. Box 1393, Roswell, NM 88202	4. Well Location Unit Letter I : 1980 Feet From The South Line and 330 Feet From The East Line

Section 30	Township 10S	Range 29E	NMPM	Chaves County
10. Elevation (Show whether DF, RKB, RT, GR, etc.) 3853 GR				

11. Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data	
NOTICE OF INTENTION TO:	SUBSEQUENT REPORT OF:
PERFORM REMEDIAL WORK <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>
OTHER: <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>
	OTHER: <input type="checkbox"/>

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

T.D. at 9:45 a.m. on 12/28/88.

Ran 15 joints, 603' of 7 5/8" 33#, J-55 casing.

Cemented at 603' with 350 sx Class C with 2% Calcium Chloride.
Plug down at 2:00 pm 12/28/88. Circulated 89 sx.

Waiting on Cement 18 hours. Tested Casing to 600 psi for 30 minutes with no pressure drop.

JAN 17 '89

O. C. D.
ARTESIA, OFFICE

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Mike Williams TITLE Secretary DATE 1/4/89
TYPE OR PRINT NAME _____ TELEPHONE NO. _____

(This space for State Use)

Original Signed By
Mike Williams

JAN 26 1989

APPROVED BY _____ TITLE _____ DATE _____

CONDITIONS OF APPROVAL, IF ANY: