

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
BUREAU OF LAND MANAGEMENT

**SUNDRY NOTICES AND REPORTS ON WELLS**

Do not use this form for proposals to drill or to deepen or reentry to a different reservoir.  
Use "APPLICATION FOR PERMIT—" for such proposals

**SUBMIT IN TRIPLICATE**

1. Type of Well

☐ Oil Well ☒ Gas Well ☐ Other

2. Name of Operator

YATES PETROLEUM CORPORATION (505) 748-1471

3. Address and Telephone No.

105 South 4th St., Artesia, NM 88210

4. Location of Well (Footage, Sec., T., R., M., or Survey Description)

1750' FNL & 660' FWL of Section 15-T7S-R25E (Unit E, SWNW)

FORM APPROVED

Budget Bureau No. 1004-0135  
Expires: March 31, 1993

5. Lease Designation and Serial No.

NM-28162

6. If Indian, Allottee or Tribe Name

7. If Unit or CA, Agreement Designation

8. Well Name and No.

Thorpe MI Federal Com #14

9. API Well No.

30-005-63058

10. Field and Pool, or Exploratory Area

Pecos Slope Abo

11. County or Parish, State

Chaves Co., NM

12. CHECK APPROPRIATE BOX(s) TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA

TYPE OF SUBMISSION

- ☐ Notice of Intent  
☒ Subsequent Report  
☐ Final Abandonment Notice

TYPE OF ACTION

- ☐ Abandonment  
☐ Recompletion  
☐ Plugging Back  
☐ Casing Repair  
☐ Altering Casing  
☒ Other Production casing & cmt  
☐ Change of Plans  
☐ New Construction  
☐ Non-Routine Fracturing  
☐ Water Shut-Off  
☐ Conversion to Injection  
☐ Dispose Water

(Note: Report results of multiple completion on Well Completion or Recompletion Report and Log form)

13. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)

TD 4118'. Reached TD at 5:45 AM 3-8-97. Ran 94 joints of 4-1/2" 10.5# casing as follows: 14 joints of 4-1/2" 10.5# J-55 sandblasted (579.89') and 80 joints of 4-1/2" 10.5# J-55 varnished (3538.41') (Total 4118.30') of casing set at 4118'. Regular guide shoe set at 4118'. Float collar set at 4076'. Bottom marker joint set at 3538'. Cemented with 50 sacks "C", 3% SM and 1/4#/sack celloflake (yield 2.87, weight 11.4). Tailed in with 350 sacks Super C Modified (61-15-11), .31#/sack FL52, 8#/sack gilsonite, 3.28#/sack salt, .31#/sack FL25 and 1/4#/sack celloflake (yield 1.71, weight 13.0). PD 6:45 PM 3-8-97. Bumped plug to 1350 psi for 5 minutes, OK. WOC. Released rig at 10:45 PM 3-8-97. NOTE: Displaced with 2% KCL.

Waiting on completion unit.

RECORDED FOR RECORD  
PETER W. CHESTER

MAR 17 1997

BUREAU OF LAND MANAGEMENT  
ROSWELL RESOURCE AREA

14. I hereby certify that the foregoing is true and correct

Signed [Signature] Title Operations Technician Date March 10, 1997

(This space for Federal or State office use)

Approved by \_\_\_\_\_ Title \_\_\_\_\_ Date \_\_\_\_\_  
Conditions of approval, if any: