

Submit 3 Copies To Appropriate District  
Office  
District I  
1625 N. French Dr., Hobbs, NM 88240  
District II  
811 South First, Artesia, NM 88210  
District III  
1000 Rio Brazos Rd., Aztec, NM 87410  
District IV  
1220 S. St. Francis Dr., Santa Fe, NM  
87505

State of New Mexico  
Energy, Minerals and Natural Resources

OIL CONSERVATION DIVISION  
1220 South St. Francis Dr.  
Santa Fe, NM 87505

Form C-103  
Revised March 25, 1999

<b>SUNDRY NOTICES AND REPORTS ON WELLS</b> (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)		WELL API NO. 30-005-63321
1. Type of Well: Oil Well <input type="checkbox"/> Gas Well <input type="checkbox"/> Other <input type="checkbox"/>		5. Indicate Type of Lease STATE <input type="checkbox"/> FEE <input type="checkbox"/>
2. Name of Operator Yates Petroleum Corporation		6. State Oil & Gas Lease No.
3. Address of Operator 105 South Fourth Street Artesia, NM 88210		7. Lease Name or Unit Agreement Name: Sacra "SA" Com
4. Well Location Unit Letter <u>G</u> : <u>1400</u> feet from the <u>North</u> line and <u>1980</u> feet from the <u>East</u> line Section <u>34</u> Township <u>6S</u> Range <u>25E</u> NMPM Chaves County		8. Well No. #17
10. Elevation (Show whether DR, RKB, RT, GR, etc.) 3741' GR		9. Pool name or Wildcat Wildcat Basement

11. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐  
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐  
PULL OR ALTER CASING ☐ MULTIPLE COMPLETION ☐  
OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐  
COMMENCE DRILLING OPNS. ☐ PLUG AND ABANDONMENT ☐  
CASING TEST AND CEMENT JOB ☐  
OTHER: ☐

12. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 1103. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

1-25-01 - Move in rotary tools. Spud at 11:00 am with Frank's Rathole Service. Set 40' of 16" conductor.

1-26-01 - move in rotary tools. Drilled to 158'.

2-4-01 - Rigged up casing crew and ran 21 joints 11-3/4" 42# (319.31') with landing joint and guide shoe. Texas Pattern guide shoe set at 891'. Insert float set at 845.03'. Cemented with 400 sacks 35:65 Poz "C" with 6% D20 + 2% S1 + .125#/sx D130 (yld 1.99, wt 12.6). Tailed in with 200 sacks "C" with 2% CaCl2. Bumped plug to 262'. Circulated 66 sacks cement. WOC.

2-9-01 - Ran 37 joints 8-5/8" 24# J55 8R (1542.53') casing set at 1531'. Texas Pattern guide shoe set at 1531'. Insert float set at 1492.82'. Cemented with 250 sacks "C" with 2% CaCl2 (yld 1.32, wt 14.8). Bumped plug.

2-20-01 - Reached TD of 5252'. Released rig at 7:00 pm. Ran 125 joints (5258.87') casing set at 5252' as follows: 42 joints 5-1/2" 15.5# SB (1750.79'); 83 joints 5-1/2" 15.5# M Varnish (3508.08'). Float shoe set at 5252'. Float collar set at 5206.59'. Bottom marker set at 4158.17'. Top marker set at 3501.21'. Cemented with 450 sacks Pecos Valley Lite with 1 pps D44, 4 pps D24, .2% D65, .3% D167, .2% D46, .15% D13 (yld 1.42, wt 13). Plug down at 3:00pm.

2-22-01 - Prep to move in pulling unit and start completion.

2-26-01 - TIH with CBL. Top cement at 3100'.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Susan Hopkins TITLE Engineering Tech DATE 8-8-01

Type or print name Susan Hopkins Telephone No. 505-748-1471

(This space for State use)

APPROVED BY [Signature] ORIGINAL SIGNED BY TIM W. GUM  
DISTRICT II SUPERVISOR

DATE AUG 12 2001

Conditions of approval, if any: