

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

SUBMIT IN TRIPL
(Other instruction
verse side)

TE
re

Budget Bureau No. 1004-0135
Expires August 31, 1985

5. LEASE DESIGNATION AND SERIAL NO.

NM 19988

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Kidd ZF Federal

9. WELL NO.

1

10. FIELD AND POOL, OR WILDCAT

Wildcat

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

Unit E, Sec. 26-T1N-R26E

14. PERMIT NO.

15. ELEVATIONS (Show whether DP, RT, GR, etc.)

3960.4' GR

12. COUNTY OR PARISH

DeBaca

13. STATE

NM

16.

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

<input type="checkbox"/>
<input type="checkbox"/>
<input type="checkbox"/>
<input type="checkbox"/>

PULL OR ALTER CASING

<input type="checkbox"/>
<input type="checkbox"/>
<input type="checkbox"/>
<input type="checkbox"/>

FRACTURE TREAT

MULTIPLE COMPLETE

SHOOT OR ACIDIZE

ABANDON*

REPAIR WELL

CHANGE PLANS

(Other)

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

<input checked="" type="checkbox"/>
<input type="checkbox"/>
<input type="checkbox"/>
<input type="checkbox"/>

REPAIRING WELL

<input type="checkbox"/>
<input type="checkbox"/>
<input type="checkbox"/>
<input type="checkbox"/>

FRACTURE TREATMENT

ALTERING CASING

SHOOTING OR ACIDIZING


ABANDONMENT*

(Other)

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.) *

Spudded 26" hole 6:00 PM 2-29-84. TD 40'. Moved in and rigged up rotary tools 3-23-84. Resumed drilling with rotary tools a 17-1/2" hole 9:15 AM 3-24-84. Ran 20 jts of 13-3/8" 54.5# J-55 casing set 795'. 1-Texas Pattern notched guide shoe set 795'. Insert float set 755'. Cemented w/44) sacks HiEarly 2, 4% D-20, 3% S-1. Tailed in w/200 sacks Hi-Early and 2% S-1. Compressive strength of cement - 1000 psi in 12 hrs. PD 5:00 AM 3-26-84. Bumped plug to 1000 psi, released pressure and float held okay. Cement circulated 50 sacks. WOC. Drilled out 11:00 AM 3-27-84. WOC 18 hrs. Nippled up and tested to 1000 psi for 30 minutes, okay. Reduced hole to 11". Drilled plug and resumed drilling.



18. I hereby certify that the foregoing is true and correct

SIGNED Peter W. Munster

TITLE Production Supervisor

DATE 3-30-84

(This space for Federal or State office use)

ACCEPTED FOR RECORD
PETER W. MUNSTER

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL IS AN: APR 9 1984

*See Instructions on Reverse Side