

CONSERVATION DIVISION
P. O. BOX 2088
SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-83

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	1
FILE	1
U.S.G.S.	1
LAND OFFICE	
OPERATOR	1

JUN 18 1981
O. C. D.
ARTESIA, OFFICE

5a. Indicate Type of Lease
State ☐ Fee ☒
5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator Seville-Tricent Corporation ✓	8. Farm or Lease Name City of Deming
3. Address of Operator 2940 Cacatua Street Carlsbad, Calif. 92003	9. Well No. #1
4. Location of Well UNIT LETTER #P 660 FEET FROM THE South LINE AND 660 FEET FROM THE East LINE, SECTION 6 TOWNSHIP 24S RANGE 3W NMPM.	10. Field and Pool, or Wildcat Wildcat
15. Elevation (Show whether DF, RT, GR, etc.) 4,240 GR	12. County Luna

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input type="checkbox"/>	

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Started Drilling Operations, May 16, 1981-8AM.-May 17, 1981 at 12:30 AM set and cemented 386' of 8-5/8"-24# with 650 sacks cement, 7# Gilsontite per sack, 1/4# flow seal per sack 2% calcium chloride - plug down 6:AM. Cement circulated to surface, waited 20 hours, pressure test 1200#. Drilled to 4,225' on May 26, 1981 with 6-1/2" hole. Ran 4-1/2"-9-1/2# casing, to total depth and cemented with 500 sacks of cement, 7# Gilsontite per sack, 1/4# flow seal per sack 2% calcium chloride.-Plug down 8:AM on May 29, 1981 - cement up in surface pipe-waited 48 hours, pressure test 2150#.

Calculated

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED [Signature] TITLE President DATE June 13, 1981

APPROVED BY [Signature] TITLE OIL AND GAS INSPECTOR DATE JUN 29 1981
CONDITIONS OF APPROVAL, IF ANY:

01

RECEIVED

JUN 26 1981

O. C. D.
ARTESIA, OFFICE