

CITIES SERVICE OIL COMPANY
GOVERNMENT "U" NO. 1
PRESSURE DRAW-DOWN, 4-POINT TEST
AND PRESSURE BUILD-UP
TABULATION OF PRESSURE & TIME

TEST CONDUCTED BY:
JOHN WEST ENGINEERING CO.

TEST DATE: JUNE 5 TO 10, 1974
TEST DEPTH: 11435 FEET
ELE. No.: 15317-N (0-5000PSI)
OPER.: D. TYSON

DATE	TIME	CUM. HR./MIN.		PSIG @ 11,435 FEET
6-5-74	4:20 P.M.			4503 GUAGE REACHED 11,435'
	4:25	00 Hr.	00 Min.	4503
	4:30	00	05	2940
	4:25	01	00	2978
	5:25	02	00	2985
	6:25	03	00	2993
	7:25	04	00	2990
	9:25	06	00	3003
6-5-74	11:25 P.M.	08	00	2990
6-6-74	1:25 A.M.	10	00	2995
	3:25	12	00	2983
	5:25	14	00	2985
6-6-74	9:00 A.M.	16	35	2990 SHUT-IN FOR BUILD-UP
6-6-74	9:00 A.M.	00	00	2990 SHUT-IN
		00	15	4038
		00	30	4295
		00	45	4400
	10:00	01	00	4450
		01	30	4485
	11:00	02	00	4495
	12:00 NOON	03	00	4520
	1:00 P.M.	04	00	4535
	2:00	05	00	4538
	2:15	05	15	4523 PSI DECREASE
	3:00	06	00	4523
	4:00	07	00	4530
	5:00	08	00	4530
	7:00	10	00	4535
	9:00	12	00	4538
6-6-74	11:00 P.M.	14	00	4543
6-7-74	1:00 A.M.	16	00	4545
	3:00	18	00	4545
	5:00	20	00	4548
	7:00	22	00	4555
6-7-74	10:00 A.M.	25	00	4560 OPEN CHOKE FOR 4-POINT
6-7-74	10:00 A.M.	00	00	4560 OPEN CHOKE FOR 4-POINT
		00	15	4495
		00	30	4418
		00	45	4380
	1:00 A.M.	01	00	4320 END RATE I
		01	15	4190
		01	30	4158
	11:45 A.M.	01	45	4148
6-7-74	12:00 NOON	02	00	4138 END RATE II