

PEOC State 2 #1
Black River Morrow
Eddy County, New Mexico
1980' FWEL & 660' FSNG
Sec. 2, T24S, R27E
Contractor: TMBR/Sharp
PTD: 12,800'
PEOC W.I.: 43.749994
H-40, AFE No.: 570-203
w/AFE Amount: \$458,489
Spud Date: 9-13-90

CTD: \$901,649

10-30-90 Day 47. LD 7" csg. RD csg crew. TIH to 6315'. Circ. RU Halliburton. Spot plug #4 - 50 sxs class "H" 6315-6105'. LDDP, circ & WOC. Tag plug @ 6105' witnessed by NMOCC. LDDP. Spot plug #5 - 50 sxs class "H" 5810-5700'. LDDP. Spot plug #6 - 50 sxs Class "H" 2314-2037', LDDP, Circ & WOC. Tag cmt @ 1987' witnessed by NMOCC. LDDP. Spot plug #7 50 sxs class "H" 602-467'. LDDP. Pres Oper: P & A.

CTD: \$919,286

10-31-90 Day 48. Finish POOH & LDDP. ND BOP's. Remove "B" section wellhead. Cut off Braden Head. Spot plug #8 - 12 sxs class "H" - 12' BGL to 3' BGL. Weld on 1/2" plate in 13-3/8" csg stub. Install dry hole marker. McClatchy picked up 146 jts & 2 cutoff jts - ±6247' 7" 23# S-95 LT&C csg & 3 pcs, wellhead, & shipped to D.J. inspection. Rig released @ 3:00 PM 10-30-90.

DWC: (\$12,426)
TCTD: \$906,816

FINAL REPORT