

DISTRICT I  
P.O. Box 1980, Hobbs NM 88240

DISTRICT II  
811 South First, Artesia, NM 88210

DISTRICT III  
1000 Rio Brazos Rd, Aztec, NM 87410

OIL CONSERVATION DIVISION  
2040 South Pacheco  
Santa Fe, New Mexico 87505

WELL API NO.  
30-025-36494

5. Indicate Type of Lease  
STATE ☐ FEE ☒

6. State Oil & Gas Lease No.

7. Lease Name or Unit Agreement Name

Fee MA B

8. Well No.  
4

9. Pool name or Wildcat  
Maljamar GB SA

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A  
DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT"  
(FORM C-101) FOR SUCH PROPOSALS).

1. Type Of Well:  
OIL WELL ☒ GAS WELL ☐ OTHER

2. Name of Operator  
Mack Energy Corporation

3. Address of Operator  
P.O. Box 960, Artesia, NM 88211-0960

4. Well Location  
Unit Letter H : 1650 Feet From The North Line and 990 Feet From The East Line  
Section 31 Township 17S Range 33E NMPM Lea County

10. Elevation (Show whether DF, RKB, RT, GR, etc.)  
3989' GR

11. Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐  
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐  
PULL OR ALTER CASING ☐  
OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐  
COMMENCE DRILLING OPNS. ☐ PLUG AND ABANDONMENT ☐  
CASING TEST AND CEMENT JOB ☐  
OTHER Spud and Cement Casings ☒

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

02/15/2004 Spud 17 1/2" hole @ 9:00 PM.

02/17/2004 TD 17 1/2" hole @ 322', RIH w/7 joints 13 3/8" H-40 ST&C 48# set @ 322', Cemented w/400 sx Class C, 2% CC, circ 48 sx, plug down @ 11:30 AM. WOC 18 hours tested casing to 1800# for 30 minutes, held OK.

02/21/2004 TD 12 1/4" hole @ 2580', RIH w/58 joints 8 5/8" J-55 32#, set @ 2573', Cemented w/900 sx 35-65-6, 6# salt, 1/4# CF, tail in w/200 sx Class C, 2% CC, circ 100 sx, plug down @ 3:00 PM. WOC 12 hours tested casing to 600# for 20 minutes, held OK.

03/02/2004 TD 7 7/8" hole @ 5150'.

03/04/2004 RIH w/116 joints 5 1/2" J-55 17# set @ 5128', Cemented w/300 sx 35-65-6, 3# salt, 1/4# CF, tail in w/1025 sx 50-50-2, 2% FL25, 1% BA-58, 5% salt, 3% FL52, circ 125 sx, plug down @ 7:45 AM. WOC 12 hours tested casing to 600# for 20 minutes, held OK.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Jerry W. Sherrell TITLE Production Clerk DATE 4/6/2004

TYPE OR PRINT NAME

Jerry W. Sherrell

TELEPHONE NO. (505)748-1288

(This space for State Use)

APPROVED BY Larry W. Wink TITLE OC FIELD REPRESENTATIVE II/STAFF MANAGER DATE APR 15 2004

CONDITIONS OF APPROVAL, IF ANY: