

Submit 1 Copy To Appropriate District
Office
District I
1625 N French Dr., Hobbs, NM 88240
District II
1301 W Grand Ave., Artesia, NM 88210
District III
1000 Rio Brazos Rd., Aztec, NM 87410
District IV
1220 S. St. Francis Dr., Santa Fe, NM
87505

State of New Mexico
Energy, Minerals and Natural Resources

Form C-103
October 13, 2009

OIL CONSERVATION DIVISION
HOBBS OCD
1220 South St. Francis Dr.
Santa Fe, NM 87505
OCT 31 2011

WELL API NO. 30-025-38036	
5. Indicate Type of Lease STATE <input checked="" type="checkbox"/> FEE <input type="checkbox"/>	
6. State Oil & Gas Lease No.	
7. Lease Name or Unit Agreement Name BADGER STATE	
8. Well Number 1	
9. OGRID Number 131559	
10. Pool name or Wildcat MORTON (WOLFCAMP) Mississippi	
11. Elevation (Show whether DR, RKB, RT, GR, etc.) 4037 GL.	

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input checked="" type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	P AND A <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	MULTIPLE COMPL <input type="checkbox"/>	CASING/CEMENT JOB <input type="checkbox"/>	
DOWNHOLE COMMINGLE <input type="checkbox"/>			
OTHER: <input type="checkbox"/>		OTHER: <input type="checkbox"/>	

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 19.15.7.14 NMAC. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

- On 9-25-2011 at 6th cement plug was set across the intermediate casing shoe at 4671' to TA the well.
- On 10-14-2011, the intermediate casing was pressured to 500 psi and decreased to 290 psi in 30 minutes.
- On Nov. 3, 2011, it is proposed to trip in hole and tag the cement plug, then dump bail the required cement to stop the pressure loss.
- On Nov. 23, 2011, the well will be re-tested with OCD representative present.

Condition of Approval : Notify OCD Hobbs
office 24 hours prior to running MIT Test & Chart

Spud Date:

August 4, 2011

Rig Release Date:

September 25, 2011

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Donnie E. Brown TITLE Petroleum Engineer DATE October 27, 2011

Type or print name Donnie E. Brown E-mail address: eng@purvisop.com PHONE: 432-682-7346

For State Use Only

APPROVED BY [Signature] TITLE STAFF MGR DATE 11-1-2011
Conditions of Approval (if any):

NOV 01 2011