

Submit 1 Copy To Appropriate District Office

District I - (575) 393-6161
1625 N. French Dr., Hobbs, NM 88240
District II - (575) 748-1283
811 S. First St., Artesia, NM 88210
District III - (505) 334-6178
1000 Rio Brazos Rd., Aztec, NM 87410
District IV - (505) 476-3460
1220 S. St. Francis Dr., Santa Fe, NM 87505

HOBBS OCD

State of New Mexico

Energy, Minerals and Natural Resources

APR 29 2013

OIL CONSERVATION DIVISION

RECEIVED

1220 South St. Francis Dr.
Santa Fe, NM 87505

Form C-103

Revised August 1, 2011

WELL API NO.	30-025-34833 ✓
5. Indicate Type of Lease	STATE <input checked="" type="checkbox"/> FEE <input type="checkbox"/>
6. State Oil & Gas Lease No.	MC20353
7. Lease Name or Unit Agreement Name	East Vacuum Grayburg-San Andres Unit ✓
8. Well Number	396
9. OGRID Number	217817 ✓
10. Pool name or Wildcat	Vacuum; Grayburg-San Andres
11. Elevation (Show whether DR, RKB, RT, GR, etc.)	3989' RKB

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well: Oil Well ☐ Gas Well ☒ Other Injection ☐

2. Name of Operator
ConocoPhillips Company

3. Address of Operator
P.O. Box 51810
Midland, TX 79710

4. Well Location
Unit Letter J : 2630 feet from the South line and 1950 feet from the East line
Section 31 Township 17S Range 35E NMPM County Lea

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
PULL OR ALTER CASING ☐ MULTIPLE COMPL ☐
DOWNHOLE COMMINGLE ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐
COMMENCE DRILLING OPNS. ☐ P AND A ☐
CASING/CEMENT JOB ☐

OTHER: ☐

OTHER: Report MIT ☒

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 19.15.7.14 NMAC. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

Retested EVGSAU 3127-396W April 3, 2013

- Bled down pressure on surface casing, no fluid observed
- Rigged up on production casing w/ pump truck & pressure casing up
- Casing test passed - test charted @ 495#/ 30 min

See attached chart.

Spud Date:

Rig Release Date:

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE

Ali Savage

TITLE Regulatory Consultant

DATE 04/09/2013

Type or print name Ali Savage

E-mail address: ali.savage@contractor.conocophillips.com (432)688-6916

For State Use Only

APPROVED BY:

[Signature]

TITLE


DET. MGR

DATE

4-29-2013

Conditions of Approval (if any):

APR 29 2013



W