

Submit 1 Copy To Appropriate District  
Office  
District I - (575) 393-6161  
1625 N. French Dr., Hobbs, NM 88240  
District II - (575) 748-1283  
811 S. First St., Artesia, NM 88210  
District III - (505) 334-6178  
1000 Rio Brazos Rd., Aztec, NM 87410  
District IV - (505) 476-3460  
1220 S. St. Francis Dr., Santa Fe, NM  
87505

State of New Mexico  
Energy, Minerals and Natural Resources

Form C-103  
Revised August 1, 2011

OIL CONSERVATION DIVISION  
1220 South St. Francis Dr.  
Santa Fe, NM 87505

WELL API NO. 30-025-41929
5. Indicate Type of Lease STATE <input checked="" type="checkbox"/> FEE <input type="checkbox"/>
6. State Oil & Gas Lease No.
7. Lease Name or Unit Agreement Name Gettysburg State Com
8. Well Number 4H
9. OGRID Number 229137
10. Pool name or Wildcat Antelope Ridge; Bone Spring, West

SUNDRY NOTICES AND REPORTS ON WELLS  
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A  
DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR PROPOSALS.)

1. Type of Well: Oil Well ☒ Gas Well ☐ Other ☐  
2. Name of Operator  
COG Operating LLC  
3. Address of Operator  
2208 W. Main Street, Artesia, NM 88210

4. Well Location  
Unit Letter A : 190 feet from the North line and 330 feet from the East line  
Section 16 Township 23S Range 34E NMPM Lea County  
11. Elevation (Show whether DR, RKB, RT, GR, etc.)  
3407' GR

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐  
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐  
PULL OR ALTER CASING ☐ MULTIPLE COMPL ☐  
DOWNHOLE COMMINGLE ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐  
COMMENCE DRILLING OPNS. ☐ P AND A ☐  
CASING/CEMENT JOB ☐

OTHER: ☐

OTHER: Completion Operations ☒

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 19.15.7.14 NMAC. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

10/21/14 to 10/29/14 Test csg to 8500# for 15 mins. Drill DVT, FC, FS & 5' new formation. Circulate clean.

11/11/14 to 12/1/14 Tested backside to 1000#. Good test. Set CBP @ 17300'. Test csg to 8450#. Perforate Bone Spring 10478-17275' (648). Acidz w/105252 gal 7 1/2% acid. Frac w/5420804# sand & 4896444 gal fluid.

12/5/14 Drill out CFP's. Clean down to 17300'.

12/8/14 Set 2 7/8" 6.5# L-80 tbg @ 9797' & pkr @ 9788'. Installed gas lift system.

12/9/14 Began flowing back & testing.

Spud Date: 9/13/14

Rig Release Date: 10/16/14

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Stormi Davis TITLE: Regulatory Analyst DATE: 1/6/15

Type or print name: Stormi Davis E-mail address: sdavis@concho.com PHONE: (575) 748-6946

For State Use Only

APPROVED BY: [Signature] TITLE: Petroleum Engineer DATE: 02/20/15

Conditions of Approval (if any):

FEB 26 2015