

Submit 1 Copy To Appropriate District Office
District I - (575) 393-6161
1625 N. French Dr., Hobbs, NM 88240
District II - (575) 748-1283
811 S. First St., Artesia, NM 88210
District III - (505) 334-6178
1000 Rio Brazos Rd., Aztec, NM 87410
District IV - (505) 476-3460
1220 S. St. Francis Dr., Santa Fe, NM 87505

State of New Mexico
Energy, Minerals and Natural Resources

OIL CONSERVATION DIVISION
1220 South St. Francis Dr.
Santa Fe, NM 87505

Form C-103
Revised July 18, 2013

WELL API NO. 30-025-29054
5. Indicate Type of Lease STATE <input checked="" type="checkbox"/> FEE <input type="checkbox"/>
6. State Oil & Gas Lease No. 19552
7. Lease Name or Unit Agreement Name South Hobbs Unit (G/SA)
8. Well Number 194
9. OGRID Number 157984
10. Pool name or Wildcat Hobbs (G/SA)

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well: Oil Well ☒ Gas Well ☐ Other ☐

2. Name of Operator
Occidental Permian Ltd

3. Address of Operator
P.O. Box 4294, Houston, TX 77210

4. Well Location
Unit Letter O : 330 feet from the South line and 2310 feet from the East line
Section 5 Township 19S Range 38E NMPM County Lea

11. Elevation (Show whether DR, RKB, RT, GR, etc.)
3623' DF

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
PULL OR ALTER CASING ☐ MULTIPLE COMPL ☐
DOWNHOLE COMMINGLE ☐
CLOSED-LOOP SYSTEM ☐
OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☒ ALTERING CASING ☐
COMMENCE DRILLING OPNS. ☐ P AND A ☐
CASING/CEMENT JOB ☐
OTHER: ☐

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 19.15.7.14 NMAC. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

MIRU x NDWH x NUBOP. POOH 118 jts tbq x ESP. Found pumps locked. RIH 4 3/4" bit down to 4300'.
RIH 5 1/2" pkr @ 3943' x performed injectivity test on perfs. RIH 5 1/2" CICR @ 3875' x pumped 879 sxs cmt
w/ Nitroged foam x 140 sxs cmt x squeezed to 2500 psi. Stung out CICR x circulated cmt w/ 100 bbls BW.
Drilled cmt to 4155' x pea gravel to TD @ 4310. Perf'd 3390' - 4310'. Ran acid job w/ 2255 gals 15% HCL.
Pumped scale sqz w/ 31 bbls FW w/ 55 gals PAW3900 x 33 bbls FW w/ 275 gals SCW261 x flushed w/ 700 bbls FW.
Assembled ESP x RIH ESP @ 3958' x 125 jts tbq @ 3849'. RD x NDBOP x NUWH

Spud Date:

04/17/17

Rig Release Date:

05/02/17

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE

April Hood

TITLE Regulatory Specialist

DATE 07/10/2017

Type or print name April Hood

E-mail address: April_Hood@Oxy.com

PHONE: 713-366-5771

For State Use Only

APPROVED BY:

Mahey Brown

TITLE

AO/II

DATE

7/13/2017

Conditions of Approval (if any):