

Submit 1 Copy To Appropriate District Office
District I - (575) 393-6161
1625 N. French Dr., Hobbs, NM 88240
District II - (575) 748-1283
811 S. First St., Artesia, NM 88210
District III - (505) 334-6178
1000 Rio Brazos Rd., Aztec, NM 87410
District IV - (505) 476-3460
1220 S. St. Francis Dr., Santa Fe, NM 87505

State of New Mexico
Energy, Minerals and Natural Resources

Form C-103
Revised July 18, 2013

OIL CONSERVATION DIVISION
1220 South St. Francis Dr.
Santa Fe, NM 87505

WELL API NO.

30-025-23777

5. Indicate Type of Lease

STATE ☒ FEE ☐

6. State Oil & Gas Lease No.

312479

7. Lease Name or Unit Agreement Name

NORTH VAC ABO UNIT

8. Well Number 209

9. OGRID Number

298299

10. Pool name or Wildcat

NORTH VAC ABO

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well: Oil Well ☐ Gas Well ☐ Other ☒ INJ

2. Name of Operator

CROSS TIMBERS ENERGY, LLC

3. Address of Operator

400 W 7TH STREET, FORT WORTH, TX 76102

4. Well Location

Unit Letter J 1980 feet from the S line and 1780 feet from the E line
Section 22 Township 17-S Range 34-E NMPM County LEA

11. Elevation (Show whether DR, RKB, RT, GR, etc.)

4050.2 GR

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
PULL OR ALTER CASING ☐ MULTIPLE COMPL ☐
DOWNHOLE COMMINGLE ☐
CLOSED-LOOP SYSTEM ☐
OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☒ ALTERING CASING ☐
COMMENCE DRILLING OPNS. ☐ P AND A ☐
CASING/CEMENT JOB ☐
OTHER: ☐

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 19.15.7.14 NMAC. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

12/7/2018 - 12/17/2018: MIRU. POOH Open well bleed down. Set RBP to 3800'. MIRU Wireline. Run CBL. RIH w 3 1/8" casing gun. Perf 4 SPF, .45" dia, 90" @ 1725' sqz holes. RIH w/ new cement retainer & 2 3/8" tbg. Set @ 1700'. Pmp 283 sx Class C cement w 3gal foam preventer and 53lbs cement additive-Sodium Metasilicate A2 at rate of 2.1 bpm @ 350psi.

2/25/2019 - 2/26/2019: Cement operations halted to repair casing failure in the 8 5/8". Repair sundry submitted 2/28/19.

2/27/2019 - 3/1/2019: RIH w 2 3/8" tbg tag TOC @ 1460'. Drill out retainer. found green cement. Let cement set over wkend. Drilled approx 3'. Tested csg to 500 psi for 10min. Held good. RIH w/tbg to 3800'. Circulate sand off RBP. Pressure test csg to 350 psi for 15min. Held ok. Pressure test csg to 500 psi for 15 min. Held ok. PU retrieval tool. RIH w/tool & 121 jts 2 3/8" tbg. Latch on&release RBP. POOH & LD jts,tbg. O/O tool & RBP. PU & TIH w 5 1/2" Arrowset 1X inj pkr, (test back 500psi) 137 jts 2 3/8" IPC tbg. Set Pkr @ 8500'. Test csg annulus @ 500 psi for 15 min. Held ok. Sting out Pkr. Circulate 200bl FW mix w/pkr fluid. Sting back into Arrowset Pkr.

Notify OCD of intent to run MIT. OCD ok to run MIT (no witness from OCD present) MIT start 365psi - end 365psi. 33 min test MIT held ok. Well good to RTI

Spud Date:

05/25/1971

Rig Release Date:

06/21/1971

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE

Samanntha Avarello

TITLE Regulatory Technician

DATE 03/12/2019

Type or print name Samanntha Avarello

E-mail address: savarello@mspartners.com PHONE: 817-334-7747

For State Use Only

APPROVED BY:

Kerry Fortner

TITLE Compliance Officer A

DATE 4-1-19

Conditions of Approval (if any):

